

**QUALITY ASSURANCE DEPARTMENT** 

## FACTORY ACCEPTANCE TEST FOR STABILITY CHAMBER

# FACTORY ACCEPTANCE TEST PROTOCOL CUM REPORT FOR STABILITY CHAMBER

	Table of contents						
1.0	Pre-	Approval Sheet	4				
2.0	Obje	ctive	5				
3.0	Scope						
4.0	Responsibility						
	4.1 Manufacturer 5						
5.0	5.0 Equipment Description						
6.0	0 Function Mechanism						
	6.1						



## QUALITY ASSURANCE DEPARTMENT

	6.2	The Main Components of The Refrigeration System	7			
	6.3	Technical Specifications	8			
	6.4	<b>6.4</b> Test Procedure				
	6.5	Factory Acceptance Test	10-12			
	6.6	Documentation Verification	12-19			
	6.7	Fat Qualification test Status	19			
	6.8	Terminologies & Basic Information	19-20			
	<b>6.9</b> Specification Test					
	<b>6.10</b> Deficiencies and Corrective Action					
7.0	Re Qualification criteria					
8.0	List of spare part					
9.0	Change control					
10.0	Abbr	eviation	21			
11.0	Equip	oment/ system Drawing & Document Requirement	21			
12.0	Summary and conclusions					
13.0	List of Reference Document/Record					
14.0	Annexure and Attachment					
15.0	Certi	fication	23			
16.0	Post-	Approval	24			



## QUALITY ASSURANCE DEPARTMENT

## FACTORY ACCEPTANCE TEST FOR STABILITY CHAMBER

## 1.0 Pre-Approval Sheet:

Prepared By (Name & Designation)	Signature	Date
Quality Control		
Quality Assurance		

Checked By (Name & Designation)	Signature	Date
Production		
Maintenance		
Quality Assurance		

Approved By (Name & Designation)	Signature	Date
Quality Assurance		

## **QUALITY ASSURANCE DEPARTMENT**

#### FACTORY ACCEPTANCE TEST FOR STABILITY CHAMBER

- **2.0 Objective:** To define the protocol cum report for the FAT of the Stability Chamber.
- **3.0 Scope:** This FAT Protocol cum report is applicable for Stability Chamber to be installed.

## 4.0 Responsibility:

## 4.1 Engineers shall be responsible for:

- **4.1.1** Fabrication of Equipment as per Design Specification.
- **4.1.2** To Provide the desired qualification document and component certificates.
- **4.1.3** To provide all related drawings and safety features.
- **4.1.4** To carry out Installation Qualification, Operation Qualification of equipment.
- **4.1.5** To coordinate in Factory Acceptance Test (FAT).

## 4.2 QA shall be responsible for:

- **4.2.1** Design the specification of equipment as per cGMP requirement.
- **4.2.2** To raise the purchase order after approval and authorization of Design Specification.
- **4.2.3** To carry FAT.

## **5.0** Equipment Description:

- **5.1** Intelligent PLC Control system helps maintain highly accurate set parameters
- **5.2** Dual Capacitance type Stability sensors failure of one sensor automatically transfers regulation to other sensor.
- **5.3** Chamber illumination by fluorescent tubes.
- **5.4** PUF insulation 80mm for maximum thermal protection.
- **5.5** Spring door latch for door closure
- **5.6** Blower motor for forced air circulation
- **5.7** Control panel with Data logger, PC connectivity and electrical components.
- **5.8** Standby refrigeration by compressor-1 and compressor-2 (Optional)
- **5.9** Standby Stability by heater -1 and heater-2 (Optional).
- **5.10** Highly ergonomic handle with unDQue multi lever key lock.
- **5.11**SS Racks and trays.

#### **5.12** Equipment Details:

Stability Chamber Panels.

Stability Chamber Panels Accessories.

Flooring Panels.



QUALITY ASSURANCE DEPARTMENT

## FACTORY ACCEPTANCE TEST FOR STABILITY CHAMBER

Stability Chamber Door.

Stability Chamber Refrigeration Indoor & Outdoor Units.

Stability Fiery System Details.


Refrigeration Installation Accessories.

Electrical Control Panel.

Control Cabling.

#### **6.0** Function Mechanism:

## **6.1 FUNCTIONAL FLOW DIAGRAM**





## **QUALITY ASSURANCE DEPARTMENT**

#### FACTORY ACCEPTANCE TEST FOR STABILITY CHAMBER

#### **6.2** THE MAIN COMPONENTS OF THE REFRIGERATION SYSTEM ARE:

#### **6.2.1** COMPRESSOR:

The compressor compresses low pressure low temperature refrigerant to highpressure high temperature gas.

#### **6.2.2** CONDENSER:

The condenser reduces the temperature of the high temperature, high- pressure gas in to the room temperature, high- pressure lDQuid.

#### **6.2.3 DRIER:**

This room temperature, high-pressure lDQuid passes through the drier where any traces of water vapor in the system are removed.

#### 6.2.4 CAPILLARY:

From the drier, the lDQuid passes through the capillary where it suppresses to low-temperature low-pressure lDQuid.

## 6.2.5 EVAPORATOR:

This low pressure, low temperature lDQuid then passes through the evaporator. The evaporator is located within the cabinet whose temperature is to be maintained. The low temperature, low pressure lDQuid absorbs heat from the cabinet & changed into vapor system & is subsequently sucked into the compressor. The cycle then repeats.



## **QUALITY ASSURANCE DEPARTMENT**

#### FACTORY ACCEPTANCE TEST FOR STABILITY CHAMBER

## 6.3 TECHNICAL SPECIFICATIONS

TECHNICAL DATA FOR WALK – IN STABILITY CHAMBERS						
Parameter	Specification					
Internal Volume (Liters)	15000 Liters					
Internal Dimensions W x D x H (mm)	2500 x 2500 x 2400					
External Dimensions W x D x H (mm)	2660 x 2860 x 2560					
Temperature range & Accuracy	20°C to 60°C, ± 1°C					
Stability range (Rh) & Accuracy	$40\%$ to $95\%$ , $\pm 3\%$					
Temp. & Stability control	Microprocessor with capacitance type sensor					
Display	6" Touch screen, Large size Display for ease of reading					
Power failure alarm	Audio Visual alarm					
Temp. / Stability variation alarm	Set Stability $\pm$ 5%, Set temperature $\pm$ 2°C, Audio visual alarm					
Illumination	14 watts fluorescent Lamp					
Internal Body Material	Stainless steel – 304 grade (GMP models)					
External Body Material	Stainless steel – 304 grade (GMP models)					
Insulation	80mm minimum for all panel & 40mm for door, CFC free polyurethane foam					
Electrical	220 – 240 volts, 50Hz, Single Phase					

## **6.4** Test Procedure (S):

The design of the Walk - In Stability Chamber shall be verified by reviewing the installed systems and physical parameters, using the test data sheets provided in this protocol cum report. The test data sheets will be used to document the installation of the Walk - In Stability Chamber and to verify that the components of the Walk - In Stability Chamber confirm to design specifications.

## **6.4.1** Verification of Test System Details:

This test data sheet of the FAT is intended to provide identification of executable System verification. Test data sheet attached in Design Qualification Test



#### **QUALITY ASSURANCE DEPARTMENT**

#### FACTORY ACCEPTANCE TEST FOR STABILITY CHAMBER

#### **6.4.2** Verification of Master Documents

Compile list of specifications, documents, and manuals associated with system and record document number, title, Revision No and date of issue (if available).

Test data sheet attached in Design Qualification Test

## **6.4.3** Verification of Scope of Equipment

Compile list of physical specifications associated with Walk - In Stability Chamber Test data sheet attached in Design Qualification Test

## **6.4.4** Verification of Control System Hardware Components

Physical system installation is verified with following documents and drawings. Verify the installed control system by visual inspection and record the relevant details of the individual control hardware components.

Test data sheet attached in Design Qualification Test

## **6.4.5** Verification of Utility

Verify that the utility for the Walk - In Stability Chamber have been installed and is available as specified.

Using the Multi meter, voltage at the unit power input end are measured and recorded. Measured readings are verified with system specification documents.

Test data sheet attached in Design Qualification Test

## 6.4.6 Design Qualification Discrepancy Report

Document any discrepancies or variations noted during the execution of the Installation Qualification. Include the resolution of these items and/or any item outstanding that will require further effort to resolve. When all the items are satisfactorily completed, document that the system is ready for the Installation Qualification.

#### **6.4.7** Conclusion and Comments

All the FAT Data Sheets and discrepancy report shall be reviewed by Engineering team to prepare summary report. The summary of FAT shall be used to draw conclusion for approval of Design Qualification Package.

#### 6.4.8 Qualification Completion and Approval

- 1. Verify that all tests required by this reports are completed, reconciled and attached to this protocol cum report.
- 2. Verify that all amendments and Discrepancies are documented, approved and attached to this protocol cum report.
- 3. If all items in the Qualification Protocol cum report for the control system for Walk In Stability Chamber have been reviewed and found to be acceptable, sign the corresponding block in the Qualification Completion and Approval form.



## QUALITY ASSURANCE DEPARTMENT

## FACTORY ACCEPTANCE TEST FOR STABILITY CHAMBER

## **6.5** Factory Acceptance Test:

S.No.	Test Name
1	Verification of Test System Details
2	Verification of Master Documents
3	Verification of Scope of Equipment
4	Verification of Control System Hardware Components
5	Verification Of Utility
6	Design Qualification Test Status
7	Design Qualification Discrepancy Report
8	Summary And Conclusion

## **6.5.1 Test System Details:**

**Objective:** This test sheet of the FAT is intended to describe which and what system is being validated.

**Procedure:** Confirm the following parameters from the system.

- Identification Tag no.
- Manufacturer/Supplier
- Model No.
- Serial No.
- 1. Record the equipment/system location with location tag plate.
- 2. Record the verification source. (i.e. Nameplates, Room location tag etc.)

**Acceptance criteria:** Data recorded from the name tag plates/room plates shall match with the data specified in test data table.



QUALITY ASSURANCE DEPARTMENT

## FACTORY ACCEPTANCE TEST FOR STABILITY CHAMBER

## **6.5.2** System Identification:

Description	Specified As	As Observed	Verification Source	Discrepancy? (Y / N)	Tested By / Date
System Tag Number					
Location (Room #)					
Supplier					
Model No.					
Serial No.					
Remarks:					
	Meet the acceptance of the control o		Yes Date :	[ ] No	
Revi	ewed by :		Date :		



## **QUALITY ASSURANCE DEPARTMENT**

#### FACTORY ACCEPTANCE TEST FOR STABILITY CHAMBER

#### **6.5.3** Verification of Master Documents

Obi	ective	:	To	ensure	the	system	is	adequately	documented	and	this

documentation is under appropriate document control.

Procedure : Verify availability of the listed documents with their reference

no., revision no., date, etc details as specified in the test table.

Acceptance criteria : All the relevant documents listed in the test sheet must be

available. Also the details specified in the test data sheet shall

match with the documents.

#### **6.6 DOCUMENTATION VERIFICATION:**

S.No.	Document Title	Availability? (Y / N)	Checked By / Date					
1.	General Assembly Drawing							
2.	System Wiring & Interconnection Diagram							
Remarks:								

Meet the acceptance Criteria	[	] Yes			[	] <b>No</b>
Verified by :		_	Date	:		
Reviewed by:		_	Date	:		

## **6.6.1** Verification of Scope of Equipment

Objective : To verify scope of equipment with system documents and drawings.

Procedure : Verify the scope of equipment by visual inspection and record the

relevant details of the individual.

Acceptance criteria : Physical installation of the system shall be verified and details

shall be recorded. Scope of the system shall match with details

given in the Bill of Material or in the Manual of the system.



## QUALITY ASSURANCE DEPARTMENT

## FACTORY ACCEPTANCE TEST FOR STABILITY CHAMBER

# 6.6.2 Scope of Equipment:

Description	Manufacturer Specification	Observation	Tested By/Date
Make	REMI		
Model	WSC-150		
Serial No.	IHC – 3623		
Inner chamber size in mm	2500 × 2500 × 2400 (W × D × H)		
Number of Trays	30		
Tray Size in mm	765 x 800 x 50 (W x D x H)		
Temperature Range	20 ~ 60 °C		
Stability Range	40 ~ 90% RH		
Power Supply	230V, 50Hz,		
Outer chamber	SS-304		
Inner chamber	SS-304		
Trays	SS-304		
Insulation Material	PUF / 80 MM		

	1 01 / 00 1/11/1			
Remarks:				
Verified by	:	Date	:	
Reviewed by	:	Date	:	



## **QUALITY ASSURANCE DEPARTMENT**

## FACTORY ACCEPTANCE TEST FOR STABILITY CHAMBER

## **6.6.3** Verification of Control System Hardware Components:

**Objective:** To verify Physical system installation with system documents and drawings.

**Procedure:** Physical system installation is verified with following documents and drawings.

Verify the installed control system by visual inspection and record the relevant details of the individual control hardware components.

Acceptance criteria: Physical installation of the system shall be verified and details shall be recorded. Model number and quantity of the Control System component shall match with details given in the Bill of Material of the system & physical system installation.

## **6.6.4** Hardware Components Verification (As Per Physical Installation):

Description	Manufacturer	Observation	Discrepancy?	Tested By /
Description	Specification	Observation	(Y / N)	Date
		<b>Cooling System</b>		
Compressor	Emerson			
Make	<b>Eme</b> rson			
Compressor	KCM 519 CAL			
Model	1201/2019 0112			
Condenser Motor	S.Z.C.D.F. Motor			
Make	Co. Ltd			
Condenser Motor	YDK 54-6/ 54 W			
model				
Quantity	2			
		Heating System		
Manufacturer /	Vijay Laxmi Electric			
Supplier	Co			
Model No. / Cat.	U Type Tubular			
No. / Type	heaters with fins			



## QUALITY ASSURANCE DEPARTMENT

Description	Manufacturer Specification	Observation	Discrepancy? (Y / N)	Tested By / Date
Quantity	500 Watts x 4 Nos			
•	= 2000Watts.			
		Stability System		
Manufacturer /	Sona Enterprises			
Supplier	Electricals			
Model No. / Cat. No. / Type	Kettle Type			
0 ''	2000 Watts +			
Quantity	Standby 2000 Watts			
		Air Circulation		
Manufacturer / Supplier	REMI			
Type, Size	Flange Type, 0.16KW			
Quantity	1			
		PLC		
Manufacturer /	Mitshubishi			
Supplier	Electrical			
Model No. / Cat.	Nexgenie-2000+			
No. / Type				
PSU	P2112			
CP U	P2211			
Serial Comm	P2511			
Digital Input				
Modules	Dacte			
16-pt. 24 VDC	P2616			
I/P				



## QUALITY ASSURANCE DEPARTMENT

D	Manufacturer	01	Discrepancy?	Tested By /
Description	Specification	Observation	(Y / N)	Date
Digital Output Modules 16-pt. 24 VDC I/P, 250mA	P2716			
24 V Dc 4 Channel Analog In	P2304			
Quantity	1 Each			
	1	HMI	1	
Manufacturer / Supplier	Mitshubishi Electric			
Model No. / Cat. No. / Type	MS-70T-Ce			
Quantity	1			
	Temp	erature and Stability Se	ensors	
Manufacturer / Supplier	Rotronic			
Model No. / Cat. No. / Type	HF120-WB1X			
Quantity	8			
	<u> </u>	SMPS		
Manufacturer / Supplier	Meanwell Electric			
Model No. / Cat. No. / Type	NES-150-24			
Quantity	1			
		Solid State Relays	-1	
Manufacturer / Supplier	SATRONIX			
Model No. / Cat. No. / Type	25 Amps			
Quantity	7			
		<b>Electromagnetic Relay</b>	-1	



## QUALITY ASSURANCE DEPARTMENT

Description	Manufacturer Specification	Observation	Discrepancy? (Y / N)	Tested By / Date
Manufacturer / Supplier	Schneider Electric			
Model No. / Cat. No. / Type	LRD-14			
Quantity	5			
		Telemachanic Relay		
Manufacturer / Supplier	Omron			
Model No. / Cat. No. / Type	MY2N / 24VDC & MY2N / 200-220 V AC			
Quantity	1 Each			
		Datalogger		
Manufacturer / Supplier	PPI			
Model No. / Cat.	Unilog / 8/16			
No. / Type	omiog, o, io			
Quantity	1			
Remarks:				
	et the acceptance Crite		::	] No
Reviewe	d by :	Date	:	



## **QUALITY ASSURANCE DEPARTMENT**

## FACTORY ACCEPTANCE TEST FOR STABILITY CHAMBER

## 6.6.5 Verification of Utility

**Objective:** To verify that the utilities is installed and are available as specified.

**Procedure:** Power on the system and put the Multimeter in AC voltage measurement range and measure the voltage at terminal end. Note down the voltage reading in the test data sheet.

- 1. Place the temperature near equipment. Note down temperature reading in the test data sheet.
- 2. Observe water tank size, quality and note down results.
- 3. Physically check water drainage location and note down observations.

**Acceptance criteria:** Recorded measurements for voltage shall fall within the specified range.

Description	Specified	Observation	Discrepancy? (Y / N)	Tested By / Date
Walk - In Stability	Chamber			
Voltage	200-230 V AC			
<b>UPS Supply for Mo</b>	nitoring System (Senso	or and Display)		
Voltage	200-230 V AC			
<b>Environment Cond</b>	litions			
Conditions	Temperature: 15 to 32 °C			
Water Supply				
Source	Continuous supply from an overhead tank			
Water tank capacity	Minimum 20 Liters			
Water Quality	DM Water / Purified water / Soft water free from impurities			
Drainage				
Location	At the back side bottom of the equipment			



## QUALITY ASSURANCE DEPARTMENT

## FACTORY ACCEPTANCE TEST FOR STABILITY CHAMBER

	-
	-
	-
	-
] Yes [ ] No	
Date :	
Date :	
	Date :

## **6.7 FAT QUALIFICATIONTEST STATUS:**

Test	Test Name	Pass	/Fail
Number	Test ivalite	Pass	Fail
1	Verification of Test System Details		
2	Verification of Master Documents		
3	Verification of Scope of Equipment		
4	Verification of Control System Hardware Components		

## 6.8 TERMINOLOGIES & BASIC INFORMATION:

#### A. Alarm

A device or function that signals the existence of an abnormal condition by means of an audible or visible discrete change, or both, intended to attract attention.

## B. Control System

A system in which deliberate guidance or manipulation is used to achieve a prescribed value of a variable.



## QUALITY ASSURANCE DEPARTMENT

## FACTORY ACCEPTANCE TEST FOR STABILITY CHAMBER

#### C. EEPROM

Is a PROM that is electrically erasable. The EEPROM can be programmed or erased while it is still in the circuit and used like a nonvolatile read / write memory.

#### D. LED

Light Emitting Diode. Status indicators available on the PLC modules to reflect the Input/output and processor status.

## E. HMI

Human Machine Interface

#### F. PLC

Programmable Logic Control

#### G. DM Water

Demineralization

## **6.9** Specification Test:

S. No.	Specification	Observation	Checked by (Sign/Date)
1.	Equipment shall be fabricated in accordance with approved drawing		
2.	Arrangement/connection of required utility		
3.	Test certificate of MOC		
4.	Equipment shall be finished smoothly		
5.	General Arrangement Drawing shall be available		
6.	P&I Diagram shall be available		
7.	Purchase Order		
8.	System Specification		
9.	Installation, Operation and Maintenance Manuals		
10.	Spare part list		
11.	Drawings		



## QUALITY ASSURANCE DEPARTMENT

## FACTORY ACCEPTANCE TEST FOR STABILITY CHAMBER

## **6.10** Deficiencies and Corrective Action:

S.No	Deficiencies	Corrective action	Responsibility	Sign/Date

**7.0 Re qualification criteria :**Re qualification shall be done if there is any variation of the equipment in design specification

## 8.0 List of Spare Part;

S.No.	Name of spare part	Quantity
1.	Cap retaining fingers	01 No.
2.	Top hold down	01 No.
3.	Suspension mount	01 No.
4.	Spring sets	01 No.
5.	Vibrator strips	01 No.
6.	Vibrator coil	01 No.
7.	Vibrator controller	01 No.
8.	Pick up plate	01 No.
9.	Sealing roller (crimping roller with bearing )	01 No.
10.	Chuck for different type of seals	01 No.
11.	SMPS	01 No.
12.	Sensor ( No stopper no vial )	01 No.
13.	Sensor ( No cap on chute )	01 No.

9.0 Cl	ha	an	ıg	e (	Co	n	tr	ol	:																																													
	•	• •	٠.	• •	• •	• •	• • •		٠.	• •	 • •	• •	• • •	• • •		• • •	• •	• •	٠.	• •	٠.	•	٠.	 	٠.	• •	٠.	•		٠.	٠.	•	 • •		• •	٠.	٠.	 ٠.	•	•	• •	• •	 • •	 ٠.	٠.	 	• •	 	• •	٠.	٠.	٠.	• •	 •
		• •	٠.	• • •	• •	• •	• •	• •	• •	• •	 • •	• •	• • •	• • •	· • •	• • •		• •	• •	٠.	• •	•		 	٠.			•	• •	• •	٠.	•	 	• •	• •	٠.	٠.	 ٠.	•	•	• •		 • •	 ٠.	٠.	 • •		 	• •	٠.	٠.	٠.	• •	 •

## 10.0 Abbreviation:

S.No.	Abbreviation	Expanded Form
1.	FAT	Factory acceptance test
2.	MOC	Material of construction
3.	GA	General Arrangement
4.	P& I	Piping & Instrumentation



## QUALITY ASSURANCE DEPARTMENT

## FACTORY ACCEPTANCE TEST FOR STABILITY CHAMBER

## 11.0 Equipment/ system Drawing & Documentation Requirement:

- GA Drawing
- Electrical circuit Diagram
- Control Panel Layout
- Pneumatic circuit Diagram
- P & I Diagram
- Installation operation & maintenance manuals
- MOC Certificates

## 12.0 Summary and Conclusion

12.1	Summary:
12.2	Conclusion:

## 13.0 List of Reference Document/ Records:

- URS
- Equipment Drawing
- Layouts



## QUALITY ASSURANCE DEPARTMENT

## FACTORY ACCEPTANCE TEST FOR STABILITY CHAMBER

- **14.0 Annexure and Attachment:** All the Drawing, lay out, MOC, certificates, shall be attached with FAT Protocol cum Report as Annexure and attachment.
- **15.0 Certification :** The equipment shall be certified as per the following format –

## Certificate

This is to certified that FAT Qualification activity of **Stability Chamber** has successfully completed as per the following document.

Protocol cum Report No.		
Remark:		
	 •••••	
Approved By.:		
(Sign & Date)		



## QUALITY ASSURANCE DEPARTMENT

## FACTORY ACCEPTANCE TEST FOR STABILITY CHAMBER

**Post-Approval :** Based on the data collection and combination of the data, draw the conclusion of complete study. A report shall be prepared for the complete activity. All the raw data generated during the study shall be documented for future reference.

Executed By (Name & Designation)	Signature	Date
(Quality Control)		
(Quality Assurance)		

Checked By (Name & Designation)	Signature	Date
(Production)		
(Maintenance)		
(Wantenance)		
(Quality Assurance)		

Approved By (Name & Designation)	Signature	Date
(Quality Assurance)		