

QUALITY ASSURANCE DEPARTMENT

FAT FOR SAMPLING & CLEANING STATION

FACTORY ACCEPTANCE TEST FOR SAMPLING AND CLEANING STATION



QUALITY ASSURANCE DEPARTMENT

FAT FOR SAMPLING & CLEANING STATION

INDEX

1.0	INTRODUCTION	3
2.0	ENGINEERING DOCUMENTATION VERIFICATION	4
3.0	MECHANICAL HARDWARE CHECKS	6
3.1	Devices finishes checks	6
3.2	Fittings Check	7
Compo	onents	7
3.3	Critical Dimensional Check	10
HE	PA FILTERS INSTALLATION & INTEGRITY TESTING	11
5.0	PRESSURE HOLD TEST	12
6.0	CLEANING VERIFICATION (full WIP will be done at SAT)	14
7.0	RTP Operational Checks	15
8.0	ISOLATOR OPERATIONAL CHECKS	16
9.0	TEST INSTRUMENTS	18
10.0	POST APPROVAL	19
11.0	APPENDIX A - FACTORY ACCEPTANCE TEST (FAT) PERSONNEL	20
12.0	APPENDIX B - CALIBRATION CERTIFICATES REGISTER	21
13.0	APPENDIX C - DEVIATION REPORTS PROCEDURE	23
14.0	APPENDIX D - FAT DEVIATION REGISTER	24
15.0	APPENDIX E - DEVIATION REPORT SHEET	25
16.0	ADDENDIY E ATTACHMENTS DECISTED	27



QUALITY ASSURANCE DEPARTMENT

FAT FOR SAMPLING & CLEANING STATION

1.0 INTRODUCTION:

The objective of this Factory Acceptance Test is to verify that the equipment has been built & engineered according to the design specification and, as a result, the equipment is approved for Shipping to thehandover will be following completion of a successful site acceptance test.

This document will be completed as follows:

- All people who enter data into this report will complete the section of this FAT titled 'FAT Personnel'. See Appendices. A, B, C, D, E, F.
- Any corrections in handwriting will be made by deleting with a single pen stroke; the correction will be initialled and dated.
- Entries shall be made in this document using a ballpoint pen or suitable indelible ink in black only.
- Compliance will be indicated by a written YES or NO in the relevant boxes provided. 'Ticks' and 'crosses'
 must not be used.
- Correction fluid is not allowed.
- Each section will be signed and dated by the tester/s when it is complete.
- Any non-compliance identified during the execution of the test protocols must be documented in a Deviation report. These report sheets must be attached to the appropriate appendix of this protocol. The report will describe the deviation in detail and, whenever possible, identifying the cause.



QUALITY ASSURANCE DEPARTMENT

FAT FOR SAMPLING & CLEANING STATION

2.0 ENGINEERING DOCUMENTATION VERIFICATION:

The objective of this test is to verify that the engineering documentation specified in the order specifications is at the Factory and is present and complete.

Procedure

Review the documentation package of the equipment. Documentation must be present, properly numbered, approved where necessary and containing the necessary information.

In the event that there is an unacceptable or unobtainable document complete a deviation report.

Acceptance Criteria

The review should confirm that all relevant information pertaining to the system is present and complete.

In some cases approval to handover may be given in the absence of documentation providing the review forms are acted upon and that the documentation is available before the client's IQ.

Document Expected	Reference Number	Revision	Approval Date	Available Yes/No
Purchase Order				
G A Drawing				
Canopy Drawing				
Utility list	Doc No/ Utility list			
DQ	Doc No/ DQ			
FDS	Doc No/ FDS			
Material Chart	Doc No/ Material Chart.		-	
Electrical drawing				
Manual				
Operation Manual	Doc No/ IMOI		-	
Manual for bought out	As per Material Chart	•		
components:				



QUALITY ASSURANCE DEPARTMENT

		Comments		
Tested By:		Approved By:		
Date		Date		
	,		·	



QUALITY ASSURANCE DEPARTMENT

FAT FOR SAMPLING & CLEANING STATION

3.0 MECHANICAL HARDWARE CHECKS:

3.1 Devices finishes checks

Drawing/Document No.	Revision No.	Title
		General Arrangement

Procedure

Take a copy of the GA drawing detailed above.

Write on the GA drawing the finishes found using the RA meter against the required specification.

Mark with a yellow 'highlighter' pen the finishes that are verified.

Mark with a red 'highlighter' pen on the drawing any corrections.

Attach the marked-up drawing labelled as 'FAT Mechanical Hardware Check' to this FAT as an appendix.

Detail any items in non-compliance in a deviation report and attach as an appendix.

Acceptance Criteria

- 1. All items identified on drawing.
- 2. Materials of Construction (MOC): Confirmed by Certificate of Conformity from fabricator.
- 3. Finish specification is confirmed by RA meter.

Acceptance Criteria	Complies Yes/No
Items identified on the GA drawing.	
MOC identified on the GA drawing.	
Certificates of Conformity located in VTOP.	
RA meter finish specification and required specification marked on the drawing.	

Comments

Tested By:	Approved By	
Date	Date	



QUALITY ASSURANCE DEPARTMENT

FAT FOR SAMPLING & CLEANING STATION

3.2 Fittings Check:

Drawing/Document No.	Revision No.	Initial/Date	Title
			GA Schematic
			FDS

Procedure:

Compare the installed fittings with those specified on the GA and the Component List provided as per Test Sheet.

Mark with a yellow 'highlighter' pen on the drawing the details which are verified.

Mark with a red pen on the drawing any corrections.

Attach the Marked-Up drawing and component list labelled as 'FAT Fittings Check' to this FAT as an appendix E.

Detail any items in non-compliance in a deviation report and attach as an appendix.

Acceptance Criteria	
Items identified and correctly fitted.	

Components:

Tag	PART	DESCRIPTION	QTY	MAKE	Available Yes/No
	Main Body	10 MIL Clear ,anti-static polyurethane 950 x 950 x 930 mm	1		
	Trash in Sleeve	10 MIL Clear anti-static polyurethane. 200 mm dia. X 150 mm long	1		
	Trash out Sleeve	250 mm dia.x 1500 mm long	1		
	Feed in Sleeve	10 MIL Clear, anti-static polyurethane 200 mm dia. X 1200 mm long	1		
	Left Glove Assembly	Nitrile , 8 MIL Frosty	1		
	Right Glove Assembly	Nitrile, 8 MIL Frosty	1		
	Canister	200 mm dia. Canister Polypropylene with adjustable bend clamps, & O ring	1		
	Zipper Coil Outer Gas proof Zip	200 mm dia. opening anti-static polyurethane coated	1		
	Zipper Coil Inner Dust Proof Zip	8" opening anti-static polyurethane coated	1		



QUALITY ASSURANCE DEPARTMENT

Tag	PART	DESCRIPTION	QTY	MAKE	Available Yes/No
	U Grip		4 mtr		
	SS Base Plate	SS 316 Base plate 3 mm thick ,0.4 Ra mirror polished	1		
	SS frame	SS 304 frame for attaching the canopy	1		
	Wash gun	Type - Water Saver Gun, with Hose connector Size- ½" bsp MOC - SS 316 Capacity 300 Ltr/ Hr, Pressure :- ½ kg/ cm²	1		
	Ball valve 1"	Drain of Sampling and Cleaning Station TC end connection SS316 L	3		
	Wash Media Supply Ball valve 1"	Type -Manual Ball Valve, Flange Connection end Size- 25 NB, MOC - SS 316 Teflon seat	1		
	Compressed Air Supply Needle valve 1"	Type -Manual Needle Valve, Flange Connection end Size- 25 NB, MOC - SS 316 Teflon seat	1		
	Spray Ball IBC Cleaning	SS 316 ,3/8" BSP TC End connections, Model: E20.021.24.Y.AH Mounted on SS 316 Cover Plate to suit the IBC	1		
	Dust Extraction port	Type – 2 ½" TC type MOC- SS 316 With –EU 13 Filter	1		
	RTPA	Type - seat Rapid transfer Active Port Size- 6" MOC - SS 316 Teflon seat	1		



QUALITY ASSURANCE DEPARTMENT

Tag	PART	DESCRIPTION	QTY	MAKE	Available Yes/No
	Jacking Trolley	Manually operated Hydraulic Jack in SS 304	1		
	Support rod	SS 316 with ring and SS 136 funnel	1		
	Sampling Rod	SS 316 1000 mm long, 2gm sample pockets (3 nos.), 3 sampling slots	1		

Comments		
m . 1D		

Tested By:	Approved By:	
Date	Date	



QUALITY ASSURANCE DEPARTMENT

FAT FOR SAMPLING & CLEANING STATION

3.3 Critical Dimensional Check:

Drawing No.	Revision No.	Initial/Date	Title
			General Arrangement

Procedure

Compare the critical dimensions with those specified on the drawing.

Mark with a yellow 'highlighter' pen on the drawing the details which are verified.

Mark with a red pen on the drawing any corrections.

Attach the marked-up drawing labelled as 'FAT Critical Dimensions Check' to this FAT as an appendix.

Detail any items in non-compliance in a deviation report and attach as an appendix.

Acceptance Criteria	Complies Yes/No
All Dimensions under 1000mm +/- 3mm	
All Dimensions over 1000mm +/- 5mm	
Critical hole centres +/- 2mm.	

Comments



QUALITY ASSURANCE DEPARTMENT

FAT FOR SAMPLING & CLEANING STATION

4.0 HEPA FILTERS INSTALLATION & INTEGRITY TESTING:

Document/Drawing No.	Revision No.	Initial / Date	Title
			FDS
			GA

To ensure that all HEPA filters installed within the system comply with manufacturer's specifications. HEPA filters are not to be installed at FAT; supplier integrity test certificates must be checked.

Procedure

Take a copy of the list of all HEPA filters from the following sheet, and check against the P&ID and the unopened boxes of those filters allocated to be sent to the client's site. Review the certificates for all of the HEPA filter integrity tests from the vendor.

Attach the marked-up drawing and filter list labelled as 'FAT Filter Check' to this FAT as an appendix.

Tag	PART	Acceptance criteria	Pass/Fail
	Exhaust	The certificates for the supplier integrity	
	Filter	testing are included in the documentation	
	1 mer	package and meet acceptance criteria set for	
		filter integrity testing.	

Comments			
Tested By:		Approved By	
Б.:		ъ.	
Date		Date	



QUALITY ASSURANCE DEPARTMENT

FAT FOR SAMPLING & CLEANING STATION

5.0 PRESSURE HOLD TEST:

Required			
Calibrated Manometer	Needle Valve		
Stop Watch	Compressed Air Supply		

Procedure:

Description of Test

- 1 This test requires the isolator and the room to be in thermal equilibrium with minimal external influences from drafts from open doors and windows.
- 2 Ensure all valves on service entries are closed and any non-valved service entries are blanked off with suitable blanking plates and gaskets.
- 3 Ensure all gloves are fitted to the glove ports with no sign of damage to gauntlets. Gloves must not be touched or disturbed during the test.
- 4 Connect the manometer to the isolator.
- 5 Connect the compressed air supply to the isolator.
- 6 Place the thermometer inside the isolator.
- Open the Isolation valve slowly until a pressure of +250Pa is recorded on the Manometer then close the valve.
- 8 Allow to stabilise for 5 minutes.
- 9 For the duration of the test do not allow doors to be opened or closed in the room. The room must not be subjected to pressure and temperature variation.
- 10 Record in the table the pressure and temperature within the Isolator every minute for a period of 10 minutes.
- 11 Calculate the pressure decay using the formula below.
- 12 If the acceptance criteria are not achieved locate the leak and re test.

The leakage rate is based on the isolator classifications and the acceptance criteria detailed in ISO 10648-2.

Class of Isolator (ISO 10648- 2)	Hourly leak Rate (/h)	Percentage Volume Change/Hour (%/h)	Standard Decay Time for a 25 Pa Drop (mins)
2 (with inert gas)	0.0025	Less than 0.25	6
3 (without inert gas)	0.01	Less than 1	1.5



QUALITY ASSURANCE DEPARTMENT

FAT FOR SAMPLING & CLEANING STATION

Time Minutes	Measured Pressure Pa	Measured Temperature $^{0}\mathrm{C}$
0		
10		
20		
30		
40		
50		
60		

 $Tf = \underline{60 \quad ((P2 \ X \ T1) - 1)_{})}$

t P1 X T2

Tf = Leakage rate

t – period of test in Min.

P2 = 100000 + measured Pa at end of test period,

P1 = 100000 + Initial Pa

 $T1 = Initial Temp. in {}^{0}K$

 $T2 = Final Temp in {}^{0}K$

Acceptance Criteria:

Isolator Type	Acceptance Criteria	Pass / Fail
	Hourly leakage Rate Less Than 2.5 X 10 ⁻³	

Comments				

Tested By:	Approved By	
Date	Date	



QUALITY ASSURANCE DEPARTMENT

FAT FOR SAMPLING & CLEANING STATION

6.0 CLEANING VERIFICATION (FULL WIP WILL BE DONE AT SAT):

All internal surfaces can be reached easily

This test function confirms that all internal surfaces can be easily reached and washed and also confirms ease of cleaning external surfaces.

Complies

Yes/No

Procedure:

Tested By:

Date

Confirm that all internal and necessary external surfaces can be reached cleaned following the SOP.

Acceptance Criteria

Lighting adequate to perform of	perations				
ll external surfaces can be reached					
		Comments			

Approved By

Date



QUALITY ASSURANCE DEPARTMENT

FAT FOR SAMPLING & CLEANING STATION

7.0	$\mathbf{p}\mathbf{T}\mathbf{p}$	OPER	ATIONA	L CHECKS:
/.U	KIP	UPER	A LIUNA.	L UREUNS:

Pre Requisites for test	
Steri Wipes	

Description of Test

Using the passive RTP, Dock to active several times to prove the interlock and ease of use.

Ensure that faces are cleaned before docking and no damage is visible on contact surfaces.

Record results in tables provided

Acceptance Criteria

Tested By:

Date

Passive port docks to active without excessive force.

Valve opens and closes without excessive force.

Active RTP	No.	Dock	Valve Opens	Valve Closes	De Dock	Complies YES/NO
Passive	1					

Comments

Approved By

Date



QUALITY ASSURANCE DEPARTMENT

FAT FOR SAMPLING & CLEANING STATION

8.0 ISOLATOR OPERATIONAL CHECKS:

Document	Number	Revision
Functional Design Specification		

Procedure:

Operate the Isolator and confirm that it is in accordance with operational descriptions and specifications below.

OPERATION:

- 1. The Sampling and Cleaning Station is equipped with
 - Support Structure, Valves for WIP, Spray Ball, RTP Active with base tray
 - Jacking Hoist for docking, lifting the IBC
 - Canopy to provide containment with gas-proof zip, snap tubing for attachment to the structure, Vent Filter, Gloves, Trash out sleeve, Canister to integrate sleeve and trash bag
 - Sampling Rod for sampling purpose, hanger and funnel for sample collection within the canopy.
- 2. The IBC containing product to be sampled is docked to the base of the station using jacking hoist.
- 3. A clean sampling rod is transferred to the canopy using feed-in sleeve.
- 4. The RTP Passive is docked to the RTP Active.
- 5. The RTP is opened.
- 6. Using the Sampling Rod, the product is sampled.
- 7. The sampling rod is withdrawn and the sample collected in the bag through the funnel provided for the purpose inside the canopy.
- 8. The bag(s) are then sealed and transferred to the trash out bag.
- 9. The trash out bag is double tied, cut and taken for testing.
- 10. WIP of the Sampling and Cleaning Station is carried out using the Spray Gun provided in the chamber. The Sampling and Cleaning Station is free draining.
- 11. The flexible canopy can be wiped or hand sprayed with decontamination solution

Acceptance Criteria	Complies Yes/No
Equipments Operated as per Operation Description above	



QUALITY ASSURANCE DEPARTMENT

Comments				
Tested By:	Approved By			
Date	Date			
	l l			



QUALITY ASSURANCE DEPARTMENT

FAT FOR SAMPLING & CLEANING STATION

9.0 TEST INSTRUMENTS:

Tested By:

Date

Objective - To identify the equipment and instruments used for testing during the Factory Acceptance Test phase and to verify that they were calibrated.

Procedure - List all test or reference instruments used during the Factory Acceptance Test of the system. Include the description, serial number, manufacturer, and calibration for each item, as applicable. Verify that all such instruments are calibrated.

Document the results in the table below. Any discrepancies to be noted on the review form and on the Deviation Report.

Acceptance Criteria - All instruments used to qualify the system during Factory Acceptance Test shall be listed along with their description, serial number, Certificate number, calibration dates, as applicable. For each instrument, a copy of the calibration certification is to be included with this protocol or its location referenced.

Instrument	Serial Number	Certificate Number	Available Yes / No
RA meter			
Pressure gauge			
Stop Watch			

Comments		

Approved By

Date



QUALITY ASSURANCE DEPARTMENT

FAT FOR SAMPLING & CLEANING STATION

10.0 POST APPROVAL:

Completion of the FAT, including satisfactory resolution of all discrepancies noted during execution, will be documented below, signed by the person with overall review responsibility for the protocol and by the client's authorised signatories who approved the protocol.

.

Agreed criteria	Agreement YES/NO
1. Approval for shipment	
2. Machine is approved for shipment following correction of all Deviations noted during	
FAT	
3. Machine is not approved & will require repeat FAT following correction of all	
deviations.	

••••••			
Reviewed By	Print Name	Signature	

Client			
	Print Name	Signature	Date
Consultant			
Engineering			
Quality Assurance			



QUALITY ASSURANCE DEPARTMENT

FAT FOR SAMPLING & CLEANING STATION

11.0 APPENDIX A - FACTORY ACCEPTANCE TEST (FAT) PERSONNEL:

Print Name	Signature	Date	Company



QUALITY ASSURANCE DEPARTMENT

FAT FOR SAMPLING & CLEANING STATION

12.0 APPENDIX B - CALIBRATION CERTIFICATES REGISTER:

Number	Description	Attached Yes/No



QUALITY ASSURANCE DEPARTMENT

	Comments	
Tested By:	Approved By	
Date	Date	



QUALITY ASSURANCE DEPARTMENT

FAT FOR SAMPLING & CLEANING STATION

13.0 APPENDIX C - DEVIATION REPORTS PROCEDURE:

During FAT testing, a Deviation Report must be raised when there is a failure to meet acceptance criteria.

The aim is to:

- Clearly describe the deviation.
- To document and approve the evaluation of the impact of the deviation.
- To document and approve the corrective action required to resolve it.
- To document the closing out of the deviation with the appropriate approvals.

Procedure

- a. If a test step fails to meet test acceptance criteria/method then a Deviation Report must be raised. See Appendix.
- b. All Deviation Reports must be logged by completing the Deviation Report Register. See Appendix
- c. Each Deviation Report must reference the following identification numbers: -
- Protocol document reference number.
- The applicable test reference number (XX) as defined in the protocol.
- A unique deviation reference number, which comprises the specific test number and a sequential deviation number (YY) for that test in the format XX/YY. Subsequent deviations on the same
- d. The person raising the deviation must clearly describe the exact nature of the deviation (why acceptance criteria/method has not been met) using the 'details of deviation noted' box provided.
- e. The deviation must be fully evaluated and the necessary corrective action formulated and must be preapproved by Bectochem & the Client. The findings of this evaluation together with details of corrective action required to resolve the deviation should be clearly documented by completing the 'evaluation of deviation/corrective actions to be taken' box.
- f. Once the proposed corrective action has been pre-approved, the tester will execute the corrective work and verify implementation of corrective action by completing the 'Results of Corrective Action' box. The tester will then sign and date the Deviation report.
- g. The completed Deviation Report will require approval by the appropriate personnel on the Deviation Report.
- h. Completed Deviation Reports must be attached to the Appendix of this FAT protocol.
- i. This FAT document cannot be closed off until all deviations have been satisfactorily resolved.



QUALITY ASSURANCE DEPARTMENT

FAT FOR SAMPLING & CLEANING STATION

14.0 APPENDIX D - FAT DEVIATION REGISTER:

Deviation Report No.	Brief Description	Date Raised	Date Closed	Checked By



QUALITY ASSURANCE DEPARTMENT

FAT FOR SAMPLING & CLEANING STATION

15.0 APPENDIX E - DEVIATION REPORT SHEET:

Deviation No:		Test Reference:		
Details Of Dev	iation Noted:			
Completed By	:		Date:	
		ctive Actions To Be Taken:	·	
Completed By	•	Date:		
		L	NONG	
PRE-APPRO	VALS - EVALUA	TION / CORRECTIVE ACT	TONS	
	signatures pre-app	prove the content of the evalu	ation and the necessary co	rrective actions
to be taken.				1
	Pre-			
Function	Approval	Name (Print)	Signature	Date
- 	Required (Yes / No)	1 (4.2.20)	~ .g	2
	(1es/No)			
•••••				
Client				
Results Of Co.	rective Action:			
Acoulto Of Col	Tecure Action.			



QUALITY ASSURANCE DEPARTMENT

Completed By:			Date:	
APPROVALS - RI	APPROVALS - RESULTS OF CORRECTIVE ACTIONS/ DEVIATION CLOSE OUT			
The following signa	atures approve the results correct	ive actions taken and the clo	sure of the deviation.	
Approvals	Name (Print)	Signature	Date	

Client				



QUALITY ASSURANCE DEPARTMENT

FAT FOR SAMPLING & CLEANING STATION

16.0 APPENDIX F - ATTACHMENTS REGISTER:

	Description	Number/Revision
	Comments	
Tested By:	Approved By	
Date	Date	