

QUALITY ASSURANCE DEPARTMENT

FAT for Kill Tank (300 ltrs.)

# FACTORY ACCEPTANCE TEST FOR KILL TANK-300LTRS.

#### FAT for Kill Tank (300 ltrs.)

### **TABLE OF CONTENTS**

1	INTRODUCTION	3
2	OVERVIEW	
3	DOCUMENT VERIFICATION	
4	MAJOR COMPONENT VERIFICATION	
5	INSTRUMENT VERIFICATION	
6	EQUIPMENT MOC VERIFICATION	
7	EQUIPMENT DIMENSION VERIFICATION	9
8	EQUIPMENT FINISH VERIFICATION	10
9	EQUIPMENT NAME PLATE VERIFICATION	11
10	CONTROL PANEL BUILD QUALITY	12
11	ELECTRICAL WIRING DIAGRAM	13
12	WIRING TUG TEST	14
13	TEST INSTRUMENTS	14
14	JACKET PRESSURE TEST	16
15	SHELL SIDE PRESSURE TEST	17
16	EQUIPMENT OPERATION VERIFICATION	18
17	POST APPROVAL	19
AP	PPENDIX A - FACTORY ACCEPTANCE TEST (FAT) PERSONNEL	20
AP	PPENDIX B - CALIBRATION CERTIFICATES REGISTER	21
AP	PPENDIX C - DEVIATION REPORTS PROCEDURE	22
AP	PPENDIX D - FAT DEVIATION REGISTER	23
AP	PPENDIX E - DEVIATION REPORT SHEET	24
AP	PPENDIX F - ATTACHMENTS REGISTER	25
18	CLEANLINESS AND APPEARANCE	26
19	POST FAT DOCUMENT	27



QUALITY ASSURANCE DEPARTMENT

#### FAT for Kill Tank (300 ltrs.)

#### 1 INTRODUCTION:

The objective of this Factory Acceptance Test is to verify that the equipment has been built and engineered according to the design specification and as a result approves the equipment for Shipping to ...... site and Handover will be following completion of successful site acceptance test.

This document will be completed as follows:

- 1. All people who enter data into this report will complete the section of this FAT titled 'FAT Personnel'. See Appendix. A, B, C, D, E, F.
- 2. Any corrections in handwriting will be made by deleting with a single pen stroke; the correction will be initialed and dated.
- 3. Entries shall be made in this document using a ball point pen or suitable indelible ink in Blue only.
- 4. Compliance will be indicated by a written YES or NO in the relevant boxes provided. 'Ticks' and 'crosses' must not be used.
- 5. Correction fluid is not allowed.
- 6. Each section will be signed and dated by the tester/s when it is complete.
- 7. Any non-compliance identified during the execution of the test protocols must be documented in a Deviation report. These report sheets must be attached to the appendix of this protocol. The report will describe the deviation in detail and, whenever possible, identifying the cause.



**Reviewed By:** 

### PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

Objective	Ensure that all relevant design and	inspection	documentation is	in place and
Method	referenced.  Log the document title, reference in number. Any discrepancies to be in			
	Report. All attachments should be referen	ced and app	pended in the attac	hment log.
Acceptance Criteria	All columns in the table should be identified, approve		-	
<b>Document Expected</b>	Reference Number	Rev	Approval Date	Available Yes/No
Purchase Order				
G A Drawing				
FDS				
Material Chart				
		·		
	Signed		Date	е



QUALITY ASSURANCE DEPARTMENT

#### FAT for Kill Tank (300 ltrs.)

the table below. Attach the Highlighted drawing with this document.  Any discrepancies to be noted on the review form and on the Deviation teport.  When the tester has completed the check they will date and sign the		
deport.		
When the tester has completed the check they will date and sign the		
When the tester has completed the check they will date and sign the		
marked-up print and write the words: -		
FACTORY ACCEPTANCE TEST COMPONENTS LIST CHECK'		
There should not be any variance with approved Component List.		
h		

S No.	COMPONENT DESCRIPTION	MAKE	MODEL / MOC/SIZE.	VERIFIED (YES/NO)
1.	Shell		SS 316, 4th.	
2.	Jacket		SS 304, 4th	
3.	Insulation Shell		SS 304, 14 SWG.	
4.	Motor		3 HP, 960 RPM., V-415,HZ-50,	
5.	Leg		60 OD, SS304	
6.	Shaft		28 dia SS 316	
7.	Operating cum control Panel		SS 304	

### **NOZZLES SCHEDULE:**

TAG NO.	NOZZLE DESCRIPTION	MODEL / MOC/SIZE.	VERIFIED YES/NO
	Receiver inlet	SS316, 210ID with cover	
	Bottom Outlet.	SS 316,25 OD TC end with	
		Ball valve	
	Cooling water inlet	1" BSP	
	Cooling water outlet	1" BSP	
	Jacket Vent	½" BSP with vent cock	
	Level Gauge	<sup>3</sup> / <sub>4</sub> '' BSP With level gauge	
	Product inlet	40 NB, With blind	
	Spare	1" BSP with Pr Gauge	
	Drain	½" BSP	
	Spare	1 ½" OD with blind TC	
	Spare coupling for PT-100 sensor at jacket	½" BSP	



QUALITY ASSURANCE DEPARTMENT

	FAT for Kill Tank (300 ltrs.)		
	Comments		
	Signed	Date	
Executed By:	Signeu	Date	
Reviewed By:			
Reviewed By.			



QUALITY ASSURANCE DEPARTMENT

INSTRUMEN	NT VERIFICATION
Objective	To ensure that the Instruments Listed in the Instrument List are available and fixed on the system, as per the drawings.
Method	Referring to the Copy of Instrument List. Verify the ranges, makes, quantities. Using a yellow Highlighter pen mark out the drawings on verification. Fill in the table below in the column.  Any discrepancies to be noted on the review form and on the Deviation Report.  Certificates for Calibration, whichever required and essential used be available.  When the tester has completed the check they will date and sign the marked-up print and write the words: -  'FACTORY ACCEPTANCE TEST INSTRUMENT LIST CHECK'
Acceptance	All instruments are listed and referenced in the drawing.
Criteria	

S.No.	COMPONENT DESCRIPTION	MAKE	SIZE/RANGE		VERIFIED YES/NO
1	Pr Gauge	Waaree	4" dial, Range 0- 10kg/	/cm <sup>2</sup>	
Commer	nts				
		Signed		Date	
Executed	Executed By:				
Reviewe	Reviewed By:				



QUALITY ASSURANCE DEPARTMENT

EQUIPMENT MO	EVERIFICATION:			
Objective	To verify that the material of construction of the machine is as per			
	approved drawings			
Method	Verify the Material chart and that certificates are available with			
	respect to acceptable standards. Attach the copy of the Material chart			
	along with this document. Use a yellow highlighter pen to mark the			
	components verified. Note down any discrepancy in the discrepancy			
	report in this document.			
	When the tester has completed the check they will date and sign the			
	marked-up print and write the words: -			
	'FACTORY ACCEPTANCE TEST MATERIAL CHART CHECK'			
Acceptance Criteria	The MOC and test certificates thereof must comply with the			
	requirement of approved documents.			
Comments				
	Signed Date			
Executed By:				
Reviewed By:				



QUALITY ASSURANCE DEPARTMENT

EQUIPMENT	DIMENSION VERIFICATION			
Objective:	To verify that the equipment manufactured is in accordance with approved			
	drawing.			
Procedure:	Refer the approved drawing and compare with the actual dimensions on the			
	equipment. Recheck whether the drawing clearly specifies the			
	manufacturing standards adopted. With a red pen clearly strike off the			
	incorrect dimension and put the correct dimension. Correct the drawi			
	with the proper dimensions name the drawing "AS BUILT". Attach the			
	market drawing with this Document			
Acceptance	The measured dimensions should be within the acceptable limits.			
Criteria				
Drawing no.:				
<b>Comments:</b>				
	Signed Date			
<b>Executed By:</b>				
Reviewed By:				



QUALITY ASSURANCE DEPARTMENT

EQUIPMENT I	IPMENT FINISH VERIFICATION			
Objective:	To ensure that the equipment finish is as per the approved GA drawing.			
Procedure:	Stainless Steel Internal finish:  Using an RA meter or comparative plate check the internal finish There should be a No. exposed threads.  There should be no crevices or sharp corners, weld splatters.  Edges should be smooth and rounded off.  Light/sight glasses should be as flush as possible Stainless steel External Finish No scratches should be present on the surface.  Mild Steel:  The part should be properly de scaled, degreased and painted. Other equipments/Components should be properly cleaned; de burred as have no sharp edges. Any discrepancies to be noted on the review form a Deviation Report.		Ted and should	
Acceptance The finish Criteria  Part Insulation Top Dish Leg		should be as per th  Finish SS Surface External External External	Internal finish as specified in the approved documents Ra-0.6(180 Grit Matt.) Ra-0.6(180 Grit Matt.) Ra-0.6(180 Grit Matt.)	Pass/Fail
Comments				

Comments:			
	Signed	Date	
<b>Executed By:</b>			



QUALITY ASSURANCE DEPARTMENT

To ensure that the Nameplate is provided on the machine and is easily visible. It should clearly mention the name, reference no. of the machine and the date of manufacture.				
Visually inspect the machine for the Nameplate and check whether it contains the date, reference no. And date of manufacture. Mark /highlight the Location on the drawing. Any discrepancies to be noted on the review form and on the Deviation Report.				
CS/NO)				
Pass/Fail				
: 1				



QUALITY ASSURANCE DEPARTMENT

CONTROL PANEL BUILD QUALITY					
Objective:	To ensure that the electrical equipments are assembled as per electrical GA				
	drawings.				
Procedure:	Check orientations, drawings, and placement of switch	ngears as per GA.			
	Highlight the components on the GA, so verified. Any	discrepancies to be			
	noted on the review form and on the Deviation Report.				
Acceptance	All the equipments are assembled as per GA.				
Criteria					
	Description	Verified			
	Yes/No				
Electrical Equip	ments orientations are as per GA Drg no				
Electrical Wiring	g Diagram Attached?				
Panel Build Quality Acceptable?					
Comments:					
	Signed Da	ate			
<b>Executed By:</b>					
Reviewed By:	Reviewed By:				



QUALITY ASSURANCE DEPARTMENT

ELECTRICAL WIRING DIAGRAM					
<b>Objective:</b>	To compare the electrical components in the panel and the wiring				
	identification with the electrical drawings				
Procedure:	The tester will compare the installed components with those specified on the drawings and check the wiring identification is as shown on the drawings and will mark with a 'highlighter' pen each of the details on the drawing which are verified. A minimum of 20% of the components fitted will be checked and highlighted. Any correction to the drawing will be written on the drawing by the relevant item in RED ink.  When the tester has completed the check they will date and sign the marked-up print and write the words.				
	'FACTORY ACCE CHECKED'	EPTANCE TEST ELECTRICAL C	OMPONEN	VTS	
	The tester will attach the Marked-Up print to this report as an appendix given below. All attachments to this protocol to be marked up with this protocol number including the number of pages and the appendix to which it is attached.  Any items on the drawings in non-compliance will be detailed in a deviation report.				
Acceptance	The connections ar	e as per the wiring diagrams.			
Criteria					
Compo	Component Name Drawing No. (Sheet No.) Rev. No. Pass/Fail				
Comments:					
	Signed Date				
Executed By:					
Reviewed By:					



QUALITY ASSURANCE DEPARTMENT

WIRING TUG TEST		
Objective	Confirm that all the wires are connected to the	e electrical
	components tightly.	
Method	Lightly Pull all the wires connected to the	electrical components
	one by one testing any loose connections. R	e do the connection if
	any is found loose. Any discrepancies to be	e noted on the review
	form and on the Deviation Report.	
Acceptance Criteria	Ensure all wires connected tightly to the elect	rical components.
Comments:		
	Signed	Date
Executed By:		
Reviewed By:		

TEST INSTRUMENTS			
Objective	To identify the equipment and instruments used for testing		
	during the Factory Acceptance Test phase and to verify that		
	they were calibrated.		
Method	List all test or reference instruments used during the Factory Acceptance Test of the system. Include the description, serial number, manufacturer, and calibration for each item, as applicable.  Verify that all such instruments are calibrated.  Document the results in the table below. Any discrepancies to		
	be noted on the review form and on the Deviation Report.		



QUALITY ASSURANCE DEPARTMENT

Acceptance Criteria	All instruments used to qualify the system during Factory Acceptance Test shall be listed along with their description, serial number, Certificate number, calibration dates, as applicable.  For each instrument, a copy of the calibration certification is to be included with this protocol or its location referenced.			
Instrument	Serial Number	Certificate	e Number	Available Yes / No
RA METER				
Comments:				
	Signed Date			
Executed By:				
Reviewed By:				



QUALITY ASSURANCE DEPARTMENT

JACKET PRESSURE TEST						
Objective			To check the pr	To check the pressure of the jacket.		
Method			Fill the jacket	with water. Close all	nozzles to jacket (Inlet,	
			outlet, drain,	etc.). Pressurize jack	xet using the pump to	
			desired pressu	re. Monitor the pre	essure developed using	
			calibrated Press	sure Gauge.		
			Monitor the p	pressure for half and	d hour and check the	
			pressure drop in	n the Gauge.		
			Any discrepand	cies to be noted on the	e review form and on the	
			Deviation Repo	ort.		
Acceptanc	cceptance Criteria No appreciable pressure drop.					
S.No.	Time	Press	ure as shown	Pressure drop	Acceptable YES/NO	
		on ga	uge			
1	1HR					
Comments	<u> </u> S:					
			Signed		Date	
<b>Executed I</b>	By:					
Reviewed 1	Reviewed By:					



QUALITY ASSURANCE DEPARTMENT

SHELL SIDE PRESSURE TEST				
Objective		To check the Water Fill up Test inside the Vessel		
Method	Fill the Vessel with water. Close all nozzles to she Monitor the pressure for one hour and check the Leakag Any discrepancies to be noted on the review form and o Deviation Report.			d check the Leakage.
Acceptanc	ce Criteria No appreciable Leakage			
S.No.	Time	Acce	Acceptance Criteria Acceptable YES/N	
		No Lo	eakage	
Comments:				
			Signed	Date
<b>Executed I</b>	By:			
Reviewed By:				



QUALITY ASSURANCE DEPARTMENT

EQUIPMENT OPERATION VERIFICATION						
Objective	To verify the operation of the machine.					
Method			Check the operation of unit as per given below. Any discrepancies to be noted on the review form and on the Deviation Report.			
Acceptance	Criteria		The start sequence should be as specified.			
Motor rpm	Time	Motor Temp. <80 <sup>0c</sup>	Current (Amp) Sound Verify Yes/Nio			
1400						
		<u> </u>				

Comments:		
	Signed	Date
Executed By:		
Reviewed By:		



QUALITY ASSURANCE DEPARTMENT

#### FAT for Kill Tank (300 ltrs.)

Post	approva	1
------	---------	---

Acceptance of the successful completion of the FAT, including satisfactory resolution of all discrepancies noted during execution, will be documented below, signed by the person with overall review responsibility for the protocol and by the client's authorized signatories who approved the protocol.

The FAT data for this equipment has been reviewed and found to be acceptable as per acceptance criteria.

	Agreement YES / NO			
1. Approval subjected to s				
2. Machine is approved w				
3. Machine is not appro-				
deviation.				
Reviewed By				

Client				
	Print Name	Signature	Date	
Consultant				
Engineering				
Quality Assurance				



QUALITY ASSURANCE DEPARTMENT

### FAT for Kill Tank (300 ltrs.)

### APPENDIX A - FACTORY ACCEPTANCE TEST (FAT) PERSONNEL

Print Name	Signature	Date	Company



QUALITY ASSURANCE DEPARTMENT

### FAT for Kill Tank (300 ltrs.)

### **APPENDIX B - CALIBRATION CERTIFICATES REGISTER**

Number	Description	Attached Yes/No
	Comments	
Tested By:	Approved By	
Date	Date	



QUALITY ASSURANCE DEPARTMENT

#### FAT for Kill Tank (300 ltrs.)

#### **APPENDIX C - DEVIATION REPORTS PROCEDURE**

During FAT testing, a Deviation Report must be raised when there is a failure to meet acceptance criteria.

#### The aim is to:

- Clearly describe the deviation.
- To document and approve the evaluation of the impact of the deviation.
- To document and approve the corrective action required to resolve it.
- To document the closing out of the deviation with the appropriate approvals.

#### **Procedure**

- a. If a test step fails to meet test acceptance criteria/method then a Deviation Report must be raised. See Appendix.
- All Deviation Reports must be logged by completing the Deviation Report Register. See Appendix
- c. Each Deviation Report must reference the following identification numbers:
  - a. `Protocol document reference number.
  - b. The applicable test reference number (XX) as defined in the protocol.
  - c. A unique deviation reference number, which comprises the specific test number and a sequential deviation number (YY) for that test in the format XX/YY. Subsequent deviations on the same
- d. The person raising the deviation must clearly describe the exact nature of the deviation (why acceptance criteria/method has not been met) using the 'details of deviation noted' box provided.
- e. The deviation must be fully evaluated and the necessary corrective action formulated and must be pre-approved by Bectochem & the Client. The findings of this evaluation together with details of corrective action required to resolve the deviation should be clearly documented by completing the 'evaluation of deviation/corrective actions to be taken' box.
- f. Once the proposed corrective action has been pre-approved, the tester will execute the corrective work and verify implementation of corrective action by completing the 'Results of Corrective Action' box. The tester will then sign and date the Deviation report.
- g. The completed Deviation Report will require approval by the appropriate personnel on the Deviation Report.
- h. Completed Deviation Reports must be attached to the Appendix of this FAT protocol.



QUALITY ASSURANCE DEPARTMENT

### FAT for Kill Tank (300 ltrs.)

### **APPENDIX D - FAT DEVIATION REGISTER:**

Deviation Report No.	Brief Description	Date Raised	Date Closed	Checked By



QUALITY ASSURANCE DEPARTMENT

### FAT for Kill Tank (300 ltrs.)

### **APPENDIX E - DEVIATION REPORT SHEET**

Deviation No:		Test Reference	<b>:</b>			
Details Of Deviation Noted:						
Completed By:					Date:	
<b>Evaluation Of Deviatio</b>	n / Corrective A	Actions To Be Taken:				
Completed By:		Da	te:			
PRE-APPROVALS - E	EVALUATION	/ CORRECTIVE ACTION	ONS			
The following signature taken.	es pre-approve t	he content of the evaluat	ion and th	ne necessary corre	ective actions	to be
	D					
	Pre-					
Function	Approval	Name (Print)		Signat	ure	Date
Function		Name (Print)		Signat	ure	Date
	Approval Required	Name (Print)		Signat	ure	Date
BCEPL	Approval Required	Name (Print)		Signat	ure	Date
	Approval Required	Name (Print)		Signat	ure	Date
BCEPL Client	Approval Required (Yes / No)	Name (Print)		Signat	ure	Date
BCEPL	Approval Required (Yes / No)	Name (Print)		Signat	ure	Date
BCEPL Client	Approval Required (Yes / No)	Name (Print)		Signat	ure	Date
BCEPL Client	Approval Required (Yes / No)	Name (Print)		Signat	ure	Date
BCEPL Client	Approval Required (Yes / No)	Name (Print)		Signat	ure	Date
BCEPL Client	Approval Required (Yes / No)	Name (Print)		Signat	Date:	Date
BCEPL Client  Results Of Corrective A	Approval Required (Yes / No)		EVIA TIO			Date
BCEPL Client  Results Of Corrective A  Completed By: APPROVALS - RESU	Approval Required (Yes / No)  Action:	ECTIVE ACTIONS/ DI		N CLOSE OUT	Date:	Date
BCEPL Client  Results Of Corrective A  Completed By: APPROVALS - RESU	Approval Required (Yes / No)  Action:			N CLOSE OUT	Date:	Date
BCEPL Client  Results Of Corrective A  Completed By: APPROVALS - RESU	Approval Required (Yes / No)  Action:  LTS OF CORR es approve the re-	ECTIVE ACTIONS/ DI		N CLOSE OUT	Date:	
BCEPL Client  Results Of Corrective A  Completed By:  APPROVALS - RESULT  The following signature	Approval Required (Yes / No)  Action:  LTS OF CORR es approve the re-	ECTIVE ACTIONS/ DI		N CLOSE OUT	Date:	
BCEPL Client  Results Of Corrective A  Completed By:  APPROVALS - RESULT  The following signature	Approval Required (Yes / No)  Action:  LTS OF CORR es approve the re-	ECTIVE ACTIONS/ DI		N CLOSE OUT	Date:	
BCEPL Client  Results Of Corrective A  Completed By:  APPROVALS - RESULT  The following signature Approvals	Approval Required (Yes / No)  Action:  LTS OF CORR es approve the re-	ECTIVE ACTIONS/ DI		N CLOSE OUT	Date:	



QUALITY ASSURANCE DEPARTMENT

### FAT for Kill Tank (300 ltrs.)

### APPENDIX F - ATTACHMENTS REGISTER:

AFFENDIX F - ATTACHIN	Description		Number/Re vision
			L
	Comm	ents	
	<b>3</b> 5		
	1		
Tested By:		Approved By	
Date		Date	
	1	1	



QUALITY ASSURANCE DEPARTMENT

CLEANLINESS AND A	APPEARANC	E		
Objective	Equipment	Equipment and parts thereof properly cleaned after the		
	Factory acc	Factory acceptance tests		
Method	Physically examine the internal wetted part of equipment			
	Ensure the	Ensure there is no material retention, all surfaces a		
	properly w	ashed and fit for client use fill out the table		
	below.			
	External Su	rface:		
	All surface	s should be cleaned for stains or marks if any.		
	Visually in	aspect the cleaning after it is complete. Any		
	discrepanci	es to be noted on the review form and on the		
	Deviation F	Deviation Report.		
Acceptance Criteria	Machine sh	Machine should be thoroughly cleaned		
Part	1	Part Cleaned / Yes / No.		
Insulation	External			
Shell	Internal			
Sileii	External			
G	Internal			
Support Leg	External			
N 1	Internal			
Nozzle	External			
Bottom outlet	External			

	Signed	Date
Executed By:		
Reviewed By:		



QUALITY ASSURANCE DEPARTMENT

POST FAT DOCUMENT		
Objective	The machine has been dismantled a	nd packed in accordance
	with PO and site conditions	
Method	Machine should be dismantled, a	marked and matched to
	facilitate ease of Installation	on. Individual Sub-
	assemblies/components so dismant	led should be wrapped in
	plastic and packed in accordan	ice with the Shipment
	protocol. In case of over seas as	ssignments painted parts
	should be greased and labeled"	DE-GREASE BEFORE
	USE". Sub-assemblies/component	ts should be properly
	secured to packing to prevent tra	ansit damage A detailed
	packing list will be filled as per form	mat and signed out.
Acceptance Criteria	Packing list should be complete and	l no. of components must
	tally with list. Packing sizes should	be in accordance with
	commercial documentation.	
Comments		
	Signed	Date
	Signeu	Date
Executed By:		
Reviewed By:		