Pharma Neyfle

PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL

OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT

FOR

MULTI MILL

EQUIPMENT ID No.	J)PV/iIP
LOCATION	CHAME
DATE OF QUALIFICATION	
SUPERSEDE PROTOCOL No.	NIL



QUALITY ASSURANCE DEPARTMENT

OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL

PROTOCOL CUM REPORT CONTENTS

S.No.	TITLE	PAGE No.
1.0	Protocol Cum Report Pre-Approval	3
2.0	Objective	4
3.0	Scope	4
4.0	Responsibility	5
5.0	Equipment Details	6
6.0	System Description	6
7.0	Pre-Qualification Requirements	7
8.0	Critical Variables to be Met	8-12
9.0	References	13
10.0	Documents to be Attached	13
11.0	Deviation from Pre-Defined Specification, If Any	13
12.0	Change Control, If Any	13
13.0	Review (Inclusive of follow up action, If Any)	14
14.0	Conclusion	14
15.0	Recommendation	14
16.0	Abbreviations	15
17.0	Protocol Cum Report Post Approval	16





QUALITY ASSURANCE DEPARTMENT

OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL

1.0 PROTOCOL CUM REPORT PRE- APPROVAL:

INITIATED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)	QA Executive	Jharraferls	01/01/25

REVIEWED BY:

DESIGNATION	NAME SIGNATURE		DATE
HEAD (PRODUCTION)	Head Production	Phairaden's	01/01/25
HEAD (ENGINEERING)	Head Engineering	Jharraden's	01/01/25

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)	Head Quality Assurance	Marrafenly	01/01/25



PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL

2.0 OBJECTIVE:

- To verify that the equipment operates in accordance with the design and user requirements as defined by set Acceptance Criteria and complies with relevant cGMP Requirements.
- To verify the Operational features of Multi Mill and to ensure that it produces desired Quality & rated output according to manufactures specifications.
- To verify all the Operational features from user point of view of the Equipment, Cleaning Procedure, Start up & Shut down Procedure and Safety Features.

3.0 SCOPE:

- Equipment Transfer from
- The Multi Mill is a standalone unit with plug in type electrical connections for operation and is on castor wheel. Hence, may be moved as per requirement to other area of operation which shall not change the performance of equipment.
- This Protocol will define the methods and documentation used to perform OQ activity the Multi Mill for OQ. Successful completion of this Protocol will verify that Multi Mill meet all acceptance criteria and ready for Performance Qualification



PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL

4.0 RESPONSIBILITY:

The Validation Group, comprising of a representative from each of the following departments, shall be responsible for the overall compliance of this Protocol cum Report:

DEPARTMENTS	RESPONSIBILITIES
Quality Assurance	 Initiation, Review, Approval and Compilation of the Operational Qualification Protocol cum Report. Co-ordination with Production and Engineering to carryout Operational Qualification. Monitoring of Operation Process. Post Approval of Operational Qualification Protocol cum Report after Execution
Production	 Review of Operational Qualification Protocol cum Report. To Co-ordinate and support for execution of Operation Qualification study as per Protocol. Post Approval of Operational Qualification Protocol cum Report after Execution
Engineering	 Review & Pre Approval of Operational Qualification Protocol cum Report. Co-ordination, Execution and technical support in Multi Mill Operational Qualification Activity. Responsible for Trouble Shooting (if occurs during execution). Post Approval of Operational Qualification Protocol cum Report after Execution
Y	HPII)H URVIIH



QUALITY ASSURANCE DEPARTMENT

OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL

5.0 EQUIPMENT DETAILS:

Equipment Name	Multi Mill
Equipment ID.	-
Manufacturer's Name	Elicon Pharma
S.No.	- // // // // //
Supplier's Name	Elicon Pharma
Location of Installation	Granulation Area

6.0 EQUIPEMENT DESCRIPTION:

This equipment is a self contained a portable unit for the process of size reduction. It uses the principle of Impact in air. The product is dropped axially from the feed hopper. In a communication chamber where it comes in contact with blades (Either the Knife edge or the impact edge) rotating at high speed. Operating speed are variable & can be varied in steps of 750/1500/2100/3000 by a simple & design of placing the "V" belt in the desired groove of a multi-groove pulley. Operating parts can be dismantled & assembled quickly, thereby saving down time during cleaning. A safety limit switch can be incorporated in the top cover so as to switch off the equipment as soon as the cover is opened (optional).

Screen range from

Perforated 0.5 mm to 2.5 mm in S.S. 316/304 quality.

Wire mesh with backup frame-4 mesh to 80 mesh in S.S. 316/304 quality.

Special Hollander weave screen of 110/24 mesh in S.S. 316/304 quality.





QUALITY ASSURANCE DEPARTMENT

OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL

7.0 PRE- QUALIFICATION REQUIREMENTS:

7.1 Verification of Documents:

- DQ Protocol cum Report.
- IQ Protocol cum Report.
- SOP for Operation & Cleaning of Multi Mill.
- SOP for Preventive Maintenance of Multi Mill.

7.1.1 Procedure:

- Verify the above mentioned documents for availability, completeness and approval status
- If any deviation is observed the same has to be recorded giving reasons for deviation and approved.

 Deviation should be approved by Authorized person.
- Approved Drawings and supporting documents would form a part of the OQ Protocol cum report.

7.1.2 Acceptance Criteria:

All the documents should be available, complete and approved by respective authorities.



PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL

8.0 CRITICAL VARIABLES TO BE MET:

8.1 Verification of documents:

The results of any tests should meet the limits and acceptance criteria specified in the test documents. Any deviations or issues should be rectified and documented prior to OQ commencing.

S.No.	DOCUMENT NAME	DOCUMENT / SOP NO.	COMPLETED (YES/NO)	CHECKED BY (ENGINEERING) SIGN/DATE	VERIFIED BY (QA) SIGN/DATE
1.	DQ Protocol Cum Report	-	Yes	Pharraderits 01/01/25	<i>Phanaden's</i> 0V/0V/25
2.	IQ Protocol Cum Report		Yes	Pharradenis 01/01/25	<i>Pharraden's</i> 01/01/25
3.	SOP for operation & Cleaning of Multi Mill	1	Yes	Phaeraden's 01/01/25	<i>Pharrader(S</i> 0V/0V/25
4.	SOP for Preventive Maintenance of Multi Mill		Yes	Maradens 01/01/25	Marraden (s OV OV 25

Checked By Materaleis (Production) WW5 Sign/Date:

Verified By Matradents
(Quality Assurance) 0/0/25
Sign/Date:

Inference:

<u>Verified & reviewed above mentioned documents for any deviation, change control</u>
<u>or incident, no any such case observed prior commencement of Operational</u>

Qualification.

Reviewed By Marraferis Manager QA) W/W/25 Sign/Date:

QUALITY ASSURANCE DEPARTMENT

OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL

8.2 **Test Equipment Calibration:**

Verify that all critical instruments associated with the system will be in a calibrated state. Review the calibration status for the test equipment to be utilised and record the calibration due dates in the table below. All Equipment / Instrumentation must remain within the calibration due date for the duration of OQ test for which the item is used. If a due date potentially occurs during the testing period then the instrument must be recalibrated before it can be utilised.

		4.00		
EQUIPMENT /	EQUIPMENT /	CALIBRATION	DUE ON	OBSERVED BY
INSTRUMENTS	INSTRUMENT ID	ON		SIGN/DATE
NAME				
Tachometer	and T			Marraden (3
	M		1 1	

Checked By (Production) 01/01/25 Sign/Date: Verified By (Quality Assurance) W/W/25 Sign/Date:

Inference:

All critical instruments associated with Multi-mill found calibrated (Tachometer used for RPM verification of blades).

> **Reviewed By** Manager QA) Sign/Date:





PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL

8.3 Operational and Functional Checks:

Operate the Multi Mill as per Manufacturer's Manual / SOP and Check for the following functions of the Equipment. The Equipment should function as desired.

ITEM	OPERATION	ACCEPTANCE CRITERIA	OBSERVATION
Power	Connect 3Ph, 415V, AC	Machine will be ready for	Power supply connected
supply	supply to the control panel	operation.	to the control panel
	through proper isolator.		through proper Isolator.
Motor &	Check the direction of motor	Motor should not run in opposite	Motor when started runs
drive	shows on machine by direct	direction as arrow shows.	in clockwise direction.
	arrow.	A	/ /
VFD	Run the motor at different	Motor can be allowed to run at	Variable Frequency
	speed.	variable speed.	Drive helps the motor
			to run in different
			speed.
Earthing	Proper earthing should be	Earthing will secure from	Proper earthing provided
	provided to machine.	shocks to operator of machine.	to avoid any electric
			shock to Operator.
Blades	• Check that blades should	• If not then noise level will be	Blades found properly
	be properly tightened.	more & also the possibility of	tightened & fitted, no
	• Check the blade should be	removing blade.	any leakage observed
	properly fitted so no	• For proper milling.	from sides of screen,
	material leakage will		no any abnormal noise
	occur from sides of the		observed.
	screen.		
Bearing	It will hold the blade	Proper lubrication should be	Food grade lubricant
House	assembly with shaft with the	done on bearing for noise free	used for lubrication of
	help of bearing for easy &	operation.	bearings for noise free
	smooth operation.	/ 11	operations.
PU Wheel	For easy shifting of the	Smooth handling & easy	Polyurethane Wheels
	machine.	handling can be done.	installed for smooth
			handling & movement.

Checked By Marradin's (Production) O/O/25 Sign/Date:

Verified By Marraden(s)
(Quality Assurance) 0/0/25
Sign/Date:

Inference:

Multi-mill operated as per the manufacturer's manual; all operating parameters found within the acceptance criteria during verification.

Reviewed By	Phavraden (8
(Manager QA)	01/01/25
Sign /Date:	• • • • • • • • • • • • • • • • • • • •



QUALITY ASSURANCE DEPARTMENT

OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL

8.4 Safety Testing / Interlocking:

ITEM	ACCEPTANCE CRITERIA	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
To deactivate the	The machine should stop	Machine immediately	
equipment in event	immediately and should not start when started till emergency stop switch is released	stops when emergency stop switch is released.	Mairaden (j 01/01/25
Off an emergency stop	The machine should be made to turn off during any emergency.	Emergency stop used to switch OFF during emergency.	Pharraden's 01/01/25

Checked By //arraden(s)
(Production) 0/0/25
Sign/Date:

Verified By Manadents
(Quality Assurance) 0//0/25
Sign/Date:

Inference:

Emergency Switch button pressed to switch OFF the Multi-mill in case of any emergency.

Reviewed By Matraden's (Manager QA) W/3/25
Sign/Date:





PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL

8.5 Power Failure Verification:

ITEM	ACCEPTANCE CRITERIA	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
Main Power Shut	Equipment stops in a safe	As the main power shut	
Down	and secure condition.	down, the multi-mill	<i>Pharraden(s</i> 0V0V25
		stops in a safe and	01/01/25
	/ 2	secure condition.	
Main Power Restored	Equipment can be restarted	As the main power	,
	with no problems or adverse	restored, the Multi-	<i>Pharraderés</i> 01/01/25
	conditions.	mill restarted.	01/01/25

Checked By	pharraden's
(Production)	01/01/25
Sign/Date:	011 011 25

Verified By
(Quality Assurance)
Sign/Date:

Inference:

<u>Power failure verification done, equipment stops in safe mode when main power</u> shut down and restarted when power restored.

Reviewed By	pharraderits
(Manager QA)	01/01/25
Sign/Date:	

9.0 REFERENCES:

The Principle Reference is the following:

- Validation Master Plan.
- Schedule M "Good Manufacturing Practices and Requirements of Premises, Plant and Equipment for Pharmaceutical Products."
- WHO Essential Drugs and Medicines Policy, QA of Pharmaceuticals, Vol-2. Good Manufacturing Practices and Inspection.

10.0 DOCUMENTS TO BE ATTACHED:

- Operation And Maintenance Manual
- Any Other Relevant Documents

PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL

11.0 DEVIATION FROM PREDEFINED SPECIFICATION, IF ANY:

All Operating parameters are found within the acceptance criteria, no any deviation observed from the pre-defined acceptance criteria.

12.0 CHANGE CONTROL, IF ANY:

Multi-mill was found as per the approved design, no any Change Control initiated for the same.

13.0 REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):

Reviewed all operating parameters, all were found within the acceptance criteria, no any follow up action required.

14.0 CONCLUSION:

On the basis of above review, it can be concluded that all the operating parameters (like motor operation / castor wheels movements / Interlockings to avoid equipment movement) of Multi-mill have been verified and found within the acceptance criteria.

15.0 RECOMMENDATION:

On the basis of above conclusion, the Multi-Mill Installed & Operated as per the approved DQ, IQ & OQ specifications, hence forwarded for the Performance Qualification.





QUALITY ASSURANCE DEPARTMENT

OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL

16.0 ABBREVIATIONS:

cGMP : Current Good Manufacturing Practices

DQ : Design Qualification

IQ : Installation Qualification

mm : Millimeter

MML : Multi Mill

No. : Number

OQ : Operational Qualification

QA : Quality Assurance

SOP : Standard Operating Procedure

WHO : World Health Organization



Pharma Davila

PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR MULTI MILL

17.0 PROTOCOL POST -APPROVAL:

INITIATED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER / EXECUTIVE (QUALITY ASSURANCE)	QA Executive	Platrader(s	02/01/25

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)	Head Production	fharraden's	03/01/25
HEAD (ENGINEERING)	Head Engineering	fharraden's	04/01/25

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)	Head Qua <mark>lity As</mark> surance	fhairaden's	06/01/25

