

QUALITY ASSURANCE DEPARTMENT

OUALIFICATION OF	COOLING TOWER FOR CHII	LLER
Protocol No.	Page No.	Page 1 of 14
Effective Date	Supersedes	Nil

QUALIFICATION OF COOLING TOWER FOR CHILLER

(Eq. ID:)



QUALITY ASSURANCE DEPARTMENT

QUALIFICATION OF COOLING TOWER FOR CHILLER			
Protocol No.		Page No.	Page 2 of 14
Effective Date		Supersedes	Nil

DOCUMENT PREPARATION AND APPROVAL:

Preparation and Approval of this Qualification document will be joint responsibility of the following functional area. Any modification in this document shall be documented and approved.

Prepared By

Name	Designation	Department	Signature	Date

Reviewed By

210 120 11 0 12 22 3	1	1	1	1
Name	Designation	Department	Signature	Date

Approved By

Name	Designation	Department	Signature	Date



QUALITY ASSURANCE DEPARTMENT

Protocol No. Page No. Page 3 of 14
Effective Date Supersedes Nil

TABLE OF CONTENT

OBJECTIVE	4
PURPOSE & SCOPE	4
RESPONSIBILITY	4
REASON FOR QUALIFICATION	4
VALIDATION TEAM	5
TRAINING	5
GENERAL CONSIDERATION / PREREQUISITE	5
INSTALLATION QUALIFICATION CHECK LIST:	6
OPERATIONAL QUALIFICATION CHECK LIST:	7
PERFORMANCE QUALIFICATION PROCEDURE:	8
ACCEPTANCE CRITERIA	9
RE QUALIFICATION CRITERIA:	9
ANY CHANGES MADE AGAINST THE FORMALLY AGREED PARAMETERS	10
DOCUMENT CHECK – LIST	11
CHANGE CONTROL PROCEDURE:	12
DEFICIENCY AND CORRECTIVE ACTION REPORT:	12
ABBREVIATIONS:	13
ANNEXURES:	14
DEDODTA DDDOVAI •	1.4



QUALITY ASSURANCE DEPARTMENT

QUALIFICATION OF COOLING TOWER FOR CHILLER				
Protocol No.		Page No.	Page 4 of 14	
Effective Date		Supersedes	Nil	

2.0 **OBJECTIVE:**

The objective of developing and executing this protocol is to

- Document the verification of all aspects of the equipment that can affect product quality.
- To make an impact assessment of the critical components of the equipment's on the material.
- To establish, check and document the performance of equipment in the established / predetermined operating ranges.

3.0 PURPOSE & SCOPE:

The purpose of this protocol is to demonstrate that equipment/system will perform reproducibly and consistently within its full dynamic range of operation according to manufactures specification.

Document the initial performance of the equipment/system for future reference.

Assure that the equipment/system performance is adequate to support the process for which the system is intended.

4.0 **RESPONSIBILITY:**

Quality assurance officer/Executive – Preparation of Protocol

Engineering manager or designee – Execution of Qualification activities.

Quality Head or designee – Approval of Protocol and review of summary of Qualification activity.

5.0 REASON FOR QUALIFICATION:

To study and verify the equipment (Cooling tower) that meets the production need and to establish the operating range.



QUALITY ASSURANCE DEPARTMENT

QUALIFICATION OF COOLING TOWER FOR CHILLER				
Protocol No.		Page No.	Page 5 of 14	
Effective Date		Supersedes	Nil	

6.0 VALIDATION TEAM:

Team member: Validation team is formed under the guidance of Head Quality having qualified and trained persons from Quality Assurance, and Engineering.

Name	Department	Responsibility
	Quality Assurance	Preparation of protocol and execution of the qualification activity.
	Engineering	Ensure to provide the utility during qualification activity.
	Engineering	Ensure to provide the utility during qualification activity.
	Quality Assurance	To Check the protocol and monitor the qualification activity.
	Quality Assurance	To approve the protocol & to review the summary of activity.

7.0 TRAINING:

Training is required for all the personnel, who are directly or indirectly involved in the overall requalification operations.

8.0 GENERAL CONSIDERATION / PREREQUISITE:

- **8.1** Approved Standard operating procedure of the Cooling tower shall be available.
- **8.2** Duly signed & approved qualification protocol shall be available.
- **8.3** The Installation and Operational qualification verification of the equipment shall be successfully completed before the execution of the performance qualification.
- **8.4** All the deficiencies and discrepancies related to the equipment which affect the product quality and corrective action taken shall be recorded in the appropriate section of the protocol.



QUALITY ASSURANCE DEPARTMENT

QUALIFICATION OF COOLING TOWER FOR CHILLER				
Protocol No.		Page No.	Page 6 of 14	
Effective Date		Supersedes	Nil	

9.0 INSTALLATION QUALIFICATION CHECK LIST:

S.N o.	DESCRIPTION	OBSERVATION (Yes/No)	CHECKED BY
	Make:		
	Model No.:		
1.	Serial No.		
	Capacity:		
2.	Verify that there is sufficient room for servicing provided.		
3.	Verify that all piping and electrical connections have been done		
4.	according to the drawings. All access ports are examined and cleared of any.		
5.	Walking access to roof mounted equipment provided.		
6.	Required electric connectors are light, weather proofed and grounded.		
7.	All require certificate should be verified.		
8.	Verify that the "As built" drawings are complete and represent the design concept.		
9.	All top up part verified.		
10.	Verify that major components are securely anchored and protected from shock.		
11.	Equipment identification name plate visible.		



QUALITY ASSURANCE DEPARTMENT

QUALII	FICATION OF COOLIN	G TOWER FOR CHIL	LER
Protocol No.		Page No.	Page 7 of 14
Effective Date		Supersedes	Nil

S.No.	Items	Specification	Observation	Checked
			(Compliance/Variance)	by
1.	Foundation	R.C.C. Plat form		
		Dimension: 7.5" L x		
		6.4"W x 1.3" Height		
2.	Electric Supply	440Volt.		
		3 Phase.		
3.	Inlet Water GI	Size: 1 "Diameter x 15		
	Pipe Line	Ft.		
4.	Float Valve	Size 1" Qty. 2 Nos.		
5.	Inlet Water	Size 3/4" B.S.P. Qty. 1		
	Wheel Valve	Nos.		
6.	Water Spray	Size 3" Qty. 4 Nos.		
	Nozzle			

10.0 OPERATIONAL QUALIFICATION CHECK LIST:

S.No	Items	Requirement	Observation (Compliance/Variance)	Checked by
1.	Condenser water recirculation pumps	To stop the condenser water recirculation pumps, shift the lever to OFF position & then pressing the red button		
2.	Cooling tower fan motor	To stop the Cooling tower fan motor, press the red button		
3.	Supply of water	To shut OFF the supply of water, close the valves (02 Nos.) of makeup water piping.		
4.	Drain valves	To drain the water from cooling tower basin, open the drain valves (02 Nos.)		



QUALITY ASSURANCE DEPARTMENT

QUALIFICATION OF COOLING TOWER FOR CHILLER					
Protocol No.		Page No.	Page 8 of 14		
Effective Date		Supersedes	Nil		

11.0 PERFORMANCE QUALIFICATION PROCEDURE:


There are forced draught (using fans) types of cooling towers.

11.1

Note: Be aware that a medium temperature system - like cooling a tower - is a known source of pathogenic bacteria causing the Legionnaires disease. Good cleaning and maintenance of the systems are important to minimize the risk.

A cooling tower use evaporative cooling to reduce the temperature of circulated water, and

- they can achieve water temperatures below the dry bulb temperature t_{db} of the cooling air
- they are in general smaller and cheaper for the same cooling loads than other cooling systems



engineeringtoolbox.com

Cooling towers are rated in terms of approach and range, where

- the **approach** is the difference in temperature between the cooled water temperature and the entering air wet bulb temperature - twb -temperature
- the **range** is the temperature difference between the water inlet and water exit

Note! - for a cooling tower based on evaporative cooling the maximum cooling tower **efficiency** is limited by the wet bulb temperature of the cooling air.

Cooling Tower Efficiency

Cooling tower efficiency can be expressed as

$$\mu = (t_i - t_o) 100 / (t_i - t_{wb})$$



QUALITY ASSURANCE DEPARTMENT

QUALIFICATION OF COOLING TOWER FOR CHILLER					
Protocol No.		Page No.	Page 9 of 14		
Effective Date		Supersedes	Nil		

where

 μ = cooling tower efficiency (%) - the common range is between 70 - 75%

 t_i = inlet temperature of water to the tower (${}^{\circ}C$, ${}^{\circ}F$)

 t_o = outlet temperature of water from the tower (${}^{\circ}C$, ${}^{\circ}F$)

 t_{wb} = wet bulb temperature of air (°C, °F)

The temperature difference between inlet and outlet water (t_i - t_o) is normally in the range 10 - 15 °F.

11.2

S. No.	Critical variables	Requirement	Actual observation	Checked by
1.	Delta T	Delta T obtained shall not be less than 3 ° C.		
2.	Cooling tower efficiency	Cooling tower efficacy should be range in between 70 - 75%		

12.0 ACCEPTANCE CRITERIA:

All parameter should be complies as per design.

15.0 QUALIFICATION CRITERIA:

Qualification shall be considered in the case of:

- Change in manufacturing site or location
- Change in location of the equipment.
- In case of any major maintenance or modification, this affects performance of the equipment.
- Periodic re-qualification as per VMP or company policy.



QUALITY ASSURANCE DEPARTMENT

Pharma				
		CATION OF COOL	ING TOWER FOR CHIL	
	Protocol No.		Page No.	Page 10 of 14
	Effective Date		Supersedes	Nil
16.0	ANY CHANGES MAD	DE AGAINST THE F	ORMALLY AGREED PA	RAMETERS:
16.1	REVIEW (INCLUSIVI	E OF FOLLOW UP	ACTION, IF ANY):	
16.2	RECOMMENDATION	NS:		
16.3				



na Navdle					
na Devila	QUALIFIC	CATION OF COOL	ING TOWER FOR CH	ILLER	
Protocol	No.		Page No.	Page 11	
Effective 1	Date		Supersedes	Nil	
	ENT CHECK - g documents re		ver are reviewed and list	ed below.	
S.No		Document Na	ame	Checked By	Date
	ts:				
Inspected	l & Reviewed B	By:		Dat	
Inspected		By:		Dat	
Inspected		Зу:		Dat	te:
Inspected		3y:		Dat	te:
Inspected		By:		Dat	te:
Inspected		3y:		Dat	te:
Inspected		By:		Dat	te:



QUALITY ASSURANCE DEPARTMENT

Pharma	Devila			
		FICATION OF COOLIN	G TOWER FOR CHILI	LER
	Protocol No.		Page No.	Page 12 of 14
	Effective Date		Supersedes	Nil
18.0	CHANGE CONTRO	L PROCEDURE:		
	Change in the agreed of	lesign shall be addressed th	rough the well-defined ch	ange control procedure.
		8		g
19.0	DEFICIENCY AND	CORRECTIVE ACTION	REPORT:	
	ronowing deficiency i	s observed and corrective a	ction work anotted to res	ponsible person.
20.1	Description of Deficie	ency and Date of Observat	tion:	
	•••••			
	•••••			
20.2	Person responsible fo	r corrective action and D	ate Assigned:	
	•		G	
				••••••
20.3	Commentive action tal	en and Date Conducted:		
20.0	Corrective action tak	en and Date Conducted:		
	•••••	•••••	•••••	•••••
	•••••			



QUALITY ASSURANCE DEPARTMENT

	QUALIFICATION OF COOL	ING TOWER FOR CHILI	LER
	Protocol No.	Page No.	Page 13 of 14
	Effective Date	Supersedes	Nil
	Comments:		
	Reviewed By:		Date:
21.0	CONCLUSION:		
22.0	SUMMARY:		
22.0			
23.0	ABBREVIATIONS:		
	PQ : Performance Qualification		
	CTC: Cooling Tower		
	IQ : Installation Qualification		
	OQ : Operational Qualification		
24.0	REFERENCES:		
	Equipment Manual		



QUALITY ASSURANCE DEPARTMENT

QUALIFICATION OF COOLING TOWER FOR CHILLER						
Protocol No.		Page No.	Page 14 of 14			
Effective Date		Supersedes	Nil			

25.0 ANNEXURES:

26.0 REPORTAPPROVAL:

Name	Designation	Department	Signature	Date