

QUALITY ASSURANCE DEPARTMENT

Title	Management System Management System						
Document No.	1	Version No.	00	Page No.	1 of 82		

VERIFICATION OF OPERATING PARAMETERS THROUGH SCADA SYSTEM **FOR BUILDING MANAGEMENT SYSTEM**

System Name	Building Management System
System ID	
Location	BMS Room
Effective Date	



QUALITY ASSURANCE DEPARTMENT

Verification of Operating Parameters Through SCADA System for Building Title Management System **Document No.** Version No. Page No. 2 of 82 00

	CONTENTS
1.0.0	PRE APPROVAL SIGNATURES4
2.0.0	PURPOSE5
2.1.0	SCOPE5
2.2.0	BACKGROUD6
2.3.0	REVISION HISTORY6
2.4.0	VALIDATION TEAM:6
2.5.0	RESPONSIBILITY7
2.6.0	REFERENCES8
2.7.0	BMS SYSTEM DESCRIPTION9
2.8.0	BMS SYSTEM SCHEMATIC DIAGRAM10
3.0.0	TRAINING RECORD11
3.1.0	VERIFICATION OF MASTER TEST INSTRUMENTS12
3.2.0	VERIFICATION OF CALIBRATION CERTIFICATES OF SENSORS15
3.3.0	VERIFICATION OF LED INDICATION OF DDC SYSTEM18
3.4.0	VERIFICATION OF DDC SYSTEM INPUTS/ OUTPUTS21
3.5.0	VERIFICATION OF SECURITY LEVELS
3.6.0	VERIFICATION OF SCADA SCREENS
3.7.0	VERIFICATION OF THE RANGE OF SET PARAMETERS40
3.8.0	VERIFICATION OF POWER LOSS RECOVERY CONDTION44



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters Through SCADA System for Building Management System

Document No.

Version No.

00 Page No.

3 of 82

3.9.0	VERIFICATION OF COMMUNICATION FAILS RECOVERY CONDITION48	
3.10.0	VERIFICATION OF A TRENDS TEST FOR BMS53	
3.11.0	VERIFICATION OF ALARMS AND INTERLOCKS56	
3.12.0	VERIFICATION OF CONTROL SYSTEM SOFTWARE AS PER 21 CFR PART 1160	
3.13.0	VERIFICATION OF DATA BACKUP AND RESTORATION69	
3.14.0	VERIFICATION OF AN INTEGRATED CONTROL LOOP TEST72	
4.0.0	DEVIATION REPORT AND DISCREPANCY REPORT75	
5.0.0	SUMMARY REPORT77	
6.0.0	TERMINOLOGIES	
7.0.0	LIST OF ATTACHMENTS80	
8.0.0	LISTS OF ANNONYMS81	
9.0.0	POST APPROVAL SIGNATURES	



QUALITY ASSURANCE DEPARTMENT

Pharma Devila								
Title	Verification of Operating Parameters Through SCADA System for Building							
	Management System							
Document No.	Versio	n No.	00	Page No.	4 of 82			

1.0.0 PRE-APPROVAL SIGNATURES:

The signatures below indicate pre approval of this verification of operating parameters and it is ready for execution. Any changes or modifications to the intent or the acceptance criteria of this verification of operating parameters document, following approval, requires the generation of an amendment which must be approval prior to execution.

Prepared By:

Functional Area	Name	Sign/Date
Validation Engineer		

Reviewed By (.....):

Functional Area	Name	Designation	Sign/Date
Engineering			
Production			
Quality Assurance			

Approved By (.....):

Functional Area	Name	Sign/Date
Head Quality Assurance		



QUALITY ASSURANCE DEPARTMENT

Marija Ogylis				
Title	Verification of Operating Parameters Thr Management S	0	DA System for	Building
Document No.	Version No.	00	Page No.	5 of 82

2.0.0 PURPOSE:

The purpose of this verification of operating parameters document is to demonstrate and document that the BMS system is operating and fulfill its intended use when it's placed in its intended environment. The purpose of the verification of operating parameters is to provide documented evidence to demonstrate that the BMS system is operated as per the functional specifications.

2.1.0 SCOPE:

This verification of operating parameters will be performed on BMS system which is located in "Service Floor".

It ensures that the operation performed by meets the master documentations. (manuals, URS etc.)

This verification of operating parameters document describes the BMS system hardware and software, test procedures, documentation, references and acceptance criteria used to establish that BMS system has been installed and operated in accordance with the master documentations. Verify document compliance to GAMP-5.



QUALITY ASSURANCE DEPARTMENT

Pharma Devila							
Title	Verification of Operating Parameters Through SCADA System for Building						
Title	Management System						
Document No.	Version No. 00 Page No. 6 of 82						

7	2.	Λ	1	D	A	•	וי	Z	•	٦	D	•	1		n	n	١.	
Z.	. 4.	w		D	А		,	N	ı.	T.	М		,	U	Ш	u	ı	

The Building Management System is a purchased specifically for use at

2.3.0 REVISION HISTORY:

Version No.	Effective Date	Reason for Change
00		New Document

2.4.0 VALIDATION TEAM:

Validation team is responsible for the execution of verification of operating parameters for BMS system. Validation team comprises.

Name	Department	Designation	Sign & Date
	New Tech. Solution		
	Engineering		
	Production		
	Quality Assurance		



QUALITY ASSURANCE DEPARTMENT

Title	Verification of Operating Parameters Through SCADA System for Building Management System					
Document No.		Version No.	00	Page No.	7 of 82	

2.5.0 RESPONSIBILITY:

❖ New Tech. Solution:

- > Collect all manuals, electrical wiring diagram and documentary or any other data necessary for the preparation, execution of verification of operating parameters document from M/S
- > Preparation and execution of verification of operating parameters document.
- > Initiate Verification study in coordination with Production, Quality Assurance and Engineering.
- > Provide training to the persons, who present during execution, of this document.

Er	ngineering	Pr	oduction	Qι	nality Assurance
>	Co-ordinate during execution of Verification activities.	>	Co-ordinate during execution of Verification activities.	>	Co-ordinate during execution of Verification activities.
>	To provide utilities for Verification activity.	>	Provide personnel for facilitating the execution of Verification activity.	>	To Review and approve the verification of operating parameters document.
>	To check the verification of operating parameters document.	>	Check that test requirements are completed. To check the verification of operating parameters document.		



QUALITY ASSURANCE DEPARTMENT

Title	Verification of Operating Parameters Through SCADA System for Building Management System				
Document No.		Version No.	00	Page No.	8 of 82

2.6.0 REFERENCES:

The tests and execution procedures within the scope of this Verification document are consistent with the following references:

S.No.	Test Name	Require as per guideline
1.	Master test instrument verification	GAMP 5
2.	Verification of calibration certificate of sensors	GAMP 5
3.	Verification of LED indication of DDC system processor	GAMP 5
4.	Verification of DDC system inputs/outputs	GAMP 5
5.	Verification of security levels	GAMP 5
6.	Verification of SCADA Screen	GAMP 5
7.	Verification of range of set parameters	GAMP 5
8.	Verification of power loss recovery condition	GAMP 5
9.	Verification of communication fails recovery condition	GAMP 5
10.	Verification of alarms and interlocks	GAMP 5
11.	Verification of trends test for BMS	GAMP 5
12.	Verification of data backup and restoration for SCADA system	GAMP 5
13.	Verification of 21 CFR Part 11 clauses	GAMP 5
14.	Verification of an integrated control loop test	GAMP 5



QUALITY ASSURANCE DEPARTMENT

Title	Verification of Operating Parameters Through SCADA System for Building Management System					
Document No.		Version No.	00	Page No.	9 of 82	

2.7.0 BMS SYSTEM DESCRIPTION:

The Building Management System is used to control, monitor and record various parameter of HVAC system. Building Management System consists of Software PC, Interfacing Device, DDC Panels, Field instruments for monitoring various parameters of AHU's.

The BMS handles all the functions that enable system monitoring and controlling of field equipment. The Desigo Insight V2.35 software of BMS system serves as an interface to allow operator interaction with the system.

The Building Management System (BMS) is to collect data from field instrumentation (Temperature, Relative Humidity, Pressure differential of room, Filter Status etc.) which is installed in different Air handling Units through DDC panel and NCRS interfacing unit. BMS software are checked this data with predefined limits. If data not found within limits then BMS will create alarm.

The Building Management System (BMS) is recorded all data in form of Trends and audit trial.

The Building Management System (BMS) controlled all following parameter through DDC panel and interfacing unit.

- AHU Return Air and Room Temperature
- AHU Return Air % RH
- AHU Supply and return Air fan static pressure
- Pre Filter and HEPA filter status
- Auto / Manual fan Status
- Chilled water valve and HW valve opening status
- AHU fan running status
- Return air Damper opening status

Return temperature of Chilled and Hot water On / Off Status of Duct heater



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters Through SCADA System for Building

Management System

Document No.

Version No.

00

Page No.

10 of 82

2.8.0	BMS SYSTEM SCHEMATIC DIAGRAM:
1	



QUALITY ASSURANCE DEPARTMENT

Poarma Devila					
Title	Verification of Operating Parameters	Γhr	ough SCA	ADA System for	r Building
	Manageme	nt S	ystem		
Document No.	Version N	0.	00	Page No.	11 of 82

3.0.0 TRAINING RECORD:

Following persons	have been	trained o	n this	Verification	document	and will	l execute/	help in	execution	of
this Verification do	ocument.									

Duration and time of training:

Venue of training:

Date of training:

Sr. No	Name of Trainee	Designation of Trainee	Signature of Trainee	Evaluation OK/ To be retrained	Signature of evaluator
Trair	ner details				
	Name		Designation	Signa	ature



QUALITY ASSURANCE DEPARTMENT

Title	Verification of Operating P	arameters Thro	ough SCA	DA System for	Building	
Tiue	Management System					
Document No.		Version No.	00	Page No.	12 of 82	

VERIFICATION OF MASTER TEST INSTRUMENTS: 3.1.0

Purpose : To verify master test instruments which is going to use for validation.

Scope : To verify and record of the Master Test Instrument details.

Procedure > Verify the details of master test instruments with the appropriate calibration

certificates.

> Record all the details of master test instruments, which are given below,

from calibration certificates.

Instrument Name

Instrument ID

Calibration date

Calibration Due date

Discrepancy : If any Discrepancy is encountered which prevent completion of the report as

originally intended, document the Discrepancy Report.

Acceptance Recorded data from manufacturer tag plates and Master Instruments should be

calibrated.

Criteria



QUALITY ASSURANCE DEPARTMENT

Title	Verification of Operating Parameters Through SCADA System for Building Management System					
Document No.		Version No.	00	Page No.	13 of 82	

3.1.1 DATA TABLE OF MASTER TEST INSTRUMENTS:

Sr. No	Instrument Name	Instrument ID No	Calibration Date	Calibration Due Date	Meets acceptance criteria	Sign. & date
1					Yes() No()	
2					Yes () No ()	



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters Through SCADA System for Building

Management System

Document No.

Version No.

00

Page No.

14 of 82

Function	Name	Department	Sign. & Date
Done by		Engineering	
zone sy			
Checked by		Engineering	



QUALITY ASSURANCE DEPARTMENT

EDAPIDA DEVIIA				
Title	Verification of Operating Parameters Thr	ough SCA	DA System for	Building
Tiuc	Management S	System		
Document No.	Version No.	00	Page No.	15 of 82

3.2.0 VERIFICATION OF CALIBRATION CERTIFICATES OF SENSORS:

Purpose: Verify the calibration certificates of critical sensors in BMS system.

Scope : Verify and record all the details of critical sensors.

Procedure: > Check the availability of calibration certificates of critical sensors.

Check & record the sensor name and ID number which connected BMS system.

> Record the calibration certificate's details of critical sensors.

Discrepancy: If any Discrepancy is encountered which prevent completion of the report as

originally intended, document the Discrepancy Report.

Acceptance : All Critical sensors of BMS system must be calibrated.

Criteria



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters Through SCADA System for Building

Management System

Document No.

Version No.

00

Page No.

16 of 82

3.2.1 DATA TABLE OF CALIBRATION CERTIFICATES OF SENSORS:

Sr. No.	Sensor Name	Sensor ID No	Calibration Date	Calibration Due Date	Sign. & date
		AHU-18			
1	Pressure Gauge	AHU-T1-2-PG-1			
2	Pressure Gauge	AHU-T1-2-PG-2			
3	Pressure Gauge	AHU-T1-2-PG-3			
4	Pressure Gauge	AHU-T1-2-PG-4			



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters Through SCADA System for Building

Management System

Document No.

Version No.

00

Page No.

17 of 82

Comments/ Ro	emarks:	
-		_
-		_

Function	Name	Department	Sign. & Date
Done by		Engineering	
Checked by		Engineering	
Verified by		QA	



QUALITY ASSURANCE DEPARTMENT

SOULIDE ORAIR					
Title	Verification of Operating Parameters Through SCADA System for Building Management System				
Document No.	Version No. 00 Page No. 18 of 82				

3.3.0 VERIFICATION OF LED INDICATION OF DDC SYSTEM:

Purpose: To verify LED indication of DDC system in working condition

Scope : To check and record of LED Indication of DDC system

Procedure: > Switch "ON" the main power supply of DDC panel

➤ Check and record the behavior of LED in DDC system

Discrepancy: If any Discrepancy is encountered which prevent completion of the report as

originally intended, document the Discrepancy Report.

Acceptance : All LED indication of DDC system must have been properly visualized,

Criteria checked and should be same as the expected results.



QUALITY ASSURANCE DEPARTMENT

Title	Verification of Operating P	arameters Thro Management S	. •	DA System fo	r Building
Document No.		Version No.	00	Page No.	19 of 82

3.3.1 DATA TABLE OF DDC SYSTEM LED INDICATION IN OFF CONDITION:

LED	Expected state of LED	Actual state of LED	Meets acceptance criteria	Sign. & date
		DDC PROCESSOR		
RUN	OFF		Yes () No ()	
STA	OFF		Yes () No ()	
INFO	OFF		Yes () No ()	
TX	OFF		Yes () No ()	

3.3.2 DATA TABLE OF DDC SYSTEM LED INDICATION IN ON CONDITION:

LED	Expected state of LED	Actual state of LED	Meets acceptance criteria	Sign.& date
		DDC PROCESSOR		
RUN	ON		Yes () No ()	
STA	ON		Yes () No ()	
INFO	OFF		Yes () No ()	
TX	OFF		Yes () No ()	



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters Through SCADA System for Building

Management System

Document No.

Version No.

00 Page No.
20 of 82

Comments/ R	emarks:		

Function	Name	Department	Sign. & Date
Done by		Engineering	
Checked by		Engineering	
Verified by		QA	



QUALITY ASSURANCE DEPARTMENT

Title	Verification of Operating Parameters Through SCADA System for Building Management System				
Document No.		Version No.	00	Page No.	21 of 82

3.4.0 VERIFICATION OF DDC SYSTEM INPUTS/ OUTPUTS:

Purpose : Verify the entire inputs/outputs of the DDC system, checking the connections to the

cards of the DDC system.

Scope : To check and record the function of all DDC Inputs and Outputs.

Procedure

Digital Inputs	> Trigger/Force each given digital input from system.
	> Verify and record the status of digital inputs LED
	indication in DDC system.
Digital Outputs	> Force each digital output ON/OFF.
	> Verify and record the status of digital outputs LED
	indication in DDC system
Analog Inputs/	➤ Feed 4-20mA current or appropriate Ohms signal to DDC
Outputs	system using calibrated Universal Calibrator.
	Simultaneously check the reading in SCADA.
	Verify and record the reading of it.
Analog Output	> Measure appropriate current signal from output terminal
	of DDC system using calibrated universal calibrator.
	Verify and record the reading of it.



QUALITY ASSURANCE DEPARTMENT

Pharma De√ila						
Title	Verification of Operating Parameters Through SCADA System for Building Management System					
Document No.		Version No.	00	Page No.	22 of 82	

Discrepancy

: If any Discrepancy is encountered which prevent completion of the report as originally intended, document the Discrepancy Report.

Acceptance Criteria

- : > All inputs and outputs must be verified to meet wiring diagram of DDC system and function as per design document.
 - ➤ All analog inputs/outputs range must be verified to meet calibration certificates of individual device.
 - ➤ Verification of all analog inputs/ outputs range should be within 2% of set value.



QUALITY ASSURANCE DEPARTMENT

Title	Verification of Operating Parameters Through SCADA System for Building Management System				
Document No.		Version No.	00	Page No.	23 of 82

3.4.1 DATA TABLE OF DDC SYSTEM DIGITAL INPUTS:

Input Address	Description	Expected state of LED	Actual state of LED	Meets acceptance criteria	Sign. & date				
-	AHU T1-2 (Super Universal TXM1.8X) Module								
IIT 1	Return Air Temp./	ON		Yes () No ()					
UT-1	AHU-T1-2	OFF		Yes () No ()					
LITE O	Return Air RH	ON		Yes () No ()					
UT-2	AHU-T1-2	OFF		Yes() No()					
A VIII. O	AHU-T1-2 Chilled	ON		Yes () No ()					
UT-3	Water Return Temp.	OFF		Yes () No ()					
	G 1 4:	ON		Yes () No ()					
UT-4	Supply Air temp.	OFF		Yes () No ()					
UT-5	Spare	NA		Yes () No ()					
LUD	Supply Air RH	ON		Yes () No ()					
UT-6	ÄHÜ-T1-2	OFF		Yes () No ()					
LUD 7	Frequency AHU-	ON		Yes () No ()					
UT-7	T1-2 Feedback	OFF		Yes () No ()					
LVT O	Supply Air Velocity	ON		Yes () No ()					
UT-8	AHU-T1-2	OFF		Yes() No()					



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters Through SCADA System for Building Management System

Document No.

Version No.

00 Page No.
24 of 82

Input Address	Description	Expected state of LED	Actual state of LED	Meets acceptance criteria	Sign. & date
	AHU	T1-2 (Digital Input TX	M1.8D) Module		
DI 1	AHU-T1-2	ON		Yes () No ()	
DI.1	Auto/manual	OFF		Yes () No ()	
DI 2	AHU-T1-2 Pre.	ON		Yes () No ()	
DI.2	Filter Status	OFF		Yes () No ()	
DI 2	AHU-T1-2 Post Filter Status	ON		Yes () No ()	
DI.3		OFF		Yes () No ()	
DI.4	Spare	NA		Yes () No ()	
DI.5	Spare	NA		Yes () No ()	
DIC	AHU-T1-2 Fan	ON		Yes () No ()	
DI.6	Status	OFF		Yes () No ()	
DI.7	Spare	NA		Yes () No ()	
DI.8	Spare	NA		Yes () No ()	



QUALITY ASSURANCE DEPARTMENT

Title	Verification of Operating Parameters Through SCADA System for Building					
11110	Management System					
Document No	Versian No. 00 Page No. 25 of 82					

3.4.2 DATA TABLE OF DDC SYSTEM DIGITAL OUTPUTS:

Output Address	Description	Expected state of LED	Actual state of LED	Meets acceptance criteria	Sign. & date				
	AHU T1-2 (Digital Outputs TXM1.6 R)								
DO-1	AHU-T1-2 VFD	ON		Yes () No ()					
	Enable Command	OFF		Yes () No ()					
DO-2	AHU-T1-2 Danper	ON		Yes () No ()					
	On/off	OFF		Yes () No ()					
DO-3	AHU-T1-2 Damper	ON		Yes () No ()					
DO 3	Command	OFF		Yes () No ()					
DO-4	Spare	NA		Yes () No ()					
DO-5	Spare	NA		Yes () No ()					
DO-6	Spare	NA		Yes () No ()					



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters Through SCADA System for Building Management System

Document No.

Version No.

00 Page No.
26 of 82

3.4.3 DATA TABLE OF DDC SYSTEM ANALOG INPUTS/OUTPUTS:

Input Address	Details	Input Signal	Expected Process Reading	Actual Process Reading	Meets acceptance criteria	Sign. & date
		AHU T1-2 (A	Analog Input TX	M1.8U)		
	AHU-T1-2	4.000mA	0%		Yes () No ()	
AO-1	Frequency	12.000mA	50%		Yes () No ()	
	Modulation	20.000mA	100%		Yes() No()	
	Chilled water Valve AHU- T1-2	4.000mA	0%		Yes () No ()	
AO-2		12.000mA	50%		Yes () No ()	
		20.000mA	100%		Yes () No ()	
		4.000mA	0%		Yes () No ()	
AO-3	AHU-T1-2/Hot water Valve	12.000mA	50%		Yes () No ()	
	Modulation	20.000mA	100%		Yes () No ()	
AO-4	Spare	NA	NA		Yes () No ()	
AO-5	Spare	NA	NA		Yes () No ()	
AO-6	Spare	NA	NA		Yes () No ()	
AO-7	Spare	NA	NA		Yes () No ()	
AO-8	Spare	NA	NA		Yes () No ()	



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters Through SCADA System for Building

Management System

Document No.

Version No.

00

Page No.

27 of 82

omments/ R	emarks:			
				_
				 _

Function	Name	Department	Sign. & Date
Done by		Engineering	
Checked by		Engineering	
Verified by		QA	



QUALITY ASSURANCE DEPARTMENT

Title	Verification of Operating Parameters Through SCADA System for Building				
Tiue	Mana	gement S	ystem	-	_
Document No.	Versi	on No.	00	Page No.	28 of 82

3.5.0 VERIFICATION OF SECURITY LEVELS:

Purpose : Verify and testing of different security levels to prevent the unauthorized user

access.

Scope : Verify and record the user access to SCADA.

Procedure : > Switch ON the SCADA.

➤ Challenge all the parameters with entering different level user passwords.

➤ Record the warning messages from SCADA.

Discrepancy: If any Discrepancy is encountered which prevent completion of the report as

originally intended, document the Discrepancy Report.

Acceptance : System must prevent the unauthorized users. Access Rights should be limited to

Criteria particular level as per configured.



QUALITY ASSURANCE DEPARTMENT

Title	Verification of Operating Para Ma	meters Thro magement Sy	U	DA System for	Building
Document No	Va	arcion No	00	Page No	29 of 82

3.5.1 DATA TABLE OF SCADA ACCESS:

Operator									
Details	Expected result	Actual result	Ref. OQ Attachemnt-03	Meets acceptance criteria	Sign. & date				
Attempt to gain access with an incorrect combination of user name and password for operator levels	User should not able to access the system			Yes () No ()					
Attempt to gain access with an correct combination of user name and password for operator levels	User should able to access the system			Yes () No ()					

Supervisor								
Details	Expected result	Actual result	Ref. OQ Attachemnt-03	Meets acceptance criteria	Sign. & date			
Attempt to gain access with an incorrect combination of user name and password for Supervisor levels	User should not able to access the system			Yes () No ()				
Attempt to gain access with an correct combination of user name and password for Supervisor levels	User should able to access the system			Yes () No ()				



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters Through SCADA System for Building Management System

Document No.

Version No.

00 Page No.
30 of 82

Admin								
Details	Expected result	Actual result	Ref. OQ Attachemnt- 03	Meets acceptance criteria	Sign. & date			
Attempt to gain access with an incorrect combination of user name and password for Admin levels	User should not able to access the system			Yes () No ()				
Attempt to gain access with an correct combination of user name and password for Admin levels	User should able to access the system			Yes () No ()				



QUALITY ASSURANCE DEPARTMENT

Title Verification of Operating Parameters through SCADA System for Building Management System

Document No. Version No. 00 Page No. 31 of 82

3.5.2 DATA TABLE OF FUNCTION CONFIGURATION:

		Operator		Supervisor	A	dministrator	Meets	Sign.	
Function	A	Ref. OQ Attachment-4		Ref. OQ Attachment-4		OQ Attachment- 4	acceptance criteria	& Date	
Login Screen							Yes () No ()		
Plant Viewer							Yes () No ()		
AHU Layouts							Yes () No ()		
AHU Room							Yes () No ()		
Insight Menu							Yes () No ()		
Connections Site							Yes () No ()		
Lock, Log off, Shut down and restart							Yes () No ()		
Alarm Viewer							Yes () No ()		
Trend Viewer							Yes () No ()		
Log Viewer							Yes () No ()		



QUALITY ASSURANCE DEPARTMENT

 Title
 Verification of Operating Parameters through SCADA System for Building Management System

 Document No.
 Version No.
 00
 Page No.
 32 of 82

Function		Operator		Supervisor		dministrator	Meets	Sign.
	A	Ref. OQ ttachment-4		Ref. OQ Attachment-4	A	Ref. OQ Attachment-4	acceptance criteria	& Date
Object viewer							Yes () No ()	
Data Base Import Utility							Yes () No ()	
System Configurator							Yes () No ()	
System Information							Yes () No ()	
Help Screen							Yes () No ()	



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters through SCADA System for Building Management System

Document No.	Version No.	00	Page No.	33 of 82

Function	Name	Department	Sign. & Date
Done by		Engineering	
Checked by		Engineering	
Verified by		QA	



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters through SCADA System for Building Management System

Document No. Version No. 00 Page No. 34 of 82

3.6.0 VERIFICATION OF SCADA SCREENS:

Purpose: To verify each function of SCADA Screens, function keys.

Scope : Verify and record all SCADA screens and function keys.

(Take backup of SCADA program if possible)

Procedure : > Take program backup of SCADA and verify with the actual function

screens.

> If backup not possible then take photo of each function screen or take

screens from manual and verify with the actual function screens.

Check all programmable function keys for their actual response in each screen. Record the results.

Check Function Key Command are properly programmed by operating output devices.

Verify the display on SCADA with actual machine conditions and record the actual results.

Open a screen; check values displayed on SCADA for each display object. Record observations.



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters through SCADA System for Building Management System

Document No. Version No. 00 Page No. 35 of 82

Discrepancy: If any Discrepancy is encountered which prevent completion of the report as

originally intended, document the Discrepancy Report.

Acceptance

: All Programmable Keys and Displays should perform as per define function.

Criteria



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters through SCADA System for Building Management System

Document No. Version No. 00 Page No. 36 of 82

3.6.1 DATATABLE OF SCADA SCREENS:

S.No.	Screen Name	Available Yes/No	Ref. OQ Attachment-5	Meets acceptance criteria	Sign. & date
01	Login Screen			Yes () No ()	
02	Home Screen			Yes () No ()	
03	Plant Viewer Screen			Yes () No ()	
04	AHU T1-2 (Tablet Compression-1) Screen			Yes () No ()	
05	AHU T2 Commands Screen			Yes () No ()	
06	Set Point Values AHU T2 Screen			Yes () No ()	
07	T1-2 CFD Parameters Screen			Yes () No ()	
08	Chilled Water Valve AHU Screen			Yes () No ()	
09	Hot Water Valve AHU Screen			Yes () No ()	
10	Psychometric Chart for AHU T-2 Screen			Yes () No ()	
11	VFD Enable Command Screen			Yes () No ()	
12	AHU Layout Screen			Yes () No ()	
13	Ground Floor AHU Allocation Screen			Yes () No ()	
14	Basement AHU Allocation Screen			Yes () No ()	
15	Layout Pressure Ground Floor Screen			Yes () No ()	



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters through SCADA System for Building Management System

Document No. Version No. 00 Page No. 37 of 82

S.No.	Screen Name	Available Yes/No	Ref. OQ Attachment-5	Meets acceptance criteria	Sign. & date
16	Layout Pressure BM Screen			Yes () No ()	
17	Layout T/RH-GF Screen			Yes () No ()	
18	Layout T&RH-BM Screen			Yes () No ()	
19	Status Screen			Yes () No ()	
20	AHU Status Screen			Yes() No()	
21	VFD Status Screen			Yes () No ()	
22	Chiller Plant Screen			Yes () No ()	
23	Hot Water Generator Screen			Yes () No ()	
24	Air Washer Screen			Yes () No ()	
25	Desigo insight Screen			Yes () No ()	
26	Site Connection Screen			Yes () No ()	
27	Lock, log off and Shut down Screen			Yes () No ()	
28	Alarm Viewer Screen			Yes () No ()	
29	Trend Viewer Screen			Yes () No ()	
30	Log Viewer Screen			Yes () No ()	
31	Object Viewer Screen			Yes () No ()	
32	Alarm Router Screen			Yes() No()	



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters through SCADA System for Building Management System

Document No. Version No. 00 Page No. 38 of 82

S.No.	Screen Name	Available Yes/No	Ref. OQ Attachment-5	Meets acceptance criteria	Sign. & date
33	Database Import Utility Screen			Yes () No ()	
34	System Configurator Screen			Yes () No ()	
35	System information (Supervisor) Screen			Yes () No ()	
36	System Information (Device Status) Screen			Yes () No ()	
37	System information (Modem Status) Screen			Yes () No ()	
38	Desigo insight information Screen			Yes () No ()	
39	System (Project information) Screen			Yes () No ()	
40	Help Screen			Yes () No ()	
41	1 Site Connect Screen			Yes () No ()	
42	Page Setup Screen			Yes () No ()	



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters through SCADA System for Building Management System

	System .				
Document No.		Version No.	00	Page No.	39 of 82

Function	Name	Department	Sign. & Date
Done by		Engineering	
Checked by		Engineering	
Verified by		QA	



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters through SCADA System for Building Management System

Document No. Version No. 00 Page No. 40 of 82

3.7.0 VERIFICATION OF THE RANGE OF SET PARAMETERS:

Purpose: To check and verify the range of set parameters in SCADA screens.

Scope : Verify and record the minimum and maximum values of set parameter.

Procedure: Enter minimum value for the given span and record it.


> Enter maximum value for the given span and record it.

Enter value above and below the acceptable span and observe the response.

> If value cannot be entered "above" maximum and "below" minimum then record the message as "Value cannot be entered".

Discrepancy: If any Discrepancy is encountered which prevent completion of the report as

originally intended, document the Discrepancy Report.



Acceptance

: System must accept value which is within the range and criteria for

Criteria

minimum/maximum reject values are given below.

> For Integer Value

Reject Value (minimum) = Acceptable Value (minimum) - 1 Reject Value (Maximum) = Acceptable Value (maximum) + 1

> For Decimal Value

Reject Value (minimum) = Acceptable Value (minimum) - 0.1 Reject Value (Maximum) = Acceptable Value (maximum) + 0.1





QUALITY ASSURANCE DEPARTMENT

Title Verification of Operating Parameters through SCADA System for Building Management System

Document No.Version No.00Page No.42 of 82

3.7.1 DATA TABLE OF RANGE AND BOUNDARY OF SET PARAMETERS:

Parameter	Span	Min span	Value is set in system	Max span	Value is set in system	Below Range setting	Value is not set in system	Upper Range setting	Value is not set in system	Meet Acceptan ce Criteria	Sign. & Date
Set point Value A	HU T1-2										
Set point temp. (Deg. C)	0.0 to 100.0		Yes ()		Yes ()		Yes ()		Yes ()	Yes ()	
			No ()		No ()		No ()		No ()	No ()	
Set point RH (%)	0.0 to 100.0		Yes() No()		Yes () No ()		Yes () No ()		Yes () No ()	Yes () No ()	
Set point CFM	-0.4 to 100000		Yes ()		Yes ()		Yes ()		Yes ()	Yes ()	
	.0		No ()		No ()		No ()		No ()	No ()	
Chilled Water	0.0 to		Yes ()		Yes ()		Yes ()		Yes ()	Yes ()	
Valve (%)	100.0		No ()		No ()		No ()		No ()	No ()	
Hot water valve	0.0 to		Yes ()		Yes ()		Yes ()		Yes ()	Yes ()	
(%)	100.0		No ()		No ()		No ()		No ()	No ()	



Document No.

PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters through SCADA System for Building Management

System

Version No. 00 Page No. 43 of 82

Comments/ R	emarks:	

Function	Name	Department	Sign. & Date
Done by		Engineering	
Checked by		Engineering	
Verified by		QA	



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters through SCADA System for Building Management System

Document No. Version No. 00 Page No. 44 of 82

3.8.0 VERIFICATION OF POWER LOSS RECOVERY CONDTION

Purpose: Verify and testing of power loss recovery condition.

Scope : Record value of process set-parameters after the power fails.

Procedure : > Switch "ON" the BMS system.

Enter value in set parameter field in SCADA screen and record it.


> Start the machine.

> Cut power supply during machine is in "ON" condition.

Restore power supply after 300 seconds.

Restart the machine and again record the value which is entered before.

➤ Ensure that machine should not start unless and until start command is given.



Discrepancy

: If any Discrepancy is encountered which prevent completion of the report as

originally intended, document the Discrepancy Report.

Acceptance

➤ After Power restore the value of process set-parameter should not changed.

Criteria

The process time should start from previous value when the power loss.

➤ The machine should not start without command by user when power failure condition occurs.

➤ Machine works normally after Power loss recovery condition.



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters through SCADA System for Building Management System

Document No.Version No.00Page No.46 of 82

3.8.1 DATA TABLE OF POWER LOSS RECOVERY CONDITION:

Parameter Description	Value Before power loss	Value after power recovery	Expected Result	Meets acceptance criteria	Sign. & date					
Date & Time Before Power Loss:										
Date & Time After Pov	ver Recovery:									
Set point Value AHU	T1-2									
Set point temp. (Deg. C)			Value remains same	Yes () No ()						
Set point RH (%)			Value remains same	Yes () No ()						
Set point CFM			Value remains same	Yes () No ()						
Chilled Water Valve (%)			Value remains same	Yes () No ()						
Hot water valve (%)			Value remains same	Yes () No ()						



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters through SCADA System for Building Management System

Document No.	Version No.	00	Page No.	47 of 82
--------------	-------------	----	----------	----------

Document No.			Version No.	00	Page No.	47 of 82
Comments/ Rem	narks:					
Function	n	Name	Department		Sign. &	z Date
Done by	y		Engineering			
Checked	by		Engineering			
Verified	by		QA			



Title	System					
Document No.		Version No	00	Page No	48 of 82	

3.9.0 VERIFICATION OF COMMUNICATION FAILS RECOVERY CONDITION:

Purpose: Verify and testing of communication fails recovery.

Scope : Record the value of process set-parameter after communication fails.


Procedure : > Switch "ON" the SCADA system.

Enter value in set parameter field in IPT screen and record it.

> Start the machine in auto mode.

➤ While the machine is in running condition, unplug the communication link cable between DDC and SCADA.

- Take a screen shot or photograph of communication link failure message.
- > Try to change recipe in SCADA screen.
- > Records the result or error message, if no message appears then write "recipe cannot be changed".
- Reconnect the communication link cable after 300 seconds.
- Record the values again.



Discrepancy

: If any Discrepancy is encountered which prevent completion of the report as

originally intended, document the Discrepancy Report.

Acceptance

Criteria

➤ In communication link failure condition, message must appear in SCADA screen.

- ➤ When communication link fails the recipe should not be changed or saved.
- ➤ After communication link reconnect, the set-parameters should not be changed.
- ➤ Machine works normally after communication failure condition.



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters through SCADA System for Building Management System

Document No. Version No. 00 Page No. 50 of 82

3.9.1 DATA TABLE OF COMMUNICATION FAILURE CONDITION:

Procedure	Expected result	Actual Result	Meets acceptance criteria	Sign. & date
Start the system in auto mode and disconnect the DDC – SCADA communication cable	Err message should display in SCADA screen and System should not stop.		Yes() No()	
Reconnect the DDC – SCADA communication cable	Message should remove from SCADA screen.		Yes() No()	



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters through SCADA System for Building Management System
Version No.

Document No. 00 Page No. 51 of 82

Parameter Description	Value Before Communic ation unplug	Value after Communica tion link reconnect	Expected Result	Meets acceptance criteria	Sign. & date
Date & Time Before Cor	nmunication U	nplug:			
Date & Time After Com	munication Red	connect:			
Set point Value AHU	Γ1-2				
Set point temp. (Deg. C)			Value remains same	Yes () No ()	
Set point RH (%)			Value remains same	Yes() No()	
Set point CFM			Value remains same	Yes () No ()	
Chilled Water Valve (%)			Value remains same	Yes() No()	
Hot water valve (%)			Value remains same	Yes () No ()	



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters through SCADA System for Building Management System Version No.

Document No. 00 Page No. 52 of 82

Function	Name	Department	Sign. & Date
Done by		Engineering	
Checked by		Engineering	
Verified by		QA	



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters through SCADA System for Building Management System

Document No. Version No. 00 Page No. 53 of 82

3.10.0 VERIFICATION OF A TRENDS TEST FOR BMS:

Purpose: Verify the all trends of BMS.

Scope : Check and record of an integrated control loop test.

Procedure : > Start the equipment in normally.

➤ Login with higher level id and password.

> Set require recipe for the test for process start

> Start process and observe the set process parameters.

> If printing facility available, attached the printout of whole integrated

control loop test.

Discrepancy: If any Discrepancy is encountered which prevent completion of the report as

originally intended, document the Discrepancy Report.

Acceptance

Criteria

SCADA system should able to control the set process parameter within the

specified limit



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters through SCADA System for Building Management System

Document No. Version No. 00 Page No. 54 of 82

3.10.1 DATA TABLE OF TRENDS IN BMS:

S.No.	Specified	Actual Observation	Meet Acceptance Criteria
1.	System RUN status, Chilled and hot water valve status trends should be available		Yes () No ()
2.	Temperature and RH status trends should be available		Yes() No()
3.	AHU room DP status trends should be available		Yes() No()
4.	AHU HEPA DP status trends should be available		Yes() No()



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters through SCADA System for Building Management System

Document No.	Version No.	00	Page No.	55 of 82

Function	Name	Department	Sign. & Date
Done by		Engineering	
Checked by		Engineering	
Verified by		QA	



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters through SCADA System for Building Management System

Document No. Version No. 00 Page No. 56 of 82

3.11.0 VERIFICATION OF ALARMS AND INTERLOCKS:

Purpose: Verify that all alarms and interlocks of the BMS system and its functions.

Scope : Check and record the alarms and interlocks.

Procedure : > Start the equipment in normally.

Find cause for particular alarm and record it.

Record the alarm message, which indicate on SCADA.

> Check and observe the interlock of equipment.

➤ If printing facility available, attached the printout of generated alarms otherwise take photograph of each.

Discrepancy: If any Discrepancy is encountered which prevent completion of the report as

originally intended, document the Discrepancy Report.

Acceptance : All alarms and interlocks of machine should work properly.

Criteria



QUALITY ASSURANCE DEPARTMENT

Title	Verification of Operating Parameters through SCADA Sy	stem for Building	Management System	1
Document No.	Version No.	00	Page No.	57 of 82

3.11.1 DATA TABLE OF ALARMS AND INTERLOCKS:

(AHU T1-2)

Cause	Expected Result	Actual Result	Correction	Meets acceptance criteria	Sign. & date
When AHU T1-2 temp. greater than set value	"AHU T1-2 Temp. High" Alarm message should display in SCADA Screen.		Check the temperature of and maintain the temperature.	Yes() No()	
When AHU T1-2 temp. greater than set value	"AHU T1-2 Temp. Low" Alarm message should display in SCADA Screen.		Check the temperature and maintain the temperature.	Yes () No ()	



QUALITY ASSURANCE DEPARTMENT

Title Verification of Operating Parameters through SCADA System for Building Management System

Document No. Version No. 00 Page No. 58 of 82

Cause	Expected Result	Actual Result	Correction	Meets acceptance criteria	Sign. & date
When AHU T1-2 RH greater than set value	"AHU T1-2. RH High" Alarm message should display in SCADA Screen.		Check the RH of AHU T1-2 and maintain the RH.	Yes() No()	
When AHU T1-2 RH greater than set value	"AHU T1-2. RH Low" Alarm message should display in SCADA Screen.		Check the RH of AHU T1-2 and maintain the RH.	Yes () No ()	




QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters through SCADA System for Building Management System

Document No. Version No. 00 Page No. 59 of 82

Function	Name	Department	Sign. & Date
Done by		Engineering	
hecked by		Engineering	
erified by		QA	



3.12.0 VERIFICATION OF CONTROL SYSTEM SOFTWARE.

Purpose: Verify the SCADA System Software.

Scope : Check and record of control system software for SCADA System.

Procedure: > Open the SCADA System in normally.

➤ Login with higher level id and password.


➤ Verify all the points as per the test table clause wise & record.

Discrepancy: If any Discrepancy is encountered which prevent completion of the report as

originally intended, document the Discrepancy Report.

Acceptance

Criteria : System should complies control system software requirements.



3.12.1 TEST DATA TABLE OF CONTROL SYSTEM SOFTWARE AS PER 21 CFR PART 11:

S.No. (As per clause)	Question	Testing procedure and requirement.	Actual Result	Meet Acceptance Criteria	Sign. & Date
11.10(a)	Is it possible to discern invalid or altered records?	Try to change the possibilities of the record alteration in Process Data file. System should not allow altering record. Try to enter Invalid character or Value in the system.		Yes () No ()	



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters through SCADA System for Building Management System
Version No.

Document No. 00 Page No. 62 of 82

S.No. (As per clause)	Question	Testing procedure and requirement.	Actual Result	Meet Acceptance Criteria	Sign. & Date
11.10(b)	Is the system capable of producing accurate and complete copies of electronic records on paper?	Take batch printout and Verify Print out of Data Recorded. Data display and Print should be match.		Yes () No ()	
11.10(c)	Are the records readily retrievable throughout their retention period?	Verify data backup location and data retrieving facilities. Check data retention period. It should be documented in DATA Backup SOP.		Yes () No ()	



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters through SCADA System for Building Management System
Version No.

Document No. 00 Page No. 63 of 82

S.No. (As per clause)	Question	Testing procedure and requirement.	Actual Result	Meet Acceptance Criteria	Sign. & Date
11.10 (d)	Is the system access is authorized to individuals?	Try to access the system by entering invalid user ID and Password for All Level for operating System and Application software. Check access rights of each level. System should not allow unauthorized person.		Yes () No ()	



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters through SCADA System for Building Management System
Version No.

Document No. 00 Page No. 64 of 82

S.No. (As per clause)	Question	Testing procedure and requirement.	Actual Result	Meet Acceptance Criteria	Sign. & Date
11.10(e)	Is there a secure, computer generated, time stamped audit trail that records the date and time of operator entries and actions that create, modify or delete electronic records?	Try to change or modify the set parameter and check for audit trail generated by the system. Audit Trail should be available for any modification		Yes() No()	
11.10(e)	Is an electronic record's audit trail retrievable throughout the record's retention period?	Verify that audit trail is available till data retention period.		Yes () No ()	



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters through SCADA System for Building Management System
Version No.

Document No. 00 Page No. 65 of 82

S.No. (As per clause)	Question	Testing procedure and requirement.	Actual Result	Meet Acceptance Criteria	Sign. & Date
11.10(f)	If the sequence of system steps or events is important, is this enforced by the system (e.g. As would be the case in a process control system)?	Check sequence of operation of Application software as per operation procedure. System should be operates as per sequence written in SOP.		Yes() No()	
11.10 (g)	Does the system ensure that only authorized individuals can use the system, electronically sign records, access the operation, or computer system input or output device, alter a record or perform other operations?	Try to access the system by entering invalid user ID and Password for Application software. Check access rights of each level. Minimum 2 level is required in Application software System should not allow unauthorized person.		Yes() No()	



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters through SCADA System for Building Management System
Version No.

Document No. 00 Page No. 66 of 82

S.No. (As per clause)	Question	Testing procedure and requirement.	Actual Result	Meet Acceptance Criteria	Sign. & Date
11.10(h)	If it is a requirement of the system that input data or instructions can only come from certain input devices (e.g. Terminals) does the system check the validity of the source of any data or instructions received?	Verify system input data come from calibrated sensors and Transmitters.		Yes () No ()	



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters through SCADA System for Building Management System
Version No.

Document No. 00 Page No. 67 of 82

S.No. (As per clause)	Question	Testing procedure and requirement.	Actual Result	Meet Acceptance Criteria	Sign. & Date
11.10 (k)	System operation and maintenance documentation controlled?	Verify and review System Operation and Maintenance Document		Yes () No ()	
11.10 (k)	Is there a formal change control procedure for system documentation that maintains a time sequenced audit trail for those changes made by the pharmaceutical organization?	Verify the sop of change control, data backup, access control and maintenance.		Yes() No()	



Checked by

Verified by

PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

Title


Verification of Operating Parameters through SCADA System for Building Management System

Document No.	Version No.	00	Page No.	68 of 82

mments/ Remarks:			
Function	Name	Department	Sign. & Date
Done by		Engineering	

Engineering

QA



3.13.0 VERIFICATION OF DATA BACKUP AND RESTORATION:

Purpose : Verify the data backup and restoration system

Scope : Check and verify the data backup and restoration system

Procedure: > Verify the data backup policy.

➤ Verify the data backup and restoration path for the SCADA system

Verify the data backup and restoration procedure

Discrepancy: If any Discrepancy is encountered which prevent completion of the report as

originally intended, document the Discrepancy Report.

Acceptance: Data should be remain unchanged during Data backup and after data restoration.

Criteria



3.13.1 DATA TABLE OF DATA BACKUP AND RESTORATION PATH:

Software storage path	Specified	Actual Observation	Meets acceptance criteria	Sign. & date
Software backup and restoration path	C:\program Files		Yes () No ()	
Formats backup and restoration Path	C:\BMS Projects\pharmadevils		Yes () No ()	
Audit trail backup and restoration Path	E:\desigo Software		Yes () No ()	



Document No.

PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT


Title

Verification of Operating Parameters through SCADA System for Building Management System

Version No. 00 Page No. 71 of 82

Comments/ I	Remarks:			
				_

Function	Name	Department	Sign. & Date
Done by		Engineering	
Checked by		Engineering	
Verified by		QA	



3.14.0 VERIFICATION OF AN INTEGRATED CONTROL LOOP TEST:

Purpose: Verify the performance of integrated SCADA system.

Scope : Check and record of an integrated control loop test.

Procedure : > Start the equipment in normally.

➤ Login with higher level id and password.

> Set require recipe for the test for process start

> Start process and observe the set process parameters.

➤ If printing facility available, attached the printout of whole integrated

control loop test.

Discrepancy: If any Discrepancy is encountered which prevent completion of the report as

originally intended, document the Discrepancy Report.

Acceptance SCADA system should able to control the set process parameter within the

Criteria specified limit



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters through SCADA System for Building Management System

Document No. Version No. 00 Page No. 73 of 82

3.14.1 DATA TABLE OF CONTROL LOOP TEST:

Parameter	Specified	Actual Result	Meet Acceptance Criteria	Sign. & Date
AHU No-01				
Frequency feedback (%)	Numeric		Yes () No ()	
Return air Temp. (Deg. C)	Numeric		Yes () No ()	
Return air RH (%)	Numeric		Yes () No ()	
Supply Air Temp. (Deg. C)	Numeric		Yes () No ()	
Supply air RH (%)	Numeric		Yes () No ()	
Set point temp. (Deg. C)	0.0 to 100.0		Yes () No ()	
Set point RH (%)	0.0 to 100.0		Yes () No ()	
Set point CFM	-0.4 to 100000.0		Yes () No ()	
Chilled Water Valve (%)	0.0 to 100.0		Yes () No ()	
Hot water valve (%)	0.0 to 100.0		Yes () No ()	



QUALITY ASSURANCE DEPARTMENT

Verification of Operating Parameters through SCADA System for Building Management Title System Version No.

Document No. 00 Page No. 74 of 82

ents/ Remarks:			
- ·			g. a.p.,
	Name	Llongreement	
Function	1 (dille	Department	Sign. & Date
Done by	Tunic	Engineering	Sign. & Date
	1 tunic	<u>-</u>	Sign. & Date



QUALITY ASSURANCE DEPARTMENT

Title	

Verification of Operating Parameters through SCADA System for Building Management System

Document No. Version No. 00 Page No. 75 of 82

DEVIATION REPORT AND DISCREPANCY REPORT: 4.0.0 Description of deficiency and its classification* S.No. **Deficiency** Category Recommended corrective action, Responsible person **Recommended corrective action** S.No. Responsibility **Assigned date** Provisional approval to proceed further (For Category B Deficiencies): Engineering Quality Assurance (Sign and date) (Sign and date) Corrective actions taken (For Category C deficiency) S.No. Corrective action taken Sign **Date** Closure remarks: Allowed / Not allowed to proceed further Reviewed and approved by Engineering: Reviewed and approved by Quality Assurance:



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters through SCADA System for Building Management System

Document No. Version No. 00 Page No. 76 of 82

Follow-up Compliance (For category B deficiency):

Recommended corrective actions taken (Action taken within stipulated period)					
S.No.	Corrective action taken	Sign	Date		
Closure remarks:					
Reviewed and approved by Engineering:					

Category B: Conditional acceptance of equipment, deficiency to be corrected within stipulated period

Category C: Deficiency to be rectified before proceeding further

^{*}Category A: Equipment/instrument/system accepted with deficiency



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters through SCADA System for Building Management

System
Version No. Document No. 00 Page No. 77 of 82

						_
5.0.0	SUMMAR	Y REPORT:				
_						

Function	Name	Department	Sign. & Date
Done by		Engineering	
Checked by		Engineering	
Verified by		QA	



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters through SCADA System for Building Management System

Document No. Version No. 00 Page No. 78 of 82

6.0.0 TERMINOLOGIES:

***** Access security:

For protection that ensures system access only to authorized persons on their assigned access level.

Automated system:

A system that automatically, without human intervention, controls or monitors a specific set of sequential activities; such as a plant process, laboratory function, or data processing operation.

! Installation Verification (IQ):

Document evidence that verify the equipment and its sub-system has been installed properly as per the specification.

Verification of operating parameters (OQ):

Document evidence that the equipment related system or subsystem has been operated properly as per specification.

Validation:

Documented evidence which provides a high degree of assurance that a specific process will consistently produce a product meeting its predetermined specifications and quality attributes.



QUALITY ASSURANCE DEPARTMENT

Title

Verification of Operating Parameters through SCADA System for Building Management System

Document No. Version No. 00 Page No. 79 of 82

CPU:

The **central processing unit** (**CPU**) is the portion of a computer system that carries out the instructions of a computer program, to perform the basic arithmetical, logical, and input/output operations of the system.

SOP:

Standard Operating Procedure



QUALITY ASSURANCE DEPARTMENT


Title

Verification of Operating Parameters through SCADA System for Building Management System

Document No. Version No. 00 Page No. 80 of 82


7.0.0 LIST OF ATTACHMENTS:

S.No.	Reference	Description Of Attachment
1.	Attachment – 01	Calibration Certificates of Master Test Instruments
2.	Attachment -02	Calibration Certificates of Sensors
3.	Attachment -03	Right Wrong Password Challenge
4.	Attachment -04	User Access Rights
5.	Attachment -05	SCADA Screens
6.	Attachment -06	Power Fails Recovery Condition
7.	Attachment -07	Communication Fails Recovery Condition
8.	Attachment – 08	Trend
9.	Attachment – 09	21 CFR part 11 Screen Shots
10.	Attachment – 10	Data Backup and Restoration
11.	Attachment – 11	Login Print Report



8.0.0 LISTS OF ANNONYMS:

Acronym		Description
CPU	\rightarrow	Central Processing Unit
cGMP	\rightarrow	Current Good Manufacturing Practices
GAMP	\rightarrow	Good Automated Manufacturing Practices
GMP	\rightarrow	Good Manufacturing Practices
ID	\rightarrow	Identification Number
Ю	\rightarrow	Input Output
OQ	\rightarrow	Operational Verification
DDC	\rightarrow	Direct Digital Controller
SOP	\rightarrow	Standard Operating Procedure
UPS	\rightarrow	Uninterruptible power supply
VAC	\rightarrow	Volts Alternating Current
VDC	\rightarrow	Volts Direct Current
VMP	\rightarrow	Validation Master Plan
SCADA	\rightarrow	Supervisory Control And Data Acquisition
BMS	\rightarrow	Building Management System



9.0.0 POST APPROVAL SIGNATURES:

The signatures below indicate post approval of this verification of operating parameters document and it is executed properly. All variations or discrepancies have been satisfactorily resolved.

Executed By:

Functional Area	Name	Sign/Date
Validation Engineer		

Reviewed By:

Functional Area	Name	Designation	Sign/Date
Engineering			
Production			
Quality Assurance			

Approved By:

Functional Area	Name	Sign/Date
Head Quality Assurance		