



PHARMA DEVILS

**INSTALLATION QUALIFICATION
FOR
MEDICAMENT HOLDING VESSEL**

PROTOCOL No.:

SERIAL No.	ITEM DESCRIPTION	PAGE No.
1.0	PROTOCOL APPROVAL	2
2.0	OVERVIEW:	3
2.1	Objective	3
2.2	Purpose	3
2.3	Scope	3
2.4	Responsibility	3-4
2.5	Execution Team	5
3.0	ACCEPTANCE CRITERIA	6
4.0	REQUALIFICATION CRITERIA	6
5.0	INSTALLATION QUALIFICATION PROCEDURE	7
5.1	System Description	7
5.2	Instruction for filling the checklist	8
5.3	Installation checklist	9-10
5.4	Identification of major components	11-13
5.5	Verification of material of construction	14
5.6	Identification of supporting utilities	15
5.7	Identification of safety features	16
5.8	Identification of component to be calibrated	17
5.9	Identification of standard operating procedure (sop)	18
5.10	Verification Of Drawing And Documents	19
5.11	Abbreviation	20
5.12	Deficiency And Corrective Action(s) (Reports)	21
5.13	Annexure (S)	22
6.0	INSTALLATION QUALIFICATION FINAL REPORT	23
6.1	Summary	23
6.2	Conclusion	23
6.3	Final Report Approval	24



PHARMA DEVILS

**INSTALLATION QUALIFICATION
FOR
MEDICAMENT HOLDING VESSEL**

PROTOCOL No.:

1.0 PROTOCOL APPROVAL:

Signing of this approval page of Protocol indicates agreement with the qualification approach described in this document. If modification to the qualification approach becomes necessary, an addendum shall be prepared and approved. The protocol cannot be used for execution unless approved by the following authorities.

This Installation Qualification protocol of Medicament Holding Vessel has been reviewed and approved by the following persons:

FUNCTION	NAME	DESIGNATION	DEPARTMENT	SIGNATURE	DATE
PREPARED BY			QUALITY ASSURANCE		
REVIEWED BY			QUALITY ASSURANCE		
			ENGINEERING		
			PRODUCTION		
APPROVED BY			HEAD OPERATION		
			QUALITY ASSURANCE		

2.0 OVERVIEW:

2.1 OBJECTIVE:

The objective of developing and executing this protocol is to collect sufficient data pertaining to the Medicament Holding Vessel and define the installation qualification requirements and acceptance criteria for the Storage Tank. Successful completion of these installation qualification requirements will provide assurance that the Medicament Holding Vessel was installed as required in the manufacturing area.

The Qualification of Medicament Holding Vessel performed in view of soft gel medicament preparation area of manufacturing facility.

2.2 PURPOSE:

The purpose of this protocol is to establish documentary evidence to ensure that the Medicament Holding Vessel received matches the Design specification and also to ensure that it is properly and safely installed.



PHARMA DEVILS

**INSTALLATION QUALIFICATION
FOR
MEDICAMENT HOLDING VESSEL**

PROTOCOL No.:

2.3 SCOPE:

This Protocol is applicable to installation of Medicament Holding Vessel in softgel medicament preparation area of the manufacturing facility.

2.4 RESPONSIBILITY:

In accordance with protocol, following functions shall be responsible for the qualification of system.

Execution Team (Comprising members from Production, Engineering and Quality Assurance) and their responsibilities are following:

- Prepares the qualification protocol.
- Ensures that the protocol is in compliance with current policies and procedures on system Qualification.
- Distributes the finalized protocol for review and approval signatures.
- Execution of Qualification protocol.
- Review of protocol, the completed qualification data package, and the final report.
- The installation checks, operational checks, calibration, SOP identification, identification features, identification of utility supply shall be carried out by engineering persons
 - The production operator / supervisor shall carry out the cleaning and operation of machine.

Head – Production/ Engineering:

- Review of protocol, the completed qualification data package, and the final report.
- Assist in the resolution of validation deficiencies.

Head – Operation and Quality Assurance:

- Review and approval of protocol, the completed qualification data package, and the final report.



PHARMA DEVILS

**INSTALLATION QUALIFICATION
FOR
MEDICAMENT HOLDING VESSEL**

PROTOCOL No.:

3.0 ACCEPTANCE CRITERIA:

- 3.1 The Medicament Holding Vessel shall meet the system description given in design qualification.
- 3.2 The Medicament Holding Vessel shall meet with the acceptance criteria mentioned under the topic "Identification of major components"
- 3.3 All material of constructions of the contact parts to be checked as per the specifications.

4.0 REQUALIFICATION CRITERIA:

The machine shall be requalified if

- There are any major changes in system components which affect the performance of the system
- After major breakdown maintenance is carried out.
- As per revalidation date and schedule

5.0 INSTALLATION QUALIFICATION PROCEDURE:

5.1 SYSTEM DESCRIPTION:

- | | | | |
|---|-----------------------|---|---|
| 1 | Equipment Name | : | Medicament Holding Vessel |
| 2 | Supplier/Manufacturer | : | Bectochem Consultants & Engineers Pvt. Ltd. |
| 3 | Model | : | NA |
| 4 | Serial no. | : | NA |
| 5 | Location | : | Medicament preparation room |

Medicament Holding Vessel:

1. Medicament Holding Tank comprises of vertical, cylindrical shell with welded hemispherical bottom.
2. Unit duly supported on SS bracket PEU wheels 6" dia. all swivel.

Note:

1. No sharp edges, easy to clean.
2. Control panel should be wall mounted.



PHARMA DEVILS

**INSTALLATION QUALIFICATION
FOR
MEDICAMENT HOLDING VESSEL**

PROTOCOL No.:

5.2 INSTRUCTION FOR FILLING THE CHECKLIST

- 5.2.1 In case of identification of major component actual observation should be written in specified location.
- 5.2.2 In case of the compliance of the test actual observation should be written in specified location.
- 5.2.3 For identification of utilities actual observation should be written in specified location.
- 5.2.4 Give the detailed information in the summary and conclusion part of the installation Qualification report.
- 5.2.5 Actual observation of the component should be written in specified location.
- 5.2.6 Whichever column is blank or not used 'NA' shall be used.



PHARMA DEVILS

**INSTALLATION QUALIFICATION
FOR
MEDICAMENT HOLDING VESSEL**

PROTOCOL No.:

5.3 INSTALLATION CHECKLIST:

Installation checklist is as follows:

S.No.	Statement	Method Of Verification	Actual Observation	Checked By Sign/Date
1	Verify purchase order copy and write down P.O. number	Visually/ Documental		
2	Verify that the "As Built" drawing is complete and represents the design concept.	Visually/ Physically		
3	Verify that there is no observable physical damage	Physically		
4	Examine All access ports are cleared of any debris.	Physically		
5	Verify that all components are properly assembled, securely anchored and shock proof.	Physically		
6	Verify that all electrical connections are properly done and safe	Physically		
7	Verify that the equipment is properly earthed	Physically		
8	Verify that utility line is properly connected	Physically		
9	Verify the proper leveling of equipment	Physically		
10	Verify that there is sufficient space provided for operation, cleaning, preventive maintenance	Physically		
11	Equipment/system identification no. Is visible	Physically		
12	Any sharp or rough edges	Visually		



PHARMA DEVILS

**INSTALLATION QUALIFICATION
FOR
MEDICAMENT HOLDING VESSEL**

PROTOCOL No.:

Remark: -----

Reviewed by (Sign/Date)



PHARMA DEVILS

**INSTALLATION QUALIFICATION
FOR
MEDICAMENT HOLDING VESSEL**

PROTOCOL No.:

5.4 IDENTIFICATION OF MAJOR COMPONENTS:

Describe each critical component and check them and fill the inspection checklist.

Name of System Component	Design Specification		Method Of Verification	Observation	Verified By Sign/Date
Medicament Holding Vessel	Make	BCEPL	Visually on name plate		
	Qty.	01 No.	Visually / Physically		
	Gross Capacity	650 ltrs.	Physically/ Technical Specification		
	Working Capacity	600 ltrs.	Physically/ Technical Specification		
Main Shell	Make	BCEPL	Physically/ Technical Specification		
	Size	6 Thk.	Physically/ Technical Specification		
Top Lid	Make	BCEPL	Physically/ Technical Specification		
	Size	4 Thk.	Physically/ Technical Specification		
Bottom Dish End	Make	BCEPL	Physically/ Technical Specification		
	Size	6 Thk.	Physically/ Technical Specification		
Body Flange	Make	BCEPL	Physically/ Technical Specification		
	Size	25 mm	Physically/ Technical Specification		
Jacket Shell	Make	BCEPL	Physically/ Technical Specification		
	Size	5 Thk.	Physically/ Technical Specification		
Jacket Dish End	Make	BCEPL	Physically/ Technical Specification		



PHARMA DEVILS

**INSTALLATION QUALIFICATION
FOR
MEDICAMENT HOLDING VESSEL**

PROTOCOL No.:

Name of System Component	Design Specification		Method Of Verification	Observation	Verified By Sign/Date
	Size	6 Thk.	Physically/ Technical Specification		
Insulation Shell	Make	BCEPL	Physically/ Technical Specification		
	Size	2 Thk.	Physically/ Technical Specification		
Insulation Dish End	Make	BCEPL	Physically/ Technical Specification		
	Size	2 Thk.	Physically/ Technical Specification		
Base Plate	Make	BCEPL	Physically/ Technical Specification		
	Size	20 Thk.	Physically/ Technical Specification		
Castor Wheel	Make	Swiss	Physically/ Technical Specification		
	Spec.	SS 304 PU coated, 5"x2" WT	Physically/ Technical Specification		
Nozzles					
N1	Location	Bottom outlet	Physically		
	Size	Ø 50	Physically/ Technical Specification		
N2	Location	Jacket inlet	Physically		
	Size	25 NB x SCH 40	Physically/ Technical Specification		
N3	Location	Jacket outlet	Physically		
	Size	25 NB x SCH 40	Physically/ Technical Specification		
N4	Location	Jacket Drain	Physically		
	Size	½" NB x SCH 40	Physically/ Technical Specification		



PHARMA DEVILS

**INSTALLATION QUALIFICATION
FOR
MEDICAMENT HOLDING VESSEL**

PROTOCOL No.:

Name of System Component	Design Specification		Method Of Verification	Observation	Verified By Sign/Date
N5	Location	Jacket vent	Physically		
	Size	½” NB x SCH 40	Physically/ Technical Specification		
N6	Location	Thermowell	Physically		
	Size	½” NB x SCH 40	Physically/ Technical Specification		

Remark: -----

Reviewed by (Sign/Date)

5.5 VERIFICATION OF MATERIAL OF CONSTRUCTION:

Name Of Components	Material Of Construction	Method Of Verification	Observation	Verified By Sign/Date
Main Shell	SS 316 L	By Molybdenum Kit/ Test Certificate		
Top Lid	SS 316 L	By Molybdenum Kit/ Test Certificate		
Bottom Dish End	SS 316 L	By Molybdenum Kit/ Test Certificate		
Body Flange	SS 316	By Molybdenum Kit/ Test Certificate		
Jacket Shell	SS 304	By Molybdenum Kit/ Test Certificate		
Jacket Dish End	SS 304	By Molybdenum Kit/ Test Certificate		
Insulation Shell	SS 304	By Molybdenum Kit/ Test Certificate		
Insulation Dish End	SS 304	By Molybdenum Kit/ Test Certificate		
Base Plate	SS 304	By Molybdenum Kit/ Test Certificate		
Castor Wheel	SS 304 PU coated	By Molybdenum Kit/ Test Certificate		
Nozzle N1	SS 316 L	By Molybdenum Kit/ Test Certificate		
Nozzles (N2-N6)	SS 304	By Molybdenum Kit/ Test Certificate		



PHARMA DEVILS

**INSTALLATION QUALIFICATION
FOR
MEDICAMENT HOLDING VESSEL**

PROTOCOL No.:

Remark: -----

Reviewed by (Sign/Date)

5.6 IDENTIFICATION OF SUPPORTING UTILITIES:

S. No.	Utility	Method Of Verification	Observation	Checked By Sign & Date
1	Water	Visually		
2	Steam	Visually		
3	Vacuum	Visually		

Remark: -----

Reviewed by (Sign/Date)



PHARMA DEVILS

**INSTALLATION QUALIFICATION
FOR
MEDICAMENT HOLDING VESSEL**

PROTOCOL No.:

5.7 IDENTIFICATION OF SAFETY FEATURES:

Identify and record the safety/interlocking features (if any) and their function in following tables:

Safety Features Description	Function	Method of verification	Observation	Checked By Sign & Date
Earthing to the vessel	To avoid the accident due to the leakage current.	Visually		

Remark: -----

Reviewed by (Sign/Date)

5.8 IDENTIFICATION OF COMPONENT TO BE CALIBRATED

Name of Components	Range	Make	ID	Location	Identified By Sign/Date

Remark: -----

Reviewed by (Sign/Date)



PHARMA DEVILS

**INSTALLATION QUALIFICATION
FOR
MEDICAMENT HOLDING VESSEL**

PROTOCOL No.:

5.9 IDENTIFICATION OF STANDARD OPERATING PROCEDURE (SOP)

The following Standard Operating Procedures were identified as important for effective performance of Medicament Holding Vessel operation.

S.No.	SOP Title	Verified By Sign/ Date

Remark: -----

Reviewed by (Sign/Date)



**INSTALLATION QUALIFICATION
FOR
MEDICAMENT HOLDING VESSEL**

PROTOCOL No.:

5.10 VERIFICATION OF DRAWING AND DOCUMENTS:

Following documents are reviewed and attached as listed below:

S.No.	Drawing And Document Detail	Verified By Sign/Date

Remark: -----

Reviewed by (Sign/Date)



PHARMA DEVILS

**INSTALLATION QUALIFICATION
FOR
MEDICAMENT HOLDING VESSEL**

PROTOCOL No.:

5.11 ABBREVIATIONS

Following Abbreviations are used in the installation qualification protocol of Medicament Holding Vessel.

MOC : Material of construction

V : Volts

HZ : Hertz

mm : Millimeter

Spec. : Specification

Qty. : Quantity

ltrs. : Liters

BCEPL: Bectochem Consultants & Engineers Pvt. Ltd.

NA: Not applicable

Thk.: Thickness

GMP: Good manufacturing Practice



PHARMA DEVILS

**INSTALLATION QUALIFICATION
FOR
MEDICAMENT HOLDING VESSEL**

PROTOCOL No.:

5.12 DEFICIENCY AND CORRECTIVE ACTION (S) REPORT (S)

Following deficiency was verified and corrective actions taken in consultation with the Engineering Department.

Description of deficiency:

Corrective action(s) taken:

**Deviation accepted by
(Sign/Date)**

**Deviation Approved by
(Sign/Date)**



PHARMA DEVILS

**INSTALLATION QUALIFICATION
FOR
MEDICAMENT HOLDING VESSEL**

PROTOCOL No.:

5.13 Annexure (S)

Annexure No.	Details Of Annexure

Remarks (if any):

Done By & Date:

Verified By & Date:



PHARMA DEVILS

**INSTALLATION QUALIFICATION
FOR
MEDICAMENT HOLDING VESSEL**

PROTOCOL No.:

6.0 INSTALLATION QUALIFICATION FINAL REPORT:

6.1 SUMMARY:

6.2 CONCLUSION:

**Prepared By
Sign/ Date**

**Checked By
Sign/ Date**



PHARMA DEVILS

**INSTALLATION QUALIFICATION
FOR
MEDICAMENT HOLDING VESSEL**

PROTOCOL No.:

6.3 FINAL REPORT APPROVAL

It has been verified that all tests required by this protocol are completed, reconciled and attached to this protocol or included in the qualification summary report. All amendments and discrepancies are documented, approved and attached to this protocol. If applicable, Signature in the block below indicates that all items in this qualification report of Medicament Holding Vessel have been reviewed and found to be acceptable and that all variations or discrepancies have been satisfactorily resolved. After the successful installation qualification of the Medicament Holding Vessel the equipment can be taken for operational qualification.

FUNCTION	NAME	DESIGNATION	DEPARTMENT	SIGNATURE	DATE
REVIEWED BY			QUALITY ASSURANCE		
			ENGINEERING		
			PRODUCTION		
APPROVED BY			HEAD OPERATION		
			QUALITY ASSURANCE		