QUALITY ASSURANCE DEPARTMENT

#### PERFORMANCE QUALIFICATION REPORT FOR AUTOMATIC HORIZONTAL STICKER LABELING MACHINE

# PERFORMANCE QUALIFICATION REPORT

## **FOR**

# AUTOMATIC HORIZONTAL STICKER LABELING MACHINE

EQUIPMENT ID. No.	
LOCATION	Packing Hall
DATE OF QUALIFICATION	
SUPERSEDES PROTOCOL No.	NIL



QUALITY ASSURANCE DEPARTMENT

#### PERFORMANCE QUALIFICATION REPORT FOR AUTOMATIC HORIZONTAL STICKER LABELING MACHINE

#### **REPORT CONTENTS**

S.NO.	TITLE	PAGE NO.
1.0	Report pre-approval	3
2.0	Objective	4
3.0	Scope	4
4.0	Responsibility	5
5.0	Equipment details	6
6.0	Pre-qualification requirement	6
7.0	Tests & checks	7
8.0	Checklist of all tests and checks	17
9.0	Documents to be attached	17
10.0	Non compliance	17
11.0	Deviation from pre-defined specification, if any	17
12.0	Change control, if any	18
13.0	Review inclusive of follow up action, if any	18
14.0	Conclusion	18
15.0	Recommendations	18
16.0	Abbreviations	19
17.0	Report post approval	20



QUALITY ASSURANCE DEPARTMENT

#### PERFORMANCE QUALIFICATION REPORT FOR AUTOMATIC HORIZONTAL STICKER LABELING MACHINE

#### 1.0 REPORT PRE – APPROVAL:

#### PRPARED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE			
(QUALITY ASSURANCE)			

#### **REVIEWED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
OPERATING MANAGER (QUALITY ASSURANCE)			
HEAD (ENGINEERING)			
HEAD (PRODUCTION)			

#### **APPROVED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			

QUALITY ASSURANCE DEPARTMENT

#### PERFORMANCE QUALIFICATION REPORT FOR AUTOMATIC HORIZONTAL STICKER LABELING MACHINE

#### **2.0 OBJECTIVE:**

- To provide documented evidence that the Equipment is performing consistently, repeatedly and reproducibly within its established operating range and the results of all the test parameters meet the pre-defined acceptance criteria.
- To confirm the suitability of the Standard Operating Procedures for all routine activities associated with the system.

#### 3.0 SCOPE:

- The Protocol covers all aspects of Performance Qualification for the Automatic Horizontal Sticker Labeling Machine (Make: Harikrushna Machinetech Pvt. Ltd.) installed in Packing Hall
- This Protocol will define the methods and documentation used to qualify the Automatic Horizontal Sticker Labeling Machine for PQ.



QUALITY ASSURANCE DEPARTMENT

#### PERFORMANCE QUALIFICATION REPORT FOR AUTOMATIC HORIZONTAL STICKER LABELING MACHINE

#### 4.0 **RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following departments, shall be responsible for execution of Performance Qualification Report.

DEPARTMENTS	RESPONSIBILITIES
	Preparation, Approval and Compilation of the Performance
	Qualification Report.
O 1:4 A	Co-ordination with, Production and Engineering to carryout
Quality Assurance	Performance Qualification Activity.
	Monitoring of Performance Qualification Activity.
	Post approval of Performance Qualification Report after execution.
	Review & Pre Approval of Performance Qualification Report.
Production	To co-ordinate and support Performance Qualification Activity.
	Post approval of Performance Qualification Report after execution.
	Review & Pre Approval of Performance qualification Report for
	correctness, completeness and technical excellence.
Engineering	Responsible for trouble shooting (if occurred during execution).
	Maintenance & preventive maintenance as per schedule.
	Post approval of Performance Qualification Report after execution.



QUALITY ASSURANCE DEPARTMENT

#### PERFORMANCE QUALIFICATION REPORT FOR AUTOMATIC HORIZONTAL STICKER LABELING MACHINE

#### **5.0 EQUIPMENT DETAILS:**

<b>Equipment Name</b>	Automatic Horizontal Sticker Labeling Machine					
<b>Equipment ID.</b>						
Manufacturer's Name	Harikrushna Machinetech Pvt. Ltd.					
Machine No.	4486					
Model No.						
Supplier's Name	Harikrushna Machinetech Pvt. Ltd.					
<b>Location of Installation</b>	Packing Hall					

#### **6.0 PRE – QUALIFICATION REQUIREMENTS:**

- SOP for operation & Cleaning of Automatic Horizontal Sticker Labeling Machine.
- SOP for Preventive Maintenance of Automatic Horizontal Sticker Labeling Machine.



QUALITY ASSURANCE DEPARTMENT

#### PERFORMANCE QUALIFICATION REPORT FOR AUTOMATIC HORIZONTAL STICKER LABELING MACHINE

#### 7.0 TESTS AND CHECKS:

#### **7.1** Machine Speed Verification:

Parameter		Trail-01		Trail-02		Trial-03			
Speed	Min.	Opt.	Max.	Min.	Opt.	Max.	Min.	Opt.	Max.
After 1 Minute									
Set									
Display									
Actual									
After 2 minute									<u> </u>
Set									
Display									
Actual									
After 3 minute									1
Set									
Display									
Actual									
After 4 minute			1						L
Set									
Display									
Actual									
After 5 minute									<u> </u>
Set									
Display									
Actual									
Checked By Production Sign/Date:						Quali	ed By ty Assura Date:	ance	
							wed By ger QA		

Sign/Date: .....



QUALITY ASSURANCE DEPARTMENT

7.2 Test for Labeling:	Γrial-01				
Product Name		Date	of Test		
B. No.		B. Si	ze		
Bottle Size		_			
	1				
Parameter			Observa	tion	
	Minimum	speed	Optimum speed		Maximum speed
No. of Bottle taken					
Labeling Orientation					
Positioning of Label					
Adhesiveness properties of label					
Shrinkage of label					
Affixing of labels					
Overlapping of Label					
Rejection					
Total Rejection %age					
Checked By				Verified B	•
Production			Quality Assurance Sign/Date:		
Sign/Date:	••••			Sign/Date	•
Inference:					
				Reviewed	
				Manager ( Sign/Date:	



QUALITY ASSURANCE DEPARTMENT

7.2.1 Trial-02	:						
Product Name			Date of Test				
B. No.			B. Size				
<b>Bottle Size</b>							
			Ol	4			
Parameter			Observa				
		Minimum speed	d Optimum	speed	Maximum speed		
No. of Bottle tal	ken						
Labeling Orien	tation						
Positioning of L	abel						
Adhesiveness p	roperties of						
Shrinkage of la	bel						
Affixing of labe	ls						
Overlapping of	Label						
Rejection							
Total Rejection	%age						
Checked By				Verified B	$\mathbf{B}\mathbf{y}$		
Production			Quality Assurance				
Sign/Date:				Sign/Date	<b>:</b>		
Inference:							
				Reviewed   Manager (	By N		
				J			



QUALITY ASSURANCE DEPARTMENT

7.2.2 Trial-03:	:								
Product Name			Date of Test						
B. No.			B. Size						
<b>Bottle Size</b>									
Parameter		Observation							
		Minimum speed	d Optimum	speed	Maximum speed				
No. of Bottle tal	ken								
<b>Labeling Orient</b>	tation								
Positioning of L	Label								
Adhesiveness pr label	roperties of								
Shrinkage of lal	bel								
Affixing of labe	ls								
Overlapping of	Label								
Rejection									
<b>Total Rejection</b>	%age								
Checked By Production Sign/Date:				Verified By Quality As Sign/Date:					
Inference:									
•••••				•••••					
•••••			•••••	•••••					
				Reviewed B Manager Q Sign/Date:					



QUALITY ASSURANCE DEPARTMENT

### PERFORMANCE QUALIFICATION REPORT **FOR**

#### AUTOMATIC HORIZONTAL STICKER LABELING MACHINE

<b>7.3</b>	Test	For	Printing	:	Trail-01:
------------	------	-----	----------	---	-----------

7.3 Test For Printin	ng : Trail-01:	
PLC Input	Observation at Minimum Speed	Acceptance Criteria
		Printing Done as per PLC Input
PLC Input	Observation at Optimum Speed	Acceptance Criteria
		Printing Done as per PLC Input
PLC Input	Observation at Maximum Speed	Acceptance Criteria
		Printing Done as per PLC Input
hecked By roduction gn/Date:		Verified By Quality Assurance Sign/Date:
nference:		
		Reviewed By Manager QA Sign/Date:



QUALITY ASSURANCE DEPARTMENT

7.3.1 Trail-02:		
PLC Input	Observation at Minimum Speed	Acceptance Criteria
		Printing Done as per PLC Input
PLC Input	Observation at Optimum Speed	Acceptance Criteria
		Printing Done as per PLC Input
PLC Input	Observation at Maximum Speed	Acceptance Criteria
		Printing Done as per PLC Input
Checked By Production Sign/Date:		Verified By Quality Assurance Sign/Date:
Inference:		
		Reviewed By Manager QA Sign/Date:



QUALITY ASSURANCE DEPARTMENT

#### PERFORMANCE QUALIFICATION REPORT FOR AUTOMATIC HORIZONTAL STICKER LABELING MACHINE

#### 1.1.1 Trail-03:

PLC Input	Observation at Minimum Speed	Acceptance Criteria
		Printing Done as per PLC Input
PLC Input	Observation at Optimum Speed	Acceptance Criteria
		Printing Done as per PLC Input
PLC Input	Observation at Maximum Speed	Acceptance Criteria  Printing Done as per PLC Input
		1 Tinting Done as per 1 LC input
hecked By roduction ign/Date:		Verified By Quality Assurance Sign/Date:
nference:		
		Reviewed By
		Manager QA Sign/Date:



QUALITY ASSURANCE DEPARTMENT

#### PERFORMANCE QUALIFICATION REPORT FOR AUTOMATIC HORIZONTAL STICKER LABELING MACHINE

1.2	Test for	Camera:	Trial-01
-----	----------	---------	----------

Batch Nur	nber	Mfg. Date		Exp. Date	MRP
Test	Set I	abel Coding Detail		Observ	ation
Test -01	Scan b	y PC			
Test -02	Scanni	ng Detail are previous			
Test -03	Domino	Printer not ON			
Test -04	Spreadi	ng of Ink by Domino Printer			
Test -05	Partial l	Printing			
Checked By Production Sign/Date:				Verified B Quality As Sign/Date:	
			• • • • • • • • •		
				Reviewed I Manager O	

Sign/Date: .....



QUALITY ASSURANCE DEPARTMENT

#### PERFORMANCE QUALIFICATION REPORT FOR AUTOMATIC HORIZONTAL STICKER LABELING MACHINE

#### 1.2.1 Trial-02:

Batch Number	Mfg. Date	Exp. Date	MRP

_		
Test	Set Label Coding Detail	Observation
	Scan by PC	
Test -01		
	Scanning Detail are previous	
Test -02		
Test -03	Domino Printer not ON	
Test -04	Spreading of Ink by Domino Printer	
Test -05	Partial Printing	
Checked By		Verified By
Production		Quality Assurance
		Sign/Date:
Inference:		
		Reviewed By
		Manager QA Sign/Date:



QUALITY ASSURANCE DEPARTMENT

#### PERFORMANCE QUALIFICATION REPORT FOR AUTOMATIC HORIZONTAL STICKER LABELING MACHINE

#### 1.2.2 Trial-03:

Batch Number	Mfg. Date	Exp. Date	MRP

Test	Set Label Coding Detail	Observation
Test -01	Scan by PC	
Test -02	Scanning Detail are previous	
Test -03	Domino Printer not ON	
Test -04	Spreading of Ink by Domino Printer	
Test -05	Partial Printing	
Checked By Production Sign/Date:		Verified By Quality Assurance Sign/Date:

Inference:

Reviewed By

Manager QA
Sign/Date: .....



QUALITY ASSURANCE DEPARTMENT

#### PERFORMANCE QUALIFICATION REPORT FOR AUTOMATIC HORIZONTAL STICKER LABELING MACHINE

#### 2.0 CHECKLIST OF ALL TESTS & CHECKS:

**TESTS OR CHECKS** 

This checklist is provided to ensure that all tests or checks required in Performance Qualification protocol have been executed.

**EXECUTED** 

(YES/NO)

**REMARKS** 

Mach	nine Speed Verification	
Test	For Labeling	
Test	for Printing	
Chall	lenge Test for Camera System.	
Prod	ked By uction Date:	Verified By Quality Assurance Sign/Date:
Infer	rence:	
••••		Reviewed By Manager QA Sign /Date:
3.0	DOCUMENTS TO BE ATTACHED:	
	• Any Other Relevant Documents.	
4.0	NON COMPLIANCE:	
5.0	DEVIATION FROM PREDEFINED SPEC	CIFICATION, IF ANY:



QUALITY ASSURANCE DEPARTMENT

6.0	CHANGE CONTROL , IF ANY:
7.0	REVIEW ( INCLUSIVE OF FOLLOW UP ACTION, IF ANY ):
8.0	CONCLUSION:
9.0	RECOMMENDATION:

QUALITY ASSURANCE DEPARTMENT

#### PERFORMANCE QUALIFICATION REPORT FOR AUTOMATIC HORIZONTAL STICKER LABELING MACHINE

#### **10.0 ABBREVIATIONS:**

SLM: Automatic Horizontal Sticker Labeling Machine.

MRP: Maximum Retail Price

Mfg. : Manufacturing

Exp. : Expiry

HMI: Human Machine Interface

PC : Personal Computer

IQ : Installation Qualification

PLC : Programmable Logical Controller

No. : Number

PPQ : Performance Qualification Protocol

PQ : Performance Qualification

QA : Quality Assurance

SOP : Standard Operation Procedure

WHO: World Health Organization



QUALITY ASSURANCE DEPARTMENT

#### PERFORMANCE QUALIFICATION REPORT FOR AUTOMATIC HORIZONTAL STICKER LABELING MACHINE

11.0 REPORT POST – APPROVAL

PRPARED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

#### **REVIEWED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
OPERATING MANAGER (QUALITY ASSURANCE)			
HEAD (ENGINEERING)			
HEAD (PRODUCTION)			

#### **APPROVED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			