



PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

**PERFORMANCE QUALIFICATION PROTOCOL
FOR
COMPRESSED AIR GENERATION AND DISTRIBUTION SYSTEM**

PROTOCOL No.:

EFFECTIVE DATE:

PAGE No.: 1 of 24

**PERFORMANCE QUALIFICATION
REPORT
FOR
COMPRESSED AIR GENERATION AND
DISTRIBUTION SYSTEM**

| | |
|--------------------------------|----------------------|
| EQUIPMENT ID. No. | |
| LOCATION | Utility Block |
| DATE OF QUALIFICATION | |
| SUPERSEDES PROTOCOL No. | NIL |



PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

**PERFORMANCE QUALIFICATION PROTOCOL
FOR
COMPRESSED AIR GENERATION AND DISTRIBUTION SYSTEM**

PROTOCOL No.:

EFFECTIVE DATE:

PAGE No.: 2 of 24

CONTENTS

| S. No. | Title | Page No. |
|---------------|---|-----------------|
| 1.0 | Pre-Approval | 3 |
| 2.0 | Objective | 4 |
| 3.0 | Scope | 4 |
| 4.0 | Responsibility | 5 |
| 5.0 | Equipment Details | 6 |
| 6.0 | Pre-Qualification Requirement | 6 |
| 7.0 | Tests & Checks | 7 |
| 8.0 | Documents To Be Attached | 25 |
| 9.0 | Non Compliance | 25 |
| 10.0 | Deviation From Pre-Defined Specification, If Any | 25 |
| 11.0 | Change Control, If Any | 25 |
| 12.0 | Review Inclusive of Follow Up Action, If Any | 26 |
| 13.0 | Conclusion | 26 |
| 14.0 | Recommendations | 26 |
| 15.0 | Abbreviations | 27 |
| 16.0 | Post Approval | 24 |



PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

**PERFORMANCE QUALIFICATION PROTOCOL
FOR
COMPRESSED AIR GENERATION AND DISTRIBUTION SYSTEM**

PROTOCOL No.:

EFFECTIVE DATE:

PAGE No.: 3 of 24

1.0 PRE – APPROVAL:

INITIATED BY:

| DESIGNATION | NAME | SIGNATURE | DATE |
|--|------|-----------|------|
| OFFICER/EXECUTIVE (QUALITY ASSURANCE) | | | |

REVIEWED BY:

| DESIGNATION | NAME | SIGNATURE | DATE |
|---------------------------|------|-----------|------|
| HEAD (PRODUCTION) | | | |
| HEAD (QUALITY CONTROL) | | | |
| HEAD (ENGINEERING) | | | |

APPROVED BY:

| DESIGNATION | NAME | SIGNATURE | DATE |
|-----------------------------|------|-----------|------|
| HEAD (QUALITY ASSURANCE) | | | |



**PERFORMANCE QUALIFICATION PROTOCOL
FOR
COMPRESSED AIR GENERATION AND DISTRIBUTION SYSTEM**

PROTOCOL No.:

EFFECTIVE DATE:

PAGE No.: 4 of 24

2.0 OBJECTIVE:

- To provide documented evidence that the **Compressed Air System (Make- Chicago Pneumatics)** is performing consistently, repeatedly and reproducibly within its established operating range and the results of all the test parameters meet the pre-defined acceptance criteria.
- To confirm the suitability of the Standard Operating Procedures for all routine activities associated with the system.

3.0 SCOPE:

- The scope of this report is limited for qualification of **Compressed Air System** installed in the **Utility Block** at
- This report provides all the relevant information of the performance qualification activity, In-process observations and analytical data of testing of collected samples.



**PERFORMANCE QUALIFICATION PROTOCOL
FOR
COMPRESSED AIR GENERATION AND DISTRIBUTION SYSTEM**

PROTOCOL No.:

EFFECTIVE DATE:

PAGE No.: 5 of 24

4.0 RESPONSIBILITY:

The Validation Group, comprising of a representative from each of the following departments, shall be responsible for the overall compliance of the Protocol:

| Departments | Responsibilities |
|--------------------------|---|
| Quality Assurance | <ul style="list-style-type: none">• Preparation, Authorization, Approval and Compilation of the Performance Qualification Protocol & Report.• Co-ordination with Quality Control, Production and Engineering to carryout Performance Qualification Activity.• Monitoring of Performance Qualification Activity. |
| Production | <ul style="list-style-type: none">• Review of Protocol & Report.• To co-ordinate and support Performance Qualification Activity. |
| Quality Control | <ul style="list-style-type: none">• Review of Protocol & Report.• Analytical Support (Microbiological Testing/Analysis) |
| Engineering | <ul style="list-style-type: none">• Reviewing of qualification protocol for correctness, completeness and technical excellence• Responsible for trouble shooting (if occurred during execution).• Maintenance & preventive maintenance as per schedule. |



**PERFORMANCE QUALIFICATION PROTOCOL
FOR
COMPRESSED AIR GENERATION AND DISTRIBUTION SYSTEM**

PROTOCOL No.:
EFFECTIVE DATE:
PAGE No.: 6 of 24

5.0 EQUIPMENT DETAILS:

| | |
|---------------------------------|-----------------------|
| Equipment Name | Compressed Air System |
| Equipment | |
| Manufacturer's Name | Chicago Pneumatics |
| Model | GMP Model |
| Supplier's Name | Chicago Pneumatics |
| Location of Installation | Utility Block |

6.0 SYSTEM DESCRIPTION:

Air compressor produce air of 8.5 bars Pressure, which is utilized for all pneumatic valves, vial and ampoules washing machine, packing machines & autoclaves.

Make: Chicago Pneumatic, Chicago

Capacity: 644 CFM

Model No. (Compressor): HX-2T-100NP

Model No. (Air Dryer): D-200

Capacity (Air Receiver): 3000 liters

Air compressor unit has an air unit system which is responsible for delivering quality compressed air at the outlet. It starts from the suction filter of the compressor and ends at the final service valve of the unit. Air compressor provides a filter of superior grade at the suction of the compressor to avoid any ingress of solid particles. The compressor cylinder, during suction stroke, aspires atmospheric air through the filter and compresses it to the delivery pressure.

The delivery pressure is achieved by compressing the air in stages. Between successive stages a highly efficient heat exchanger is provided to remove the heat of compression. Air, before passing to the next stage is cooled to near about atmospheric temperature in the heat exchanger. This helps in reducing the final air discharge temperature as well as the power consumption of the compressor. Sterilizing grade 0.2 micron hydrophobic filter shall be fixed at critical user points to deliver sterilized compressed air supply, wherever required and filters with sufficient particulate and microbial retention efficiency may also be installed at the user points to improve the purity of supplied air.



**PERFORMANCE QUALIFICATION PROTOCOL
FOR
COMPRESSED AIR GENERATION AND DISTRIBUTION SYSTEM**

PROTOCOL No.:

EFFECTIVE DATE:

PAGE No.: 7 of 24

The oil-free compressed air system consists of an oil-free compressor, storage tank and refrigerant dryer and distribution system.

Air compressor is double acting horizontal cross head type, it consists two cylinders each cylinder is fitted with suction and delivery valves. The suction air filter is connected at the middle of cylinders, so that air can enter, at both ends of the piston during the forward and backward strokes. Quantity of air sucked at the front side is compressed up to approx 2 Kg/cm² pressure.

After compression, the air from the first stage cylinder, passes through the delivery valves to the inter cooler provided between the first and second stage. There it is cooled approx 30 ± 5⁰C temperature and is sucked by the 2nd stage through the suction valves. In the next stage the compressed air up to the 8.0 ± 0.5 Kg/cm² pressure enters to the delivery header connected to the cooler and finally to the receiver.




Fig. 01: Key Components of Compressed Air System



**PERFORMANCE QUALIFICATION PROTOCOL
FOR
COMPRESSED AIR GENERATION AND DISTRIBUTION SYSTEM**

PROTOCOL No.:

EFFECTIVE DATE:

PAGE No.: 8 of 24



Fig. 02: Key Components of Compressed Air System




Fig. 03: Key Components of Compressed Air System



PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

PERFORMANCE QUALIFICATION PROTOCOL FOR COMPRESSED AIR GENERATION AND DISTRIBUTION SYSTEM

PROTOCOL No.:

EFFECTIVE DATE:

PAGE No.: 9 of 24

7.0 PRE – QUALIFICATION REQUIREMENTS:

The below mentioned activities should be completed prior to commencing the performance qualification activity:

- Completion of Design qualification activity.
- Completion of Installation qualification activity.
- Completion of Operational qualification activity.
- Preparation of SOP for Operating & Cleaning of Compressed Air System.

8.0 TESTS AND CHECKS:

8.1 Verification of Documents:

| S.No. | Document | Document No. | Available (Yes / No) | Checked By (Sign / Date) |
|-------|--|--------------|----------------------|--------------------------|
| 1. | Executed & Approved Design Qualification Documents | | | |
| 2. | Executed & Approved Installation Qualification Documents | | | |
| 3. | Executed & Approved Operational Qualification Documents | | | |
| 4. | Approved Performance Qualification Protocol | | | |
| 5. | SOP for Operating & Cleaning of Compressed Air System | | | |

Verified By
(Quality Assurance)

Sign/Date:

Inference:

.....
.....
.....

Reviewed By
(Manager QA)
Sign/Date:



PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

PERFORMANCE QUALIFICATION PROTOCOL FOR COMPRESSED AIR GENERATION AND DISTRIBUTION SYSTEM

PROTOCOL No.:

EFFECTIVE DATE:

PAGE No.: 10 of 24

8.2 Verification of Calibration of Test Instruments:

| S.No. | Test Instruments | Make/Model | Calibrated On | Due On | Checked By (Sign/Date) |
|-------|------------------|------------|---------------|--------|------------------------|
| 1. | Stopwatch | | | | |
| 2. | Pressure Gauge | | | | |
| 3. | Rota Meter | | | | |

Verified By
(Quality Assurance)

Sign/Date:

Inference:

.....
.....
.....

Reviewed By
(Manager QA)

Sign/Date:

**PERFORMANCE QUALIFICATION PROTOCOL
FOR
COMPRESSED AIR GENERATION AND DISTRIBUTION SYSTEM****PROTOCOL No.:****EFFECTIVE DATE:****PAGE No.: 11 of 24****8.3 Oil & Water Content Analysis of Compressed Air:**

| S. No. | Date | Area/Location | ID. No. | Observed Oil Content (mg/m ³) | Observed Water Content (mg/m ³) |
|--------|------|--|---------|---|---|
| 1. | | Granulation 02 | | | |
| | | RMG | | | |
| 2. | | Granulation 03 | | | |
| | | RMG | | | |
| 3. | | Granulation 06 | | | |
| | | RMG | | | |
| 4. | | Granulation 07 | | | |
| | | RMG | | | |
| 5. | | Coating 01 | | | |
| 6. | | Coating 02 | | | |
| 7. | | Coating 03 | | | |
| 8. | | Coating 04 | | | |
| 9. | | Coating 09 | | | |
| 10. | | Coating 10 | | | |
| 11. | | Coating 11 | | | |
| 12. | | Capsule Filling 01 | | | |
| 13. | | Capsule Filling 03 | | | |
| 14. | | Soft Gel Section Encapsulation - 01 | | | |
| 15. | | Soft Gel Section Medicament Preparation | | | |
| 16. | | Soft Gel Section Gelatin Preparation | | | |
| 17. | | Soft Gel Section Equipment Washing | | | |
| 18. | | Packing Line 06 (ABB) | | | |
| 19. | | Packing Line 09 (ABB) | | | |
| 20. | | Packing Line 12 (STP) | | | |



PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

PERFORMANCE QUALIFICATION PROTOCOL FOR COMPRESSED AIR GENERATION AND DISTRIBUTION SYSTEM

PROTOCOL No.:

EFFECTIVE DATE:

PAGE No.: 12 of 24

| S. No. | Date | Area/Location | ID. No. | Observed Oil Content (mg/m ³) | Observed Water Content (mg/m ³) |
|--------|------|--------------------------|---------|---|---|
| 21. | | Packing Line 13 (BLM) | | | |
| 22. | | Packing Line 16 (STP) | | | |
| 23. | | Packing Line 18 (ABB) | | | |
| 24. | | RM Liquid | | | |

Remarks:

Oil & Water content determination shall be performed for other remaining / new introduced critical compressed air supply points and observations for Oil & Water content determination shall be enclosed as addendum with report and photographs of Under Test Gastec Tubes are enclosed as annexure-I with this report.

Checked By
Sign/Date:

Verified By
Sign/Date:

Inference:

.....
.....
.....
.....
.....

Reviewed By
(Manager QA)
Sign/Date:



**PERFORMANCE QUALIFICATION PROTOCOL
FOR
COMPRESSED AIR GENERATION AND DISTRIBUTION SYSTEM**

PROTOCOL No.:**EFFECTIVE DATE:****PAGE No.: 13 of 24****8.4 Determination of Viable Particle Count in Compressed Air:**

| S. No. | Date of Sampling | Area / Location | ID. No. | At 20-25°C for 72 Hrs (cfu) | At 30-35°C for 48 Hrs (cfu) | Total Microbial Count |
|--------|------------------|--|---------|-----------------------------|-----------------------------|-----------------------|
| 1. | | Granulation 02 | | | | |
| | | RMG | | | | |
| 2. | | Granulation 03 | | | | |
| | | RMG | | | | |
| 3. | | Granulation 06 | | | | |
| | | RMG | | | | |
| 4. | | Granulation 07 | | | | |
| | | RMG | | | | |
| 5. | | Coating 01 | | | | |
| 6. | | Coating 02 | | | | |
| 7. | | Coating 03 | | | | |
| 8. | | Coating 04 | | | | |
| 9. | | Coating 09 | | | | |
| 10. | | Coating 10 | | | | |
| 11. | | Coating 11 | | | | |
| 12. | | Capsule Filling 01 | | | | |
| 13. | | Capsule Filling 03 | | | | |
| 14. | | Soft Gel Section Encapsulation - 01 | | | | |
| 15. | | Soft Gel Section Medicament Preparation | | | | |
| 16. | | Soft Gel Section Gelatin Preparation | | | | |
| 17. | | Soft Gel Section Equipment Washing | | | | |
| 18. | | Packing Line 06 (ABB) | | | | |



PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

PERFORMANCE QUALIFICATION PROTOCOL FOR COMPRESSED AIR GENERATION AND DISTRIBUTION SYSTEM

PROTOCOL No.:

EFFECTIVE DATE:

PAGE No.: 14 of 24

| S. No. | Date of Sampling | Area / Location | ID. No. | At 20-25°C for 72 Hrs (cfu) | At 30-35°C for 48 Hrs (cfu) | Total Microbial Count |
|--------|------------------|--------------------------|---------|-----------------------------|-----------------------------|-----------------------|
| 19. | | Packing Line 09 (ABB) | | | | |
| 20. | | Packing Line 12 (STP) | | | | |
| 21. | | Packing Line 13 (BLM) | | | | |
| 22. | | Packing Line 16 (STP) | | | | |
| 23. | | Packing Line 18 (ABB) | | | | |
| 24. | | RM Liquid | | | | |

Remarks:

Viable Particle Count Determination shall be performed for other remaining / new introduced critical compressed air supply points and observations for Viable Particle Count shall be enclosed as addendum with report.

Checked By
Sign/Date:

Verified By
Sign/Date:

Inference:

.....
.....
.....
.....

Reviewed By
(Manager QA)
Sign/Date:



PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

PERFORMANCE QUALIFICATION PROTOCOL FOR COMPRESSED AIR GENERATION AND DISTRIBUTION SYSTEM

PROTOCOL No.:

EFFECTIVE DATE:

PAGE No.: 15 of 24

8.5 System Supply Reliability Test:

| | |
|----------------------------------|--|
| Instrument Name | |
| Make | |
| Model No. | |
| Instrument ID. No. | |
| Calibration Date | |
| Calibration Due Date | |
| Calibration Certificate Attached | |

| S. No. | Date of Observation | Area / Location | No. Sampling Points | ID. No. | Observed Pressure (Kg/cm ²) (1 st to 5 th Day) | | | | | |
|--------|---------------------|-----------------------|---------------------|---------|---|--|--|--|--|--|
| 1. | | Granulation 01 | | | | | | | | |
| | | Paste room | 01 | | | | | | | |
| | | FBD | 01 | | | | | | | |
| | | FBD | 01 | | | | | | | |
| | | RMG | 01 | | | | | | | |
| 2. | | Granulation 02 | | | | | | | | |
| | | Paste room | 01 | | | | | | | |
| | | FBD | 01 | | | | | | | |
| | | RMG | 01 | | | | | | | |
| 3. | | Granulation 03 | | | | | | | | |
| | | Paste room | 01 | | | | | | | |
| | | FBD | 01 | | | | | | | |
| | | RMG | 01 | | | | | | | |
| 4. | | Granulation 05 | | | | | | | | |
| | | Paste room | 01 | | | | | | | |
| | | FBD | 01 | | | | | | | |
| | | RMG | 01 | | | | | | | |
| 5. | | Granulation 06 | | | | | | | | |
| | | Paste room | 01 | | | | | | | |
| | | FBD | 01 | | | | | | | |



PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

**PERFORMANCE QUALIFICATION PROTOCOL
FOR
COMPRESSED AIR GENERATION AND DISTRIBUTION SYSTEM**

PROTOCOL No.:

EFFECTIVE DATE:

PAGE No.: 16 of 24

| S. No. | Date of Observation | Area / Location | No. Sampling Points | ID. No. | Observed Pressure (Kg/cm ²) (1 st to 5 th Day) | | | | |
|------------|---------------------|-----------------------|---------------------|---------|---|--|--|--|--|
| | | FBD | 01 | | | | | | |
| | | RMG | 01 | | | | | | |
| | | Octagonal Blender | 01 | | | | | | |
| 6. | | Granulation 07 | | | | | | | |
| | | Paste room | 01 | | | | | | |
| | | FBD | 01 | | | | | | |
| | | FBD | 01 | | | | | | |
| | | RMG | 01 | | | | | | |
| | | Octagonal Blender | 01 | | | | | | |
| 7. | | Granulation 10 | | | | | | | |
| | | FBD | 01 | | | | | | |
| 8. | | Compression-01 | 01 | | | | | | |
| 9. | | Compression-02 | 01 | | | | | | |
| 10. | | Compression-03 | 01 | | | | | | |
| 11. | | Compression-04 | 01 | | | | | | |
| 12. | | Compression-05 | 01 | | | | | | |
| 13. | | Compression-06 | 01 | | | | | | |
| 14. | | Compression-07 | 01 | | | | | | |
| 15. | | Compression-08 | 01 | | | | | | |
| 16. | | Compression-09 | 01 | | | | | | |
| 17. | | Compression-10 | 01 | | | | | | |
| 18. | | Compression-11 | 01 | | | | | | |
| 19. | | Compression-12 | 01 | | | | | | |
| 20. | | Compression-13 | 01 | | | | | | |
| 21. | | Compression-14 | 01 | | | | | | |
| 22. | | Compression 15 | 01 | | | | | | |
| 23. | | Compression 16 | 01 | | | | | | |



PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

**PERFORMANCE QUALIFICATION PROTOCOL
FOR
COMPRESSED AIR GENERATION AND DISTRIBUTION SYSTEM**

PROTOCOL No.:

EFFECTIVE DATE:

PAGE No.: 17 of 24

| S. No. | Date of Observation | Area / Location | No. Sampling Points | ID. No. | Observed Pressure (Kg/cm ²) (1 st to 5 th Day) | | | | |
|--------|---------------------|--------------------------|---------------------|---------|---|--|--|--|--|
| 24. | | Compression 17 | 01 | | | | | | |
| 25. | | Compression 18 | 01 | | | | | | |
| 26. | | Coating 01 | 01 | | | | | | |
| 27. | | Coating 02 | 01 | | | | | | |
| 28. | | Coating 03 | 01 | | | | | | |
| 29. | | Coating 04 | 01 | | | | | | |
| 30. | | Coating 05 | 01 | | | | | | |
| 31. | | Coating 06 | 01 | | | | | | |
| 32. | | Coating 07 | 01 | | | | | | |
| 33. | | Coating 08 | 01 | | | | | | |
| 34. | | Coating 09 | 01 | | | | | | |
| 35. | | Coating 10 | 01 | | | | | | |
| 36. | | Coating 11 | 01 | | | | | | |
| 37. | | Coating 12 | 01 | | | | | | |
| 38. | | Coating 13 | 01 | | | | | | |
| 39. | | Capsule filling 01 | 01 | | | | | | |
| 40. | | Capsule filling 02 | 01 | | | | | | |
| 41. | | Capsule filling 03 | 01 | | | | | | |
| 42. | | Soft Gel Section | 01 | | | | | | |
| 43. | | Soft Gel Section | 01 | | | | | | |
| 44. | | Soft Gel Section | 01 | | | | | | |
| 45. | | Soft Gel Section | 01 | | | | | | |
| 46. | | Packing Line 01 (BLM) | 01 | | | | | | |
| 47. | | Packing Line 02 (BLM) | 01 | | | | | | |
| 48. | | Packing Line 03 (ABB) | 01 | | | | | | |



PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

PERFORMANCE QUALIFICATION PROTOCOL FOR COMPRESSED AIR GENERATION AND DISTRIBUTION SYSTEM

PROTOCOL No.:

EFFECTIVE DATE:

PAGE No.: 18 of 24

| S. No. | Date of Observation | Area / Location | No. Sampling Points | ID. No. | Observed Pressure (Kg/cm ²) (1 st to 5 th Day) | | | | |
|--------|---------------------|--------------------------|---------------------|---------|---|--|--|--|--|
| 49. | | Packing Line 04 (BLM) | 01 | | | | | | |
| 50. | | Packing Line 05 (BLM) | 01 | | | | | | |
| 51. | | Packing Line 06 (ABB) | 01 | | | | | | |
| 52. | | Packing Line 07 (BLM) | 01 | | | | | | |
| 53. | | Packing Line 08 (BLM) | 01 | | | | | | |
| 54. | | Packing Line 09 (ABB) | 01 | | | | | | |
| 55. | | Packing Line 10 (BLM) | 01 | | | | | | |
| 56. | | Packing Line 11 (BLM) | 01 | | | | | | |
| 57. | | Packing Line 12 (STP) | 01 | | | | | | |
| 58. | | Packing Line 13 (BLM) | 01 | | | | | | |
| 59. | | Packing Line 14 (STP) | 01 | | | | | | |
| 60. | | Packing Line 15 (STP) | 01 | | | | | | |
| 61. | | Packing Line 16 (STP) | 01 | | | | | | |
| 62. | | Packing Line 17 (ABB) | 01 | | | | | | |
| 63. | | Packing Line 18 (ABB) | 01 | | | | | | |
| 64. | | Packing Line 19 (STP) | 01 | | | | | | |
| 65. | | Packing Line 20 (STP) | 01 | | | | | | |
| 66. | | Packing Line 21 (BLM) | 01 | | | | | | |



PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

PERFORMANCE QUALIFICATION PROTOCOL FOR COMPRESSED AIR GENERATION AND DISTRIBUTION SYSTEM

PROTOCOL No.:

EFFECTIVE DATE:

PAGE No.: 19 of 24

| S. No. | Date of Observation | Area / Location | No. Sampling Points | ID. No. | Observed Pressure (Kg/cm ²) (1 st to 5 th Day) | | | | |
|--------|---------------------|-----------------------|---------------------|---------|---|--|--|--|--|
| 67. | | Packing Line 22 (BLM) | 01 | | | | | | |
| 68. | | Packing Line 23 (BLM) | 01 | | | | | | |
| 69. | | Packing Line 24 (FFS) | 01 | | | | | | |
| 70. | | Packing Line 25 (PFM) | 01 | | | | | | |
| 71. | | Packing Line 26 (BLM) | 01 | | | | | | |
| 72. | | Packing Line 27 (BLM) | 01 | | | | | | |
| 73. | | RM Liquid | 01 | | | | | | |
| 74. | | Filter Cleaning | 01 | | | | | | |
| 75. | | QC Department | 01 | | | | | | |
| 76. | | Water System | 01 | | | | | | |
| | | Water System | 01 | | | | | | |

Remarks:

Observations of System Supply Reliability Test for other remaining / new introduced compressed air supply points shall be enclosed as addendum with report.

Checked By

Sign/Date:

Verified By

Sign/Date:

Inference:

.....
.....
.....
.....

Reviewed By

(Manager QA)

Sign/Date:



PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

PERFORMANCE QUALIFICATION PROTOCOL FOR COMPRESSED AIR GENERATION AND DISTRIBUTION SYSTEM

PROTOCOL No.:

EFFECTIVE DATE:

PAGE No.: 20 of 24

8.6 RESULTS SUMMARY:

| Tests | Sampling Location | No. of Samples Taken Each Day | Days | Acceptance Criteria | Accepted (Y/N) |
|--------------------------------|----------------------|-------------------------------|------|---|-----------------|
| Oil Content Analysis | Critical User Points | One sample from each point | 01 | Oil content should be less than 1 mg / m ³ | |
| Water Content Analysis | Critical User Points | One sample from each point | 01 | Water content should be less than 500 mg / m ³ | |
| Viable Particle Count | Critical User Points | One sample from each point | 01 | Should be less than 100 cfu/1 liters of Air | |
| System Supply Reliability Test | All User Points | One sample from each point | 01 | 0.2 to 6.5 Kg/cm ² | |

Checked By
Sign/Date:

Verified By
Sign/Date:

Inference:

.....
.....
.....
.....
.....

Reviewed By
(Manager QA)
Sign/Date:



**PERFORMANCE QUALIFICATION PROTOCOL
FOR
COMPRESSED AIR GENERATION AND DISTRIBUTION SYSTEM**

PROTOCOL No.:

EFFECTIVE DATE:

PAGE No.: 21 of 24

9.0 DOCUMENTS TO BE ATTACHED:

- Oil and Water Content Testing Execution Record Sheets
- Copy of SOPs.
- Raw data of QC analysis
- Any Other Relevant Documents.

10.0 NON COMPLIANCE:

.....

.....

.....

.....

.....

.....

11.0 DEVIATION FROM PREDEFINED SPECIFICATION IF, ANY:

.....

.....

.....

.....

.....

.....

12.0 CHANGE CONTROL, IF ANY:

.....

.....

.....

.....

.....

.....



PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

**PERFORMANCE QUALIFICATION PROTOCOL
FOR
COMPRESSED AIR GENERATION AND DISTRIBUTION SYSTEM**

PROTOCOL No.:

EFFECTIVE DATE:

PAGE No.: 22 of 24

13.0 REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):

.....
.....
.....
.....
.....
.....
.....
.....
.....
.....
.....

14.0 CONCLUSION:

.....
.....
.....
.....
.....
.....
.....
.....
.....
.....

15.0 RECOMMENDATION:

.....
.....
.....
.....
.....
.....
.....
.....
.....
.....



**PERFORMANCE QUALIFICATION PROTOCOL
FOR
COMPRESSED AIR GENERATION AND DISTRIBUTION SYSTEM**

PROTOCOL No.:

EFFECTIVE DATE:

PAGE No.: 23 of 24

16.0 ABBREVIATIONS:

| | | |
|-------|---|--------------------------------------|
| Sr. | : | Senior |
| Asst. | : | Assistant |
| No. | : | Number |
| WHO | : | World Health Organization |
| FDA | : | Food and Drug Administration |
| CFR | : | Code of Federal Regulations |
| cGMP | : | Current Good Manufacturing Practices |
| EU | : | European Union |
| QA | : | Quality Assurance |
| mm | : | Millimetre |
| Amp. | : | Ampere |
| DQ | : | Design Qualification |
| IQ | : | Installation Qualification |
| OQ | : | Operational Qualification |
| PQ | : | Performance Qualification |
| SOP | : | Standard Operating Procedure |
| Kg | : | Kilogram |
| RSD | : | Relative Standard Deviation |
| No. | : | Number |
| Ltd. | : | Limited |



PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

**PERFORMANCE QUALIFICATION PROTOCOL
FOR
COMPRESSED AIR GENERATION AND DISTRIBUTION SYSTEM**

PROTOCOL No.:

EFFECTIVE DATE:

PAGE No.: 24 of 24

17.0 POST – APPROVAL:

INITIATED BY:

| DESIGNATION | NAME | SIGNATURE | DATE |
|--|------|-----------|------|
| OFFICER/EXECUTIVE (QUALITY ASSURANCE) | | | |

REVIEWED BY:

| DESIGNATION | NAME | SIGNATURE | DATE |
|---------------------------|------|-----------|------|
| HEAD (PRODUCTION) | | | |
| HEAD (QUALITY CONTROL) | | | |
| HEAD (ENGINEERING) | | | |

APPROVED BY:

| DESIGNATION | NAME | SIGNATURE | DATE |
|-----------------------------|------|-----------|------|
| HEAD (QUALITY ASSURANCE) | | | |