PHARMA DEVILS QUALITY ASSURANCE DEPARTMENT

DESIGN QUALIFICATION PROTOCOL CUM REPORT FOR COLLOID MILL

DESIGN QUALIFICATION PROTOCOL CUM REPORT FOR COLLOID MILL

DATE OF QUALIFICATION

SUPERSEDES PROTOCOL No.

NIL



QUALITY ASSURANCE DEPARTMENT

DESIGN QUALIFICATION PROTOCOL CUM REPORT FOR

COLLOID MILL

CONTENTS

| S.No. | TITLE | PAGE No. |
|-------|---|----------|
| 1.0 | Protocol Pre-Approval | 3 |
| 2.0 | Objective | 4 |
| 3.0 | Scope | 4 |
| 4.0 | Responsibility | 5 |
| 5.0 | Brief Equipment Description | 6 |
| 6.0 | Equipment Specification | 6 |
| 7.0 | Critical Variables to be Met | 7 |
| 7.1 | Process / Product Parameters | 7 |
| 7.2 | Utility Requirement / Location Suitability | 7 |
| 7.3 | Technical Specification /Key Design Features | 8 |
| 7.4 | Material of Construction | 9 |
| 7.5 | Safety | 10 |
| 7.6 | Vendor Selection | 11 |
| 8.0 | Documents to be Attached | 11 |
| 9.0 | Review (Inclusive of Follow Up Action, If Any) | 11 |
| 10.0 | Any Changes Made Against the Formally Agreed Parameters | 11 |
| 11.0 | Recommendation | 12 |
| 12.0 | Abbreviations | 12 |
| 13.0 | Reviewed By | 13 |



QUALITY ASSURANCE DEPARTMENT

DESIGN QUALIFICATION PROTOCOL CUM REPORT FOR

COLLOID MILL

1.0 PROTOCOL PRE-APPROVAL:

PREPARED BY:

| DESIGNATION | NAME | SIGNATURE | DATE |
|--|------|-----------|------|
| OFFICER/EXECUTIVE (QUALITY ASSURANCE) | | | |

REVIEWED BY:

| DESIGNATION | NAME | SIGNATURE | DATE |
|--|------|-----------|------|
| OPERATING MANAGER (QUALITY ASSURANCE) | | | |
| HEAD (ENGINEERING) | | | |

APPROVED BY:

| DESIGNATION | NAME | SIGNATURE | DATE |
|----------------------|------|-----------|------|
| HEAD (PRODUCTION) | | | |



QUALITY ASSURANCE DEPARTMENT

DESIGN QUALIFICATION PROTOCOL CUM REPORT FOR COLLOID MILL

2.0 OBJECTIVE:

- To prepare the Design Qualification document for Colloid Mill on basis of URS and information given by Supplier.
- To ensure that all Critical Aspects of Process/Product Requirement, cGMP and Safety have been considered in designing the equipment and are properly documented.

3.0 SCOPE:

- The Scope of this Qualification Document is limited to the Design Qualification of Colloid Mill (Make: Chamunda Pharma Machinery Pvt. Ltd.,).
- The equipment shall be operated under the dust free environment and conditions as per the cGMP requirements.



QUALITY ASSURANCE DEPARTMENT

DESIGN QUALIFICATION PROTOCOL CUM REPORT FOR COLLOID MILL

4.0 RESPONSIBILITY:

The Validation Group, comprising of a representative from each of the following departments, shall be responsible for the overall compliance of this Protocol cum Report:

| DEPARTMENTS | RESPONSIBILITIES | | | | |
|-------------------|--|--|--|--|--|
| | Preparation, Review and authorization of the Protocol cum Report. | | | | |
| | • Assist in the verification of Critical Process Parameters, Drawings as per the | | | | |
| | Specification. | | | | |
| Quality Assurance | • Post Approval of Qualification Protocol cum Report after Execution. | | | | |
| | • Co-ordination with Production and Engineering to carryout Design | | | | |
| | Qualification. | | | | |
| | Monitoring of Design Qualification Activity. | | | | |
| | Review of the Protocol cum Report. | | | | |
| Production | • Assist in the verification of Critical Process Parameters, Drawings as per the | | | | |
| Troduction | Specification. | | | | |
| | Post Approval of Qualification Protocol cum Report after Execution | | | | |
| | Review of the Protocol cum Report. | | | | |
| | • Assist in the Preparation of the Protocol cum Report. | | | | |
| | • To co-ordinate and support the Activity. | | | | |
| | • To assist in Verification of Critical Process Parameter, Drawings, as per the | | | | |
| | Specification i.e. | | | | |
| | > Specification of the sub-components/ bought out items, their Make, | | | | |
| Engineering | Model, Quantity and backup records / brochures. | | | | |
| | Details of utilities | | | | |
| | Identification of components for calibration | | | | |
| | Material of construction of all components | | | | |
| | Brief Process Description | | | | |
| | Safety Features and Alarms | | | | |
| | • Post Approval of Qualification Protocol after Execution. | | | | |



PHARMA DEVILS QUALITY ASSURANCE DEPARTMENT

DESIGN QUALIFICATION PROTOCOL CUM REPORT FOR COLLOID MILL

5.0 BRIEF EQUIPMENT DESCRIPTION:

Colloid mill is suitable for homogenizing, emulsifying, dispersing, mixing and comminuting of liquid to highly viscous products. It is based on rotor- stator principle. It is available in plain as well as water jacketed model which are suitable for heat sensitive products.

Three way cock system for drainage & recirculation of liquids provided as standard. Extra discharge spout provided as a standard for viscous products.

Special design facilitates adjustment of the grinding gap by an exterior screw by means of handle even during operation.

Colloid is an important step in pharmaceutical manufacturing process; this equipment is a self Contained & portable unit for the process of size reduction. It uses the principle of impact of air. The product is dropped axially from the hopper in a communication chamber where it comes in contact with blades rotating at high speed.

Operation:

Product is fed to the operating area of a rotor, having a speed of 2800 RPM by specially designed feed device. The product is processed by high shear, pressure & friction between the stator & rotor, and s also subjected to intense vibration, which exerts their force on it by means of pressing & releasing action. Due to the slightly deviating tapering of the milling surface of stator & rotor, the angular gap becomes narrow towards the discharge section.

6.0 EQUIPMENT SPECIFICATION:

Equipment Specifications are based on User Requirement Specification prepared for manufacturer of equipment ensures complies with User Requirement Specification.



QUALITY ASSURANCE DEPARTMENT

DESIGN QUALIFICATION PROTOCOL CUM REPORT FOR

COLLOID MILL

7.0 CRITICAL VARIABLES TO BE MET:

7.1 **PROCESS / PRODUCT PARAMETERS:**

| Critical Variables | Acceptance Criteria | Reference |
|------------------------------------|---|---------------------|
| Application: | Colloid Mill machine should meet the | Process Requirement |
| The Colloid Mill should be able to | requirement. | |
| mill various products. | | |
| Working: | Colloid Mill machine should be capable of | Process Requirement |
| Working of Colloid Mill | milling of pharmaceuticals ingredients. | |
| Electrical Control Panel | The system should have Electrical Control | Design Requirement |
| | Panel. | |

7.2 UTILITIY REQUIREMENTS / LOCATION SUITABILITY:

| Critical Variables | Acceptance Criteria | Reference | | | |
|--|--------------------------------------|---------------------|--|--|--|
| Utility connections should be available as per the manufacturer's specification. | | | | | |
| Electrical Supply | KW/HP : 2.2/3 | cGMP Requirement | | | |
| | Supply : 415 V, 3 Phase AC, 50 | | | | |
| | Hz | | | | |
| Room Condition | Temperature and RH required as per | Process Requirement | | | |
| | requirement of product. | | | | |
| Water Requirement | Water is required as per the packing | Process Requirement | | | |
| | process. | | | | |





QUALITY ASSURANCE DEPARTMENT



DESIGN QUALIFICATION PROTOCOL CUM REPORT FOR

COLLOID MILL

7.3 TECHNICAL SPECIFICATIONS / KEY DESIGN FEATURES:

| Critical Variables | Acceptance Criteria | Reference |
|--------------------|--|---------------------|
| Model No. | СРМСМ-3 | Design Requirement |
| S.No. | | Design Requirement |
| Hopper capacity | 15 Ltrs. | Design Requirement |
| overall dimension | 850 mm X 440 mm X 1410 mm | |
| Particle Size | 5 to 10 microns. | Design Requirement |
| Design Capacity | Max Output: 12000 Kg/ Shift | Design Requirement |
| | Min Output : 120 Kg/ shift | |
| Charging Height | 1410 mm | Design Requirement |
| Discharging Height | 750 mm | Design Requirement |
| Main Motor | Make : Hindustan | Design Requirement |
| | Motor speed : 2800 RPM (±10%) | |
| | Supply : 415 V,3Phase AC,50 Hz | |
| | Type:Flange mounted, TEFC | |
| | Frame : 90 L | |
| | KW/HP : 2.25/3 | |
| FLP Starter | Make : FCG | Design Requirement |
| | Hp : 3 | |
| | Relay : 4 to 6 amp | |
| Castor Wheel | Make : Swift | Design Requirement |
| | Size : 65 x 25mm | |
| | Model : SSPU6525M | |
| Application | Colloid Mill is Suitable for Homogenizing, | Process Requirement |
| | Emulsifying, Dispersing, and Mixing | |
| | Comminuting of Liquids to Highly Viscous | |
| | Products. | |



QUALITY ASSURANCE DEPARTMENT

DESIGN QUALIFICATION PROTOCOL CUM REPORT FOR

COLLOID MILL

7.4 MATERIAL OF CONSTRUCTION:

| No. | Parts Name | Material Of Construction |
|-----|---------------------|--------------------------|
| 1. | Housing | SS316 |
| 2. | Discharging Disc | SS316 |
| 3. | Rotor | SS316 |
| 4. | Cap On Rotor | SS316 |
| 5. | Center Bolt | SS316 |
| 6. | Upper Stator | SS316 |
| 7. | Lower Stator | SS316 |
| 8. | Baffle | SS316 |
| 9. | Hopper Cone | SS316 |
| 10. | 3 Way Cock Assembly | SS316 |
| 11. | Mid Pipe | SS316 |
| 12. | Circulating Pipe | SS316 |
| 13. | Drain Pipe | SS316 |
| 14. | Cock Handle | SS304 |
| 15. | Discharge Hopper | SS316 |
| 16. | Hopper Lid | SS316 |
| 17. | Body Cover | SS304 |
| 18. | Top Cover | SS304 |
| 19. | Motor Housing | C.I. |
| 20. | Base For Housing | C.I. |



QUALITY ASSURANCE DEPARTMENT

DESIGN QUALIFICATION PROTOCOL CUM REPORT FOR COLLOID MILL

7.5 SAFETY:

| Critical Variables | Acceptance Criteria | Reference |
|--|--|--------------------|
| MCB MCB is provided so that when there is an overload in current or any short circuit the the MCB trips. | | Safety Requirement |
| Mechanical Guard | Mechanical guard for all rotating parts. | Safety Requirement |
| Joints | Welding of joints without any welding burrs. | Safety Requirement |
| Metal Parts | All the metal parts should be properly grounded without any sharp Edges. | Safety Requirement |
| Leveling and Balancing | Equipment should be properly balanced & leveled. | Safety Requirement |
| Electrical Wiring And Earthing | Electrical wiring should be as per approved drawings. Double external Earthing to control machine (panel and motors) and operator should be provided. | Safety Requirement |
| Noise Level | Below 80 db. | Safety Requirement |
| Emergency Switch | Provided easy access position. | Safety Requirement |



PHARMA DEVILS QUALITY ASSURANCE DEPARTMENT

DESIGN QUALIFICATION PROTOCOL CUM REPORT FOR COLLOID MILL

7.6 VENDOR SELECTION:

| Critical Variables | Acceptance Criteria | Reference |
|-----------------------------------|---|-----------|
| Selection of Vendor for supplying | endor for supplying Selection of Vendor is done on the basis of | |
| the Colloid mill machine. | review of vendor. | |
| | Criteria for review should include vendor | |
| | background (general/financial), technical | |
| | knowhow, quality standards, inspection of | |
| | site, costing, feedback from market | |
| | (customers already using the equipment) | |

Reference: The equipment shall confirm to the specifications and requirement as specified in PO and URS.

Verified By (Quality Assurance) Sign/Date:

8.0 DOCUMENTS TO BE ATTACHED:

• Any other relevant documents

9.0 **REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):**

10.0 ANY CHANGES MADE AGAINST FORMALLY AGREED PARAMETERS:



QUALITY ASSURANCE DEPARTMENT

DESIGN QUALIFICATION PROTOCOL CUM REPORT FOR COLLOID MILL

11.0 RECOMMENDATION:

| | ••••• |
|------|-----------|
| | |

12.0 ABBREVIATIONS:

| CFR | : | Code of Federal Regulations |
|------|---|--------------------------------------|
| cGMP | : | current Good Manufacturing Practices |
| COL | : | Colloid mill |
| DQ | : | Design Qualification |
| EU | : | European Union |
| FDA | : | Food and Drug Administration |
| Hz | : | Hertz |
| mm | : | Millimeter |
| QA | : | Quality Assurance |
| SOP | : | Standard Operating Procedure |
| URS | : | User Requirements Specification |
| V | : | Volt |
| WHO | : | World Health Organization |
| | | |



QUALITY ASSURANCE DEPARTMENT

DESIGN QUALIFICATION PROTOCOL CUM REPORT FOR COLLOID MILL

13.0 REVIEWED BY:

| DESIGNATION | NAME | SIGNATURE | DATE |
|-----------------------|------|-----------|------|
| HEAD (ENGINEERING) | | | |

| DESIGNATION | NAME | SIGNATURE | DATE |
|---------------------------|------|-----------|------|
| HEAD (QUALITY CONTROL) | | | |

| DESIGNATION | NAME | SIGNATURE | DATE |
|----------------------|------|-----------|------|
| HEAD (PRODUCTION) | | | |

| DESIGNATION | NAME | SIGNATURE | DATE |
|-----------------------------|------|-----------|------|
| HEAD (QUALITY ASSURANCE) | | | |