

PROTOCOL No.:

# DESIGN QUALIFICATION PROTOCOL CUM REPORT FOR SIX HEAD LOTION FILLING MACHINE

DATE OF QUALIFICATION	
SUPERSEDES PROTOCOL No.	NIL



PROTOCOL No.:

# **PROTOCOL CONTENTS**

S.No.	TITLE	PAGE No.
1.0	Protocol Pre-Approval	3
2.0	Objective	4
3.0	Scope	4
4.0	Responsibility	5
5.0	Brief about Equipment	6
6.0	<b>Equipment Specification</b>	6
7.0	Critical Variables to be met	6
7.1	Process Parameters	6
7.2	Utility Requirements / Location Suitability	7
7.3	Technical Specifications / Key Design Features	8
7.4	Material of Construction	9
7.5	Safety	10
7.6	Vendor Selection	11
8.0	Documents to be attached	12
9.0	Review (Inclusive of Follow up action, if any )	12
10.0	Any Changes made against the formally agreed Parameters	12
11.0	Recommendation	12
12.0	Abbreviations	13
13.0	Reviewed by	14



#### 1.0 PROTOCOL PRE-APPROVAL:

#### **INITIATED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

#### **REVIEWED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

#### **APPROVED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			



PROTOCOL No.:

#### 2.0 OBJECTIVE:

- To prepare the Design Qualification document for Premix Filling machine on basis of URS and information given by Supplier.
- To ensure that all Critical Aspects of Process / Product Requirement, cGMP and Safety have been considered in designing the equipment and are properly documented.

#### **3.0 SCOPE:**

- The Scope of this Qualification Document is limited to the Design Qualification for Premix Filling machine with cGMP Model procured.
- The drawings and P & IDs provided by Vendor shall be verified during Design Qualification.



PROTOCOL No.:

#### 4.0 RESPONSIBILITY:

The Validation team, comprising of a representative from each of the following departments, shall be responsible for the overall compliance of this Protocol cum Report:

DEPARTMENTS	RESPONSIBILITIES	
Quality Assurance	<ul> <li>Preparation, Approval and Authorization of the Protocol cum Report.</li> <li>Assist in the verification of Critical Process Parameters &amp; Drawings as per the Specification.</li> <li>Post Approval of Qualification Protocol cum Report after Execution.</li> <li>Co-ordination with Production and Engineering to carryout Design Qualification.</li> <li>Monitoring of Design Qualification Activity.</li> </ul>	
Production	<ul> <li>Review of the Protocol cum Report.</li> <li>Assist in the verification of Critical Process Parameters &amp; Drawings as per the Specification.</li> <li>Post Approval of Qualification Protocol cum Report after Execution</li> </ul>	
<ul> <li>Review of the Protocol cum Report.</li> <li>Assist in the Preparation of the Protocol cum Report.</li> <li>To co-ordinate and support the Design Qualification Activity.</li> <li>To assist in Verification of Critical Process Design Feature &amp; per the Specification.</li> <li>Specification of the sub-components/ bought out items, their Note of Quantity and backup records / brochures.</li> <li>Details of utilities</li> <li>Material of construction of all components</li> <li>Brief Process Description</li> <li>Safety Features and Alarms</li> </ul>		



PROTOCOL No.:

#### **5.0 BRIEF ABOUT EQUIPMENT:**

It is a Fully Automatic Volumetric Filling machine. A Square fabricated out of S.S.316L imported sheet is provided at the center of filling section at both side of which 6equidistant piston- Cylinder assemblies are mounted. The volume in all the cylinders can be adjusted by adjusting the ring. Also, micro settings up to ½ ml can be done by turning the knob of square guide blocks in desired direction. The complete machine has been constructed in ASTM and AISI grade S.S.304/SS316sheets/plates/rods. All product contact parts are in S.S.316 and filling bowl in S.S316L to make the machine chemically inert.

#### **6.0 EQUIPMENT SPECIFICATION:**

Equipment Specification document is provided to manufacturer for engineering equipment & Some critical variables to be met during designing the equipment.

#### 7.0 CRITICAL VARIABLES TO BE MET:

#### 7.1 PROCESS PARAMETERS:

CRITICAL VARIABLES	ACCEPTANCE CRITERIA	REFERENCE	
Application:	Conveyor Speed Should be facillate the easy		
Conveyer Speed	and efficient as per product requirement	Process Requirement	
	i.e.4500 bottles/Hr.		
Working:	Six Head Lotion Filling Machine should be		
Working on Six Head Lotion Filling	facillate the easy & efficient working during	Process Requirement	
Machine	the course of the filling operations.		
<b>Electrical Control Panel</b>	The system should have Electrical Control	Approved Design	
	Panel.	Requirement	
Safety Feature	Various Safety Features Should be provided to	Process Requirement	
	the equipment		



PROTOCOL No.:

# 7.2 UTILITIY REQUIREMENTS / LOCATION SUITABILITY:

CRITICAL VARIABLES	ACCEPTANCE CRITERIA	REFERENCE	
Utility connections should be available as per the specification.			
Electrical Supply	The electrical system of the equipment shall be housed as per the cGMP and cGEP standards, with adequate safety. Electrical panel and electro pneumatic panel is to be installed in the service area.	Approved Design Requirement	
Compressed air supply	Should be oil & dust free.  Temperature: NMT 25°C	As Per Approved Design Requirement	
Room Condition	RH : NMT 55%	Process Requirement	



PROTOCOL No.:

## 7.3 TECHNICAL SPECIFICATIONS / KEY DESIGN FEATURES:

CRITICAL	VARIABLES	ACCEPTANCE CRITERIA	REFERENCE
Equipment		Six Head Lotion Filling Machine	Hari Krushna.
			Engineering
Model No.		cGMP Model.	As Per Approved Design
			Requirement
Capacity		4500 Bottles/hr.	As Per Approved Design
		(For 10 ml to 200 ml)	Requirement
Direction		Left to Dight	As Per Approved Design
Direction		Left to Right	Requirement
Fill Capacity		10 ml to 200 ml Fill range depending upon	As Per Approved Design
		bottle opening and bulk density.	Requirement
Electrical Supply	I	3.0 HP	As Per Approved Design
			Requirement
Power Requirem	ent	415 Volts, 3 Phase (4 Wire System), 50 Hz.	As Per Approved Design
			Requirement
Conveyor	Make	SMPS	
motor	HP	1.0HP	
	RPM	1300 RPM	As Per Approved Design
	Type	Flanged	Requirement
	Make	SMPS	
Geared Motor	HP	1 HP	
	RPM	1360 RPM	As Per Approved Design
	10 111	1500 14 11	Requirement
	50 ml	06 Nos.	As Per Approved Design
			Requirement
Cylinder	100 ml	06 Nos.	As Per Approved Design
			Requirement As Per Approved Design
	200 ml	06 Nos.	Requirement Requirement
Pneumatic	P .	00.37	As Per Approved Design
Valve	Festo	02 Nos.	Requirement
Storage Tank	Propack		As Per Approved Design
Technology		01 Nos. SS 316	Requirement
	Teemiology		requirement



PROTOCOL No.:

#### **7.4** MATERIAL OF CONSTRUCTION:

S.No.	PARTS NAME	MATERIAL OF CONSTRUCTION
1.	Machine shell	SS 304
2.	Filling Nozzle	SS316
3.	Conveyer	SS 304
4.	Storage tank	SS316
5.	Cylinder	SS316
6.	Conveyor Slats	SS 304
7.	Sheet, plate. rods	SS 304

Checked By Production Sign/Date:	Verified By Quality Assurance Sign/Date:
Inference:	
	Reviewed By Manager QA Sign / Date:



PROTOCOL No.:

#### **7.5 SAFETY:**

CRITICAL VARIABLES	ACCEPTANCE CRITERIA	REFERENCE
MCB	MCB should be provided so that when there	Safety Requirement
	is an overload in current or any short circuit	
	then the MCB trips.	
Mechanical Guard	Mechanical guard for all rotating parts	Safety Requirement
	should be provided	
Joints	Welding of joints should be Leaving	Safety Requirement
	without any welding burrs.	
Metal Parts	All the metal parts should be	Safety Requirement
	properly grounded without any sharp	
	Edges.	
Leveling And Balancing	Equipment should be	Safety Requirement
	Properly balanced & leveled.	
Electrical Wiring And Earthing	Electrical wiring should be as per approved	Safety Requirement
	drawings. Double external Earthing to	
	control machine (panel and motors) and	
	operator should be provided.	
Noise Level	Below 80 db.	cGMP Requirement
Emergency Switch	Provided easy access position.	Safety Requirement

Checked By Production Sign/Date:	Verified By Quality Assurance Sign/Date:
Inference:	
	Reviewed By Manager QA Sign / Date:



PROTOCOL No.:

#### 7.6 VENDOR SELECTION:

CRITICAL VARIABLES	ACCEPTANCE CRITERIA	REFERENCE
Selection of Vendor for supplying the Premix Filling machine.	Selection of Vendor is done on the basis of review of vendor.  Criteria for review should include vendor background (general/financial), technical know how, quality standards, inspection of site, costing, feed back from market (customers already using the equipment)	Process Requirement

Checked By	Verified By
Production	Quality Assurance
Sign / Date:	Sign / Date:
Inference:	
	Reviewed By
	Manager QA
	Sign / Date:

Reference: (1) the equipment shall confirm to the specifications and requirement as specified in PO and URS

(2) Operating and service manual for Premix Filling machine.

#### **8.0 DOCUMENTS TO BE ATTACHED:**

- Technical details for Equipment Requirement with Engineering Drawings.
- Approved Design and Specifications.
- Minutes of meeting held with the supplier, if any.
- Purchase Order Copy
- Any other relevant documents



PRO	TO	COL	No.
-----	----	-----	-----

PHAF	RMA DEVILS	
9.0	REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):	
		••••••
		••••••
		•••••
10.0	ANY CHANGES MADE AGAINST THE FORMALLY AGREED PARAME	TERS:
		•••••
		•••••
		•••••
11.0	RECOMMENDATION:	
		•••••
		•••••



mm

# DESIGN QUALIFICATION PROTOCOL CUM REPORT **FOR**

PROTOCOL No.:

#### SIX HEAD LOTION FILLING MACHINE

#### **12.0 ABBREVIATION:**

User Requirement specification URS

DQ **Design Qualification** :

PO Purchase Order

Current Good Manufacturing Practice cGMP

Current Good Engineering Practice cGEP

Limited Ltd.

Quality Assurance QA

PO Purchase Order

Kg Kilogram Millimeter

SS Stainless Steel

Material of Construction MOC

P & ID Piping and Instrumentation Diagram

Deci bel Db



$\mathbf{D}\mathbf{D}\mathbf{\Omega}$	$\mathbf{m}$	$\alpha \alpha T$	TA T
PRU		COL	•
1100	$\mathbf{I}$	COL	11U

#### 13.0 REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (ENGINEERING)			

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			

# **APPROVED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			