

EQUIPMENT ID. No.	
LOCATION	
DATE OF QUALIFICATION	
SUPERSEDES PROTOCOL No.	NIL



PROTOCOL No.:

#### **PROTOCOL CONTENTS**

S.No.	TITLE	PAGE No.
1.0	Protocol approval	3
2.0	Objective	4
3.0	Scope	4
4.0	Responsibility	5
5.0	Equipment details	6
6.0	System description	6
7.0	Reason for qualification	7
8.0	Site of study	7
9.0	Frequency of qualification	7
10.0	Pre-qualification requirements	8
11.0	Tests & checks	9
12.0	Checklist of all tests and checks	10
13.0	References	11
14.0	Documents to be attached	11
15.0	Non compliance	11
16.0	Deviation from pre-defined specification, if any	11
17.0	Change control, if any	11
18.0	Abbreviations	12



PROTOCOL No.:

# **1.0 PROTOCOL APPROVAL:**

#### **PREPARED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

#### **REVIEWED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
OPERATING MANAGER (QUALITY ASSURANCE)			
HEAD (ENGINEERING)			

#### **APPROVED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			



## 2.0 **OBJECTIVE:**

- To provide documented evidence that the Equipment is performing consistently, repeatedly and reproducibly within its established operating range and the results of all the test parameters meet the pre-defined acceptance criteria.
- To confirm the suitability of the Standard Operating Procedures for all routine activities associated with the system.

#### **3.0 SCOPE:**

- The Protocol covers all aspects of Performance Qualification for the Check Weigher Machine Installed in **Ointment section**.
- This Protocol will define the methods and documentation used to qualify the Checkweigher Machine for PQ.



#### 4.0 **RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following departments, shall be responsible for the overall compliance of this Protocol cum Report:

DEPARTMENTS	RESPONSIBILITIES	
Quality Assurance	•	Preparation, review & Authorization of the Performance Qualification.
	•	Co-ordination with Quality Control, Production and Engineering to
		carryout Performance Qualification Activity.
	•	Monitoring of Performance Qualification.
Production	•	Pre Approval of Performance Qualification Protocol.
	•	To co-ordinate and support Performance Qualification Activity.
Engineering	•	Reviewing of Performance Qualification protocol for correctness,
		completeness and technical excellence
	•	Responsible for trouble shooting (if occurred during execution).
	•	Maintenance & preventive maintenance as per schedule.



#### 5.0 EQUIPMENT DETAILS:

Equipment Name	Check Weigher Machine
Equipment	
Manufacturer's Name	A & D Instruments' Pvt.Ltd.
Supplier Name	A & D Instruments Pvt.Ltd.
Machine Serial No.	
Model	
Location of Installation	Ointment Section

#### 6.0 SYSTEM DESCRIPTION:

The Checkweigher contains display conveyor belt control box automatic sensor for over & underweight variation other machine signal rejection foreign product rejection.

# The Checkweigher consists of following Parts:

- Infeed conveyor
- Photo sensor/reflector
- Weighing conveyor
- Display
- Control box
- Power switch
- Rejecter (option)
- Rejecter conveyor (option)



# PHARMA DEVILS

#### 7.0 REASON FOR QUALIFICATION:

- New equipment in Ointment Section.
- After completion of the Operation Qualification of the Equipments, it is imperative to perform the Performance Qualification. The study will establish that the parameters are followed, critical variables are under control and the quality of the output is, as desired.

#### 8.0 SITE OF STUDY:

Ointment Section.

# 9.0 FREQUENCY OF QUALIFICATION:

- Once in 2 year
- After any major breakdown or after major modification.
- After Change of Location.

# **10.0 PRE – QUALIFICATION REQUIREMENTS:**

The below mentioned activities should be completed prior to commencing the performance qualification activity:

**10.1 Training:** The Training for the entire concerned person shall be provided and record shall be attached with the qualification report.

# **10.2** Verification of Documents:

Record the observations for documents in the below mentioned table.

S.No.	Document Name	Completed (Yes/No)	Checked By (Engineering) Sign/Date
1.	Executed and approved Design Qualification document		
2.	Executed and approved Installation Qualification document		
3.	Executed and approved Operational Qualification document		
4.	SOP for operating & Cleaning Of Check Weigher machine		
5.	SOP for Preventive Maintenance Of Check Weigher machine		

Checked By Production Sign/Date:	Verified By Quality Assurance Sign/Date:
Inference:	
	<b>Reviewed By</b>
	Manager QA
	Sign/Date:



# 11.0 TESTS AND CHECKS:

# 11.1 TEST OF WEIGHT VERIFICATION:

#### **11.1.1 OBJECTIVE:**

The objective of Checkweigher Machine is used for online weight checking of Tubes after filling and also checks the empty Tubes from the Tubes.

## **11.1.2 METHOD APPLIED:**

- The test should be carried out initial, middle & end of triplicate batch for each pack size of Tube.
- Switch "ON" the machine & Operate as per SOP.
- Collect 10 Filled Tubes from both nozzles at initial, middle & end stage of batch.
- Passed the Filled Tubes through Checkweigher Machine.
- Perform the test for 5.0 gm 10.0 gm, 15.0 gm, 20.0 gm and 30.0 gm pack size Tubes.
- Performance Qualification test should be Perform at Minimum, Optimum & Maximum speed and observation Record in Performance Qualification Report.

#### **11.1.3 ACCEPTANCE CRITERIA:**

Each filled Tubes weight should within specified limit as per particular pack size.

#### **11.1.4 RESULT RECORDING:**

Record the results in the performance Qualification report.



# 11.2 Challenge Test for Machine :

# 11.2.1 Method :

- Prepared two Target Weight of Challenge which Lower in Weight from Different Weight Range Tube Such as Type I, Type II, by Manually /or by Machine
- Mark all Challenge Tube by Marker and mix with the correct 100 tubes.
- Make Range with Comparison to Standard.
- Operate the Check Weigher Machine as per Manufacturer's Manual/SOP and perform Challenge Test at Optimum speed using 10 Tube of Each nozzle observations Recorded in Qualification Report.
- Challenge Tube Detail :

Challenge Tube Type	Target Tube weight	Challenge	Tube Weight( gm)	
	(gm)	Α	В	С
I				
II				

# **11.3** Acceptance Criteria:

The Challenge Tube Should be rejected by Checkweigher Machine

# 12.0 CHECKLIST OF ALL TESTS AND CHECKS:

This checklist is provided to ensure that all tests or checks required for this protocol to be executed and consisting of following tests.

TESTS OR CHECKS	Executed (Yes/No)	Remark
Weight Variation for 5.0 gm, 10, gm, 15 gm, 20.0 gm, & 30 gm		
Tube		
Challenge Test		



## **13.0 REFERENCES:**

- Validation Master Plan
- Schedule-M "Good Manufacturing Practices and Requirements of Premises, Plant and Equipment for Pharmaceutical Products."
- WHO Essential Drugs and Medicines Policy, QA of Pharmaceuticals, Vol-2 Good Manufacturing Practices and Inspection.

#### 14.0 DOCUMENTS TO BE ATTACHED:

• Any Other Relevant Documents.

#### **15.0 NON COMPLIANCE:**

- If any discrepancies or Non-compliance observed during Performance Qualification, it shall be immediate report to User Department Head & QA head.
- Note down the Non-Compliance with proper justification and mentioned simultaneously in Performance Qualification Report also.

# 16.0 DEVIATION FROM PREDEFINED SPECIFICATION IF, ANY:

- In case of any deviation observed during PQ, inform to Head QA for necessary action.
- Document the deviation detail in observed deviation section.
- The Head QA will study the impact of deviation. If deviation is acceptable and it does not have an Impact on properties of product & prepare final conclusion.

#### 17.0 CHANGE CONTROL, IF ANY:

- If any change control is required during PQ, inform to Head QA for necessary action.
- Document the details observed.
- The Head QA will study the impact of change. If change is acceptable and it does not have an Impact on properties of product & prepare final conclusion.



# **18.0 ABBREVIATIONS:**

cGMP	:	Current Good Manufacturing Practices
CWM	:	Check Weigher Machine
PPQ	:	Protocol Performance Qualification
QA	:	Quality Assurance
ID.	:	Identification Number
Vol.	:	Volume
Gm	:	Gram
Ltd.	:	Limited
No.	:	Number
SOP	:	Standard Operating Procedure