PROTOCOL No.:



DESIGN QUALIFICATION PROTOCOL CUM REPORT FOR BIOMETRIC SYSTEM

DESIGN QUALIFICATION PROTOCOL CUM REPORT FOR BIOMETRIC SYSTEM

DATE OF QUALIFICATION

SUPERSEDE PROTOCOL No.

NIL



DESIGN QUALIFICATION PROTOCOL CUM REPORT FOR

BIOMETRIC SYSTEM

CONTENTS

S.No.	TITLE	PAGE No.
1.0	Protocol Pre-Approval	3
2.0	Objective	4
3.0	Scope	4
4.0	Responsibility	4
5.0	Project Requirements	5
6.0	Brief Equipment Description	5-7
7.0	Equipment Specification	7
8.0	Critical Variables to be Met	7
8.1	Process / Product Parameters	7
8.2	Utility Requirement / Location Suitability	7
8.3	Technical Specification /Key Design Features	8
8.4	Safety	8
8.5	Vendor Selection	9
9.0	Documents to be Attached	9
10.0	Review (Inclusive of Follow Up Action, If Any)	9
11.0	Any Changes Made Against the Formally Agreed Parameters	10
12.0	Recommendation	10
13.0	Abbreviations	10
14.0	Reviewed By	11



DESIGN QUALIFICATION **PROTOCOL CUM REPORT** FOR

BIOMETRIC SYSTEM

PROTOCOL PRE – APPROVAL: 1.0

PREPARED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE			
(QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OPERATING MANAGER (QUALITY ASSURANCE)			
HEAD (ENGINEERING)			
HEAD (QC-MICROBIOLOGY)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			



2.0 **OBJECTIVE:**

- To prepare the Design Qualification document for Biometric System on basis of Design and Specification and information given by Supplier.
- To ensure that all Critical Aspects of Process/Product Requirement, cGMP and Safety have been considered in designing the equipment and are properly documented.

3.0 SCOPE:

- The Scope of this Qualification Document is limited to the Design Qualification of Biometric System to be installed at HVAC Area, Service Floor.
- The equipment shall be operated under the dust free environment and conditions as per the cGMP requirements.

4.0 **RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following departments, shall be responsible for the overall compliance of this Protocol cum Report:

DEPARTMENTS	RESPONSIBILITIES
Quality Assurance	 Preparation, Review and Compilation of the Design Qualification Protocol cum Report. Assist in the verification of Critical Process Parameters as per the Specification. Review of Qualification Protocol cum Report after Execution. Co-ordination with Production and Engineering to carryout Design Qualification. Monitoring of Design Qualification Activity.
Production	 Review of the Design Qualification Protocol cum Report. Assist in the verification of Critical Process Parameters as per the Specification. Review of Qualification Protocol cum Report after Execution.
Engineering	 Review of the Design Qualification Protocol cum Report. To co-ordinate and support the Activity. To assist in Verification of Critical Process Parameter as per the Specification i.e. Review of Design Qualification Protocol Cum Report after Execution.



5.0 **PROJECT REQUIREMENTS**:

To confirm that safe delivery of the equipment from the supplier site. To ensure that no unauthorized or unrecorded design modification shall take place.

If at any point in time, any change is desired in the mutually agreed design, change control procedure shall be followed and documented.

6.0 BRIEF EQUIPMENT DESCRIPTION:

The NIYAMA HVAC BMS encompasses state-of-the-art technology with the vision of monitoring and controlling AHU parameters within the Concord environment where accurate temperature, humidity and CFM monitoring and controlling are essential.Niyama HVAC BMS supplied by Shree Aerodynamic Products having following basic components:

- Our modules in Ms powder Coated Control panel with necessary control outputs, supply and CFM ,Temperature,Humidity Sensors and Real-time Display Console with Alert Indications
- Communication card for PC
- HVAC BMS software

Distinctive Features


- Data monitoring, logging and notification using central base receiver.
- The Internet- and web-enabled remote diagnostics and maintenance
- Controlled access to NIYAMA HVAC BMS software based on allocated user privileges.
- Display current temperature ,humidity ,CFM Initiates alarm as per defined parameter limits for each parameters
- Real time monitoring, logging and reporting.
- Best-in-class data analysis tools, including ability to graph and report in standard and user-defined formats.
- Wired module connections to the central computer system.
- Modules are scalable and easy to integrate for fast time-to-market applications.



6.1 OPERATION OF NIYAMA



- The NIYAMA HVAC BMS consist NIYAMA module, based on receiver and centralized main computer with NIYAMA-HVAC BMS software.
- Each individual NIYAMA module is fully expandable to meet custom requirement of monitoring and controlling based on different AHUs application and specifications.
- NIYAMA modules (nodes) can be connected in multiples with wire to a central monitoring, logging and configuration system operating on a server, NIYAMA facility monitoring system combines



efficient monitoring and controlling with effective alarming, simplified reporting and secure data records & storage.

6.2 NIYAMA -HVAC BMS SOFTWARE

 NIYAMA Series is the online Monitoring system with NIYAMA-HVAC BMS software support which uses the very latest technology to fully automate temperature, Relative Humidity and Pressure monitoring and recording 24/7 providing effective

control over different parameters.

- SHREE AERODYANMIC PRODUCTS has designed and developed the NIYAMA-HVAC BMS software that shows all parameter values on the PC monitor screen and keep updating and storing them in the computer as per present time intervals.
- It generates log report on bases of time, date and year that can be seen in graphs, tabular reports in PDF form. Data is stored as per pre-defined time interval. Reports are of events based likewise generated errors, modified set values of parameters, email notifications, etc. The software is easy to use and enables real time display, mimic chart, immediate visual display of data (current and historical) in graphical and printable form.
- The NIYAMA-HVAC BMS software, provided with all NIYAMA products, allows to set parameter values, take an action in correspond to out of range value of environmental parameters then generate control output as per the algorithms.
- NIYAMA-HVAC BMS software exhibit current, minimum and maximum range of all parameters



and activates a settable high/low alarm for each parameter. If parameters go high or low, it gives alarm indications.

7.0 EQUIPMENT SPECIFICATION:

• Equipment Specifications are based on User Requirement Specification prepared for the manufacturer of equipment ensures complies with user requirement specification.

8.0 CRITICAL VARIABLES TO BE MET:

8.1 PROCESS/PRODUCT PARAMETERS :

Critical Variables	Acceptance Criteria	Reference
Application:	Biometric System should meet the	Process Requirement
Biometric System is capable to	requirement to ensure that only	
ensure that only authorized person	authorized person access the critical	
shall access the critical area	area	
Working:	Machine identified the personnel	Process Requirement
Working of Biometric System	through the finger identification and	
	allows opening the door through the	
	magnetic control	
Electrical Control Panel	The system should have Electrical	Process Requirement
	Control Panel.	

8.2 UTILITY REQUIREMENTS/LOCATION SUITABILITY:

Critical Variables	Acceptance Criteria	Reference			
Utility connections should be available as per the manufacturer's specification.					
Power	230 V, 1-phase, 50 Hz. Continues ups power supply	Process Requirement			
Personal computer,	Intel Core i5 Processor, 16 GB RAM	Process Requirement			
For data logging & monitoring	Minimum, Ubuntu OS, 1TB Hard Drive, USB support				
Printer	Any printer.	Process Requirement			
User	All the user list with Email ids	Process Requirement			



HARMA DEVILS DIGWLTRIC STOPLAY 8.3 TECHNICAL SPECIFICATIONS/KEY DESIGN FEATURE

YSTEM	
N FEATURES:	

S.No.	Parameters	Acceptance criteria	Reference		
1.	Body	Powder coated panels	Design Requirement		
2.	Dimensions	820 mm x 771 mm x 220.22 mm	Design Requirement		
3.	Weight	50 Kg Approx.	Design Requirement		
Functi	Functions:				
4.	Temperature	-40 to +125 °C with 2 decimal point	Design Requirement		
5.	CFM	CFM is Based on Delta P	Design Requirement		
6.	Relative Humidity	0 to 100% with 2 decimal point	Design Requirement		
7.	Accurate Monitoring	Locally, Centrally and Remotely.	Design Requirement		
8.	Display	Real Time Display ,Big LCD display	Design Requirement		
9.	Trends	Online and Historical	Design Requirement		
10.	Features	TrendsAlarm set point configurationControl parameter configuration	Design Requirement		
11.	Measurements	CFM, Pressure, Temperature and RH	Design Requirement		
12.	High and low alarm	Upper and Lower limit	Design Requirement		
13.	Alarm output (Optional)	Dry contact or solid state	Design Requirement		
14.	Data printing	Individual or centralized module	Design Requirement		
15.	Communication	Hard wired / wireless	Design Requirement		
16.	Hooter	Potential free output	Design Requirement		
17.	User configurable	High & Low alarms setup	Design Requirement		
18.	Alarm output	Simple ON/OFF control	Design Requirement		
19.	Operator attention	Visual and Audible alarm notification	Design Requirement		
20.	Support	Multiple Windows	Design Requirement		

8.4 SAFETY:

Critical Variables	Acceptance Criteria	Reference
Leveling and balancing	Biometric System should be properly balanced & leveled	Safety Requirement
Electrical wiring	Electrical wiring should be proper	Safety Requirement



8.5 VENDOR SELECTION:

Critical variables	Acceptance criteria	Reference
Selection of Vendor for supplying	Selection of Vendor is done on the	Process Requirement
the Biometric System.	basis of review of vendor. Criteria for	
	review should include vendor	
	background (general/financial),	
	technical knowhow, quality standards,	
	inspection of site, costing, feedback	
	from market (customers already using	
	the equipment)	


Checked By Engineering Sign/Date: Verified By Quality Assurance Sign/Date:

Inference:

.....

.....

Reviewed By Manager QA Sign/Date:





REVIEWED BY: 14.0

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (ENGINEERING)			

DESIGNATION	NAME	SIGNATURE	DATE
OPERATING MANAGER (QUALITY ASSURANCE)			

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QC-MICROBIOLOGY)			

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			