



PHARMA DEVILS

**INSTALLATION QUALIFICATION PROTOCOL
FOR
SCREW CAPPING MACHINE**

PROTOCOL No.:

**INSTALLATION QUALIFICATION
PROTOCOL
FOR
SCREW CAPPING MACHINE**



PHARMA DEVILS

**INSTALLATION QUALIFICATION PROTOCOL
FOR
SCREW CAPPING MACHINE**

PROTOCOL No.:

TABLE CONTENT

S.No.	Description	Page No.
1.0	Preapproval	3
2.0	Objective	4
3.0	Scope	4
4.0	Responsibilities	4-5
5.0	System Description	5
5.1	Conveyor Belt	5
5.2	Screw Capping machine	5
6.0	Documentation Requirements	5
7.0	Data Collection	5
8.0	Change Control	6
9.0	Pre-Qualification Requirements	6
10.0	Tests and Checks	7
10.1	Drawing verification	7
10.2	Equipment Verification	8-11
10.3	Material in product contact	12
10.4	Service verification	13
10.5	Automation And Control	14
10.6	Spare part list	15
10.7	Lubrication Test	16
10.8	Visual inspection	17
11.0	Checklist of All Tests And Checks	18
12.0	Deviation Sheet	19-20
13.0	References	21
14.0	List of Annexures	22
15.0	Summary	23
16.0	Post Approvals	24



PHARMA DEVILS

**INSTALLATION QUALIFICATION PROTOCOL
FOR
SCREW CAPPING MACHINE**

PROTOCOL No.:

1.0 PRE-APPROVAL

Signing of this Installation Qualification Protocol indicates agreement with the Validation Master Plan approach of the equipment. Further if any changes in this protocol are required, protocol will be revised and duly approved.

PREPARED BY:

Organization	Name	Signature	Date
Production			

CHECKED BY:

Organization	Name	Signature	Date
Engineering			
Production			
Quality assurance			

APPROVED BY:

Organization	Name	Signature	Date
Head Engineering			
Head Manufacturing			



PHARMA DEVILS

**INSTALLATION QUALIFICATION PROTOCOL
FOR
SCREW CAPPING MACHINE**

PROTOCOL No.:

2.0 OBJECTIVES

The objectives of this Installation Qualification (IQ) are as follows:

- To verify that the Screw capping machine in Tablets, Capsules & Dry Syrup, Dry injection and Oral Manufacturing Facility has been installed in accordance with the set acceptance criteria and meets GMP requirements.
- To verify that there is sufficient and accurate information to operate and maintain the system reliably and reproducibly.
- To verify that the requirements specified at the time of purchase are met in the delivered and installed item. Purchase Order and Equipment Specifications have been used to prepare this Protocol. Confirmation of the installed system to pre-determined specifications will verify that user requirements have been met.

3.0 SCOPE

This protocol covers all aspects of Installation Qualification for the Screw capping machine serving Oral Manufacturing Facility. Scope incorporates qualification of all screw capping Machine components such as Chute, orienter, Head, tooling components etc.

This protocol will define the methods and documentation used to qualify the Screw capping Machine for IQ. Successful completion of this protocol will verify that the Screw capping Machine meets all acceptance criteria and is ready for Operational Qualification.

4.0 RESPONSIBILITIES

All work is to be performed underoversight and according to approved procedures. The following are the primary responsibilities of the Validation Personnel

- Preparation, Review and submission of IQ Protocol.
- Ensures that the protocol is in compliance with current policies and procedures.
- Ensures that the content is sufficient, clearly defined technically sound and accurate.
- Ensures compliance with design specifications.
- Overall cGMP compliance for IQ
- Review and Pre-Approval of IQ Protocol
- Execution of this IQ protocol
- Document Control of IQ Protocol until such document is completed, approved and after.
- Regulatory Compliance Review of the completed IQ Protocol
- Review and Approval of the executed IQ Protocol.

5.0 SYSTEM DESCRIPTIONS

Very High Speed screw capping machine has following major components.

5.1 Conveyor Belt

The container moving on conveyor belt are separated by in feed worm and transferred to the infeed turret which then transfer it to the center turret below the cap sealing head.



5.2 Screw Capping machine:

Very High Speed screw capping machine is versatile self supported on stainless steel leg with height adjustable adjustment system. The machine is precision Equipment on sturdy welded steel frame completely enclose in stainless steel sheet and doors are provided to facilitate to servicing of m/c. The container moving on conveyor belt are separated by in feed worm and transferred to the infeed turret which then transfer it to the center turret below the cap sealing head. The caps are oriented in the cap orienter; the oriented caps are moved to the cap transfer turret thru' the cap chute. The cap sealing head, which is synchronized with the cap transfer turret, picks up the cap from the cap transfer turret. The cap sealing head comes down on the container and tightens the cap with pre set torque. Each cap sealing head is provided with an adjustable torque magnetic clutch. The clutch slips on reaching the adjusted torque. The capped container is then moved from center turret to the out feed turret and then on to the exit side of the conveyor.

6.0 DOCUMENTATION REQUIREMENTS (Ref:.....)

The IQ File should include:

- This IQ Protocol
- All printouts and handouts generated during qualification procedure
- A Signature Sheet where all people, performing the qualification checks, are listed
- Any change control actions that may have occurred during the qualification activities.
- Any deviations, exceptions or investigation reports generated during the qualification activities.

7.0 DATA COLLECTION

All individuals executing this Protocol shall complete the *Signature Sheet* .All personnel shall have suitable documented training or experience.

All approvals shall be made in BLACK ink.
All data entry shall be made in BLACK ink.

All corrections to this Protocol, which are not retyped, are to be made in *BLACK* ink. All written corrections to this Protocol or to data entered in this Protocol should be made by using a single line to delete the error. The person who makes the correction shall initial and date it and add comment to explain reason for correction.

After performing the checks, collect all relevant printouts and certificates and retain for inclusion in the IQ File. If more Data Sheets or Deviation Sheets are required, they are to be attached to this Protocol as *Annexures* and to be listed in *Section 13. List of Annexures*.

8.0 CHANGE CONTROL

Any changes or modifications to the system shall be performed in accordance with the Change Control Procedure.

Change Control Forms raised during the execution of this IQ will be filed with the protocol. An assessment will be made to check whether any re-validation is required before the change request is closed out.



PHARMA DEVILS

**INSTALLATION QUALIFICATION PROTOCOL
FOR
SCREW CAPPING MACHINE**

PROTOCOL No.:

9.0 PRE-QUALIFICATION REQUIREMENTS

The results of any tests should meet the limits and acceptance criteria specified in the test documents. Any deviations or issues should be rectified and documented prior to IQ commencing. Open action items resulting from these tests shall be listed in the Comments section.

Test	Test Date	Documentation [Title, Rev.]	Documentation Location	Complete [Y/N]	Initial / Date
FAT					
Commissioning					
SAT					

Comments:

Reviewed by		Date	
-------------	--	------	--

10.0 TESTS AND CHECKS

The following tests and checks are to be completed for IQ of Screw Capping Machine. After completion of this section, fill the *Checklist* in *Section 10*.

10.1 DRAWING VERIFICATION (REF:)

10.1.1 OBJECTIVE

To verify that relevant drawings of the equipment are available and current.

10.1.2 METHOD

Examine whether the specified drawings of equipment are available and current. Ensure Title, Revision No., Originator and Document Location are recorded in *Section 10.1.4 Data*. Record any deviation / non-conformance as described in *Section 12. Deviation Sheet*.

10.1.3 ACCEPTANCE CRITERIA

Drawings must be of the latest version approved and filed correctly.



PHARMA DEVILS

**INSTALLATION QUALIFICATION PROTOCOL
FOR
SCREW CAPPING MACHINE**

PROTOCOL No.:

10.1.4 DATA

Reference Engineering Drawings [Title, No., Originator (Company)]	Document Location	Acceptable [Y/N]	Initial / Date
GA Drawing of equipment			
Main Drive Gear Box assembly			

Comments:

Reviewed by		Date	
-------------	--	------	--

10.2 EQUIPMENT VERIFICATION (REF:)

10.2.1 OBJECTIVE

To verify that the equipment components are as specified.

10.2.2 METHOD

Visually examine all equipment components as listed in the tables below. Confirm that all specified requirements listed in SPECIFIED column [Section 10.3.4. Data] have been met. Record any deviations/non-conformances as described in Section 12. Deviation Sheet.

10.2.3 ACCEPTANCE CRITERIA

Equipment must be in conformance to specifications as listed in the SPECIFIED column in Section 10.3.4.

10.2.4 DATA

S.No.	Description	Actual	Initial/Date
1.	Verify that major components are securely anchored and shock proof		
2.	Verify that all-critical instruments have Identification tags.		
3.	Verify that there is no observable physical damage to the equipment.		
4.	Verify that there is sufficient room of servicing provided.		



PHARMA DEVILS

**INSTALLATION QUALIFICATION PROTOCOL
FOR
SCREW CAPPING MACHINE**

PROTOCOL No.:

5.

Required electrical connections are tight, weather proof and properly earthed.

10.2.4.1 SCREW CAPPING MACHINE

Parameters	Specified	Actual	Acceptable [Y / N]	Initial / Date
Equipment Name	Screw capping machine			
Manufacturer	JP machine Tools			
Model/Type	JPSC-9			
Capacity	Max.240 bottles per min.			
Dimensions	2150L x 1100W x 2090mm(H)			
MOC Chute	SS 304			

Comments:

Reviewed by

Date

10.2.4.2 COMPONENTS OF MACHINE

Parameters	Specified	Actual	Acceptable [Y / N]	Initial / Date
Drive motor				
Manufacturer	HAVELLS			
HP	1			
RPM	1390			
Gearbox				
Make	BONFIGLIOLI			
Hz	15:1 ratio , FLANGE mounted			
Orienter geared motor				
Manufacturer	Bonfiglioli			
HP	0.125			
RPM	24			



PHARMA DEVILS

**INSTALLATION QUALIFICATION PROTOCOL
FOR
SCREW CAPPING MACHINE**

PROTOCOL No.:

Parameters	Specified	Actual	Acceptable [Y / N]	Initial / Date
Drive motor				
Conveyor Gear motor				
Make	Bonfiglioli			
HP	0.25			
RPM	50			
Chute				
MOC	SS 304			
Covers & Panels				
MOC	SS 304			
Pneumatic cylinder				
Make	SMC, with Solenoid valves make:-SMC			
Capping head assly				
MOC	SS-304, Al. and plastics			
Star wheels				
MOC	UHMWPE			
Description	Rotating star wheels for movements of bottles			
Cap feeder				
MOC	SS 304			
Feed worm				
MOC	Delrin			
Chute				
MOC	SS 304			
Proxy Switch and photo sensor.				
Specification	INDUCTIVE, Photo sensor: PNP/No. Spec: PNP/No.			
Chute				
MOC	SS 304			
Conveyor chain				
MOC	Delrin			
Leveling bolt				
Make	m-16x100 long MOC-SS-304			



PHARMA DEVILS

**INSTALLATION QUALIFICATION PROTOCOL
FOR
SCREW CAPPING MACHINE**

PROTOCOL No.:

Comments:

Reviewed by

Date

10.3 MATERIALS IN PRODUCT CONTACT (REF:)

10.3.1 OBJECTIVE

To verify that all materials in product contact meet the specified requirements.

10.3.2 METHOD

Examine there is documented evidence that all materials that come into product contact meet the required specifications for material type and surface finish as applicable. Attach documents/identify the location. Utilities (such as nitrogen, air, steam, water) that subsequently come into contact with the pharmaceutical products shall be deemed as “product”. Report any deviation / non-conformances as described in Section 12. Deviation Sheet.

10.3.3 ACCEPTANCE CRITERIA

All materials in product contact must be in conformance with the specifications listed in the SPECIFIED column in Section 10.5.4. Data.

Documented evidence attached/location checked.

10.3.4 DATA

System Component	Reference Document [Title, No., Rev. No., Date]	Specified	Actual	Material Certificate Available [Y/N, Location]	Acceptable [Y/N]	Initial / Date
Cam	Technical Specification of Screw cap machine	SG Iron				
Cam Follower		Standard Bearing				
Star wheel		UHMWPE				
Feed worm		Delrin				
Conveyor chain		Delrin				
Door frame		Aluminum				
Cap Orienter		SS-304, Polycarbonate Aluminum				
Conveyor channels		SS-304				
Cap chute		SS-304				
CAPPING HEAD ASSY.		SS-304, Aluminum, Plastic				



PHARMA DEVILS

**INSTALLATION QUALIFICATION PROTOCOL
FOR
SCREW CAPPING MACHINE**

PROTOCOL No.:

Comments:

Reviewed by

Date

10.4 SERVICES VERIFICATION (REF:)

10.4.1 OBJECTIVE

To verify that all services required for the operation of the system are available and connected to the system and that these utilities conform to the system requirement.

10.4.2 METHOD

Visually examine that all services are available and connected in accordance with the applicable engineering drawings and system specifications. Complete the list of services installed in *Section 9.6.4 Data*. Record any deviation / non-conformances as described in *Section 11. Deviation Sheet*.

10.4.3 ACCEPTANCE CRITERIA

All services are available and connected in conformance to specifications listed in the SPECIFIED column in Section 9.6.4 Data.

10.4.4 DATA

Services	Specified	Actual	Acceptable [Y/N]	Initial / Date
Compressed air	<ul style="list-style-type: none"> • Pressure: 6 kg/cm² (g) • Pipe Material: SS • Quality: Oil, water & dust free. • Flow pressure : 4 kg/ cm² 	<ul style="list-style-type: none"> • Pressure: • Pipe Material: • Quality: • Flow pressure: 		
Electricity	<ul style="list-style-type: none"> • Voltage: 415V • Phases: 3 • Frequency: 50 Hz 	<ul style="list-style-type: none"> • Voltage: • Phases: • Frequency: 		

Comments:

Reviewed by

Date



PHARMA DEVILS

**INSTALLATION QUALIFICATION PROTOCOL
FOR
SCREW CAPPING MACHINE**

PROTOCOL No.:

10.6 SPARE PARTS LIST

10.6.1 OBJECTIVE

To verify the availability of specified spare part lists

10.6.2 METHOD

Examine for the availability of spare part lists and attach either as *Annexure* or indicate location of the actual spare part lists. Record any deviations / non-conformances as described in Section 12 Deviation Sheet.

10.6.3 ACCEPTANCE CRITERIA

Approved spare part lists must be available.

10.6.4 DATA

Spare Parts List	Confirm Attached or Refer to Location	Initial / Date
General Spare Parts List		
Mechanical Spare Parts List		
Electrical Spare Parts List		

Comments:

Reviewed by		Date	
-------------	--	------	--



PHARMA DEVILS

**INSTALLATION QUALIFICATION PROTOCOL
FOR
SCREW CAPPING MACHINE**

PROTOCOL No.:

10.7 LUBRICANTS LIST

10.7.1 OBJECTIVE

To verify all fluids used in the system are as specified.

10.7.2 METHOD

Examine whether all fluids used in the system are as listed in the SPECIFIED column in *Section 10.9.4. Data*. Classify whether each fluid may be in product contact or not. Record the quantity and location of the fluids inventory. Confirm that all specified requirements have been met. Record any deviations / non-conformances as described in Section 12. Deviation Sheet.

10.7.3 ACCEPTANCE CRITERIA

Fluids used must be in conformance with the specifications listed in the SPECIFIED column.

10.7.4 LUBRICANT

Fluid	Product Contact [Y/N]	Specified	Actual	Quantity & Location of Inventory	Acceptable [Y / N]	Initial / Date
Enclo 68	Y	Enclo 68				
Omala 220	Y	Omala 220				

Comments:

Reviewed by		Date	
-------------	--	------	--



PHARMA DEVILS

**INSTALLATION QUALIFICATION PROTOCOL
FOR
SCREW CAPPING MACHINE**

PROTOCOL No.:

10.8 VISUAL INSPECTION

10.8.1 OBJECTIVE

To verify that the Screw Capping Machine is ready for operation.

10.8.2 METHOD

Visually examine that the installation of Screw Capping Machine is completed and that all instrument / component packaging is removed. Visually examine the cleanliness of the Screw capping Machine and verify that all connections to instrument/components (electrical wire, hoses, pipes, clamps, etc) are firmly affixed. Confirm that the Screw Capping Machine is ready for operation.

10.8.3 ACCEPTANCE CRITERIA

The specifications listed in the SPECIFIED column are met.

10.8.4 DATA

S. No.	Specified	Acceptable [Y/N]	Initial / Date
1.	Installation of Screw Capping Machine is completed.		
2.	Screw Capping Machine is clean.		
3.	All instrument/component packaging is removed.		
4.	All instrument/ component Chute, orienter etc firmly affixed.		
5.	All accessories are available.		

Comments:

Reviewed by		Date	
-------------	--	------	--



PHARMA DEVILS

**INSTALLATION QUALIFICATION PROTOCOL
FOR
SCREW CAPPING MACHINE**

PROTOCOL No.:

11.0 CHECKLIST OF ALL TESTS AND CHECKS:

This checklist is provided to ensure that all tests or checks required for this IQ have been executed.

Reference No.	Tests or Checks	Executed [Y/N]	Comment
10.1	Drawing Verification		
10.2	Equipment Verification		
10.3	Instrumentation Verification		
10.4	Materials in Product Contact		
10.5	Services Verification		
10.6	Spare Parts List		
10.7	Lubricant List		
10.8	Visual Inspection		

Comments:

Reviewed by		Date	
-------------	--	------	--



PHARMA DEVILS

**INSTALLATION QUALIFICATION PROTOCOL
FOR
SCREW CAPPING MACHINE**

PROTOCOL No.:

QA Signature:

Date:

13.0 REFERENCES

The Principle Reference is the following

- Master Validation Plan.
- Schedule – M – “Good Manufacturing Practices and Requirements of Premises, Plant and Equipment for Pharmaceutical Products.”
- WHO Essential Drugs and Medicines Policy, QA of Pharmaceuticals, Vol 2 – Good Manufacturing Practices and Inspection.

The following references are used to give addition guidance

- FDA/ISPE Baseline Pharmaceutical Engineering Guide-Volume 5:- Commissioning and Qualification Guide, First Edition / March 2001.
- Code of Federal Regulations (CFR), Title 21, Part 210, Current Good Manufacturing Practice (cGMP) in Manufacturing, Processing, Packing, or Holding of Drugs, General. April 1, 1998.
- Code of Federal Regulations (CFR), Title 21, Part 211, Current Good Manufacturing Practice (cGMP) for Finished Pharmaceuticals, April 1, 1998.
- EU Guide to Good Manufacturing Practice, Part 4, 1997.
- European Commission’s working party on control of medicines and inspections document, Validation Master Plan, Design Qualification, Installation & Operational Qualification, Non Sterile Process Validation, Cleaning Validation, October 1999.
- GAMP Guide, Validation of Automated Systems in Pharmaceutical Manufacture, Version 4.0, December 2001.
- SOP “Handling of Deviations”.
- SOP “Change Control Procedure”.



PHARMA DEVILS

**INSTALLATION QUALIFICATION PROTOCOL
FOR
SCREW CAPPING MACHINE**

PROTOCOL No.:

16.0 APPROVALS:

The following approvals signify that the IQ is complete and acceptable and that the system is ready for OQ Execution.

EXECUTED BY:

Department	Name	Designation	Signature	Date
Production				
Engg. Dept.				
QA Dept.				

REVIEWED BY:

Department	Name	Designation	Signature	Date
Production Dept.				
Engg. Dept.				
QA Dept.				

APPROVED BY:

Department	Name	Designation	Signature	Date
Head- QA				
Plant Head				