



PHARMA DEVILS

**OPERATIONAL QUALIFICATION
PROTOCOL CUM REPORT
FOR
STICKER LABELING MACHINE**

PROTOCOL No.:

**OPERATIONAL QUALIFICATION
PROTOCOL CUM REPORT
FOR
STICKER LABELING MACHINE**

EQUIPMENT ID. No.	
LOCATION	Packing Hall, Liquid Line
DATE OF QUALIFICATION	
SUPERSEDE PROTOCOL No.	NIL



PHARMA DEVILS

**OPERATIONAL QUALIFICATION
PROTOCOL CUM REPORT
FOR
STICKER LABELING MACHINE**

PROTOCOL No.:

PROTOCOL CONTENTS

S.No.	TITLE	PAGE No.
1.0	Protocol pre-approval	3
2.0	Objective	4
3.0	Scope	4
4.0	Responsibility	5
5.0	Equipment details	6
6.0	Equipment description	6
7.0	Pre-qualification requirements	9
8.0	Critical variables to be met	8
9.0	References	11
10.0	Documents to be attached	11
11.0	Deviation from pre-defined specification, if any	12
12.0	Change control, if any	12
13.0	Review (inclusive of follow up action, if any)	12
14.0	Conclusion	12
15.0	Recommendation	12
16.0	Abbreviations	13
17.0	Protocol post- approval	14



PHARMA DEVILS

**OPERATIONAL QUALIFICATION
PROTOCOL CUM REPORT
FOR
STICKER LABELING MACHINE**

PROTOCOL No.:

1.0 PROTOCOL PRE – APPROVAL:

PREPARED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OPERATING MANAGER (QUALITY ASSURANCE)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			



PHARMA DEVILS

**OPERATIONAL QUALIFICATION
PROTOCOL CUM REPORT
FOR
STICKER LABELING MACHINE**

PROTOCOL No.:

2.0 OBJECTIVE:

- To verify that the equipment operates in accordance with the design and user requirements as defined by set Acceptance Criteria and complies with relevant cGMP Requirements.
- To verify the Operational features of Sticker Labeling Machine and to ensure that it produces desired Quality & rated output according to manufactures specifications.
- To verify all the Operational features from user point of view of the Equipment, Cleaning Procedure, Start up & Shut down Procedure and Safety Features.

3.0 SCOPE:

- The scope of this operational qualification protocol cum report is limited to qualification of **Sticker Labeling Machine (Make:)** Installed in the **Packing Hall, Liquid Line**.
- This Protocol cum Report will define the methods and documentation used to perform OQ activity of Sticker Labeling Machine.
- Successful completion of this Protocol will verify that Sticker Labeling Machine meet all acceptance criteria and ready for Performance Qualification.



PHARMA DEVILS

**OPERATIONAL QUALIFICATION
PROTOCOL CUM REPORT
FOR
STICKER LABELING MACHINE**

PROTOCOL No.:

4.0 RESPONSIBILITY:

The Validation Group, comprising of a representative from each of the following departments shall be responsible for the overall compliance of this Protocol cum Report:

DEPARTMENTS	RESPONSIBILITIES
Quality Assurance	<ul style="list-style-type: none">• Preparation, Review, Approval and compilation of the operational Qualification Protocol cum Report.• Co-ordination with Production and Engineering to carryout Operational Qualification.• Monitoring of Operation Process.• Post approval of Operational Qualification Protocol cum Report after execution.
Production	<ul style="list-style-type: none">• Review of Operational Qualification Protocol cum Report.• To Co-ordinate and support for execution of Operational Qualification study as per Protocol.• Post Approval of Operational Qualification Protocol cum Report after Execution.
Engineering	<ul style="list-style-type: none">• Review of Operational Qualification Protocol cum Report.• To co-ordinate and support Operational Qualification Activity..• Post approval of Operational Qualification Protocol cum Report after execution.



**OPERATIONAL QUALIFICATION
PROTOCOL CUM REPORT
FOR
STICKER LABELING MACHINE**

PROTOCOL No.:

5.0 EQUIPMENT DETAILS:

Equipment Name	Sticker Labeling Machine
Equipment ID.	
Manufacturer's Name	
Model	
Supplier's Name	
Sr. No.	
Location of Installation	Packing Hall

6.0 EQUIPEMENT DESCRIPTION:

Automatic Sticker Labeling Machine Model: HMPL/SSVL is used for Precise Labeling on round shaped pet/glass bottles. The machine Operates at the Speed off 60 to 80 Bottles per Minute. Specific Shape and Size of Containers can be accommodated on the same machine with /without the help of change Parts.

Main Assembly:

1. Dispenser assembly.
2. Convayer with side guide.
3. Wrapping assembly.
4. Dispenser Unit.
5. Main Electrical Panel with SMPS, VFD, and Operating panel HMI, Emergency Switch & PLC's.
6. HSA jet Micron Printer.



PHARMA DEVILS

**OPERATIONAL QUALIFICATION
PROTOCOL CUM REPORT
FOR
STICKER LABELING MACHINE**

PROTOCOL No.:

7.0 PRE - QUALIFICATION REQUIREMENTS:

7.1 Verification of Documents:

- DQ Protocol cum Report.
- IQ Protocol cum Report.
- SOP for Operation & Cleaning of Sticker Labeling Machine.
- SOP for Preventive Maintenance of Sticker Labeling Machine.

7.1.1 Procedure:

- Verify the above mentioned documents for availability, completeness and approval status.
- If any deviation is observed the same has to be recorded giving reasons for deviation and approved. Deviation should be approved by Authorized person.
- Approved Drawings and supporting documents would form a part of the OQ Protocol cum Report.

7.1.2 Acceptance Criteria:

All the documents should be available, complete and approved by respective authorities.



PHARMA DEVILS

**OPERATIONAL QUALIFICATION
PROTOCOL CUM REPORT
FOR
STICKER LABELING MACHINE**

PROTOCOL No.:

8.0 CRITICAL VARIABLES TO BE MET:

8.1 Verification of documents:

The results of any tests should meet the limits and acceptance criteria specified in the test documents.
Any deviations or issues should be rectified and documented prior to OQ commencing.

S.No.	Document Name	Completed (Yes/No)	Checked By (Engineering) Sign/Date	Verified BY QA Sign /Date
1.	DQ Protocol cum Report			
2.	IQ Protocol cum Report			
3.	SOP for Operation & Cleaning of Sticker Labeling Machine.			
4.	SOP for Preventive Maintenance Sticker Labeling Machine			

**Checked By
Production
Sign/Date:**

**Verified By
Quality Assurance
Sign/Date:**

Inference:

.....

.....

.....

.....

.....

**Reviewed By
Manager QA
Sign/Date:**



**OPERATIONAL QUALIFICATION
 PROTOCOL CUM REPORT
 FOR
 STICKER LABELING MACHINE**

PROTOCOL No.:

8.2 Operational and Functional Checks:

Component	Acceptance Criteria	Observations	Observed By (Engineering) Sign/Date
Machine ON/OFF Switch			
Turn the Knob ON Position.	Green light will glow on panel.		
Turn the Knob OFF Position	Green light will not glow on panel.		
Function of Conveyor Belt Start / Stop Knob			
Turn the Knob on start Position.	Conveyor Belt will start		
Turn the Knob on stop Position.	Conveyor Belt will stop		
Function of Speed Setting Knob of Conveyor Belt			
Turn the Knob for desired speed.	Speed will Increase / Decrease.		
Function of Label Start / Stop Knob Washing scheme			
Turn the Knob on start Position.	Labeling device will start		
Turn the Knob on stop Position.	Labeling device will stop.		
No Sticker No Label Sensor			
If there is no Sticker on conveyor belt	There should no Label.		

Checked By
Production
Sign/Date:

Verified By
Quality Assurance
Sign/Date:

Inference:

.....

Reviewed By
Manager QA
Sign/Date:



PHARMA DEVILS

**OPERATIONAL QUALIFICATION
PROTOCOL CUM REPORT
FOR
STICKER LABELING MACHINE**

PROTOCOL No.:

8.3 Power Failure Verification:

Item	Acceptance Criteria	Observation	Observed By (Engineering) Sign/Date
Main Power Shut Down	Equipment stops in a safe and secure condition.		
Main Power Restored	Equipment can be restarted with no problems or adverse conditions.		

Checked By
Production
Sign/Date:

Verified By
Quality Assurance
Sign/Date:

Inference:

.....
.....
.....

Reviewed By
Manager QA
Sign/Date:



PHARMA DEVILS

**OPERATIONAL QUALIFICATION
PROTOCOL CUM REPORT
FOR
STICKER LABELING MACHINE**

PROTOCOL No.:

8.4 Emergency Operation Verification:

Item	Acceptance Criteria	Observation	Observed By (Engineering) (Sign/Date)
ON/OFF Push button • Press Stop Push Button • Release ON Push Button	Equipment should Stop		
	Equipment should Start		
With the OFF button Pressed in, Try to cause movement of an Operating function.	The Equipment will be inoperative.		

Checked By
Production
Sign/Date:

Verified By
Quality Assurance
Sign/Date:

Inference:

.....
.....
.....

Reviewed By
Manager QA
Sign/Date:

9.0 REFERENCES:

- Design Qualification
- Installation Qualification Protocol
- Operating Manual

10.0 DOCUMENTS TO BE ATTACHED:

- Operation and Maintenance Manual.
- Any other Relevant Documents.



**OPERATIONAL QUALIFICATION
PROTOCOL CUM REPORT
FOR
STICKER LABELING MACHINE**

PROTOCOL No.:

11.0 DEVIATION FROM PREDEFINED SPECIFICATION IF, ANY:

.....
.....
.....

12.0 CHANGE CONTROL, IF ANY:

.....
.....
.....

13.0 REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):

.....
.....
.....

14.0 CONCLUSION:

.....
.....
.....
.....

15.0 RECOMMENDATION:

.....
.....
.....
.....



PHARMA DEVILS

**OPERATIONAL QUALIFICATION
PROTOCOL CUM REPORT
FOR
STICKER LABELING MACHINE**

PROTOCOL No.:

16.0 ABBREVIATIONS:

cGMP	:	Current Good Manufacturing Practices
HP	:	Horse Power
ID.	:	Identification
IQ	:	Installation Qualification
Kg	:	Kilo Gram
KW	:	Kilo Watt
mm	:	Millimetre
No.	:	Number
OQ	:	Operational Qualification
SS	:	Stainless Steel
WHO	:	World Health Organization



PHARMA DEVILS

**OPERATIONAL QUALIFICATION
PROTOCOL CUM REPORT
FOR
STICKER LABELING MACHINE**

PROTOCOL No.:

17.0 PROTOCOL POST- APPROVAL:

PREPARED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OPERATING MANAGER (QUALITY ASSURANCE)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			