



**PERFORMANCE QUALIFICATION REPORT  
FOR  
SINGLE HEAD SEMI AUTOMATIC TUBE FILLING,  
CRIMPING AND SEALING MACHINE**

**PROTOCOL No.:**

**PERFORMANCE QUALIFICATION  
REPORT  
FOR  
SINGLE HEAD SEMI AUTOMATIC TUBE  
FILLING, CRIMPING AND SEALING  
MACHINE**

<b>EQUIPMENT ID. No.</b>	
<b>LOCATION</b>	<b>FILLING ROOM</b>
<b>DATE OF QUALIFICATION</b>	
<b>SUPERSEDES PROTOCOL No.</b>	<b>Nil</b>



PHARMA DEVILS

**PERFORMANCE QUALIFICATION REPORT  
FOR  
SINGLE HEAD SEMI AUTOMATIC TUBE FILLING,  
CRIMPING AND SEALING MACHINE**

**PROTOCOL No.:**

**REPORT CONTENTS**

<b>S.No.</b>	<b>TITLE</b>	<b>PAGE No.</b>
<b>1.0</b>	<b>Report Pre-Approval</b>	<b>3</b>
<b>2.0</b>	<b>Objective</b>	<b>4</b>
<b>3.0</b>	<b>Scope</b>	<b>4</b>
<b>4.0</b>	<b>Responsibility</b>	<b>5</b>
<b>5.0</b>	<b>Equipment Details</b>	<b>6</b>
<b>6.0</b>	<b>Pre-Qualification Requirement</b>	<b>6</b>
<b>7.0</b>	<b>Tests &amp; Checks</b>	<b>7</b>
<b>8.0</b>	<b>Checklist Of All Tests And Checks</b>	<b>16</b>
<b>9.0</b>	<b>Documents To Be Attached</b>	<b>17</b>
<b>10.0</b>	<b>Non Compliance</b>	<b>17</b>
<b>11.0</b>	<b>Deviation From Pre-Defined Specification, If Any</b>	<b>17</b>
<b>12.0</b>	<b>Change Control, If Any</b>	<b>17</b>
<b>13.0</b>	<b>Review Inclusive of Follow Up Action, If Any</b>	<b>17</b>
<b>14.0</b>	<b>Conclusion</b>	<b>18</b>
<b>15.0</b>	<b>Recommendations</b>	<b>18</b>
<b>16.0</b>	<b>Abbreviations</b>	<b>18</b>
<b>17.0</b>	<b>Report Post-Approval</b>	<b>19</b>



PHARMA DEVILS

**PERFORMANCE QUALIFICATION REPORT  
FOR  
SINGLE HEAD SEMI AUTOMATIC TUBE FILLING,  
CRIMPING AND SEALING MACHINE**

**PROTOCOL No.:**

**1.0 REPORT PRE – APPROVAL:**

**INITIATED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

**REVIEWED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (QUALITY CONTROL)			
HEAD (ENGINEERING)			

**APPROVED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			



PHARMA DEVILS

**PERFORMANCE QUALIFICATION REPORT  
FOR  
SINGLE HEAD SEMI AUTOMATIC TUBE FILLING,  
CRIMPING AND SEALING MACHINE**

**PROTOCOL No.:**

**2.0 OBJECTIVE:**

- To provide documented evidence that the Equipment is performing consistently, repeatedly and reproducibly within its established operating range and the results of all the test parameters meet the pre-defined acceptance criteria.
- To confirm the suitability of the Standard Operating Procedures for all routine activities associated with the system.

**3.0 SCOPE:**

- The scope of this report is limited for qualification of single head semi automatic tube filling, crimping and sealing machine installed in filling room.
- This report provides all the relevant information of the performance qualification activity, In-process observations and analytical data of testing of collected samples.



PHARMA DEVILS

**PERFORMANCE QUALIFICATION REPORT  
FOR  
SINGLE HEAD SEMI AUTOMATIC TUBE FILLING,  
CRIMPING AND SEALING MACHINE**

**PROTOCOL No.:**

**4.0 RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following departments, shall be responsible for the execution of Performance Qualification Report.

<b>DEPARTMENTS</b>	<b>RESPONSIBILITIES</b>
<b>Quality Assurance</b>	<ul style="list-style-type: none"><li>• Preparation, Pre-Approval and Compilation of the Performance Qualification Report.</li><li>• Co-ordination with Quality Control, Production and Engineering to carryout Performance Qualification Activity.</li><li>• Monitoring of Performance Qualification.</li><li>• Post Approval of Performance Qualification Report after Execution.</li></ul>
<b>Production</b>	<ul style="list-style-type: none"><li>• Review of Performance Qualification Report.</li><li>• To co-ordinate and support Performance Qualification Activity.</li><li>• Post Approval of Performance Qualification Report after Execution.</li></ul>
<b>Quality Control</b>	<ul style="list-style-type: none"><li>• Analytical Support (Microbiological Testing/Analysis).</li></ul>
<b>Engineering</b>	<ul style="list-style-type: none"><li>• Reviewing of qualification protocol for correctness, completeness and technical excellence</li><li>• Responsible for trouble shooting (if occurred during execution).</li><li>• Maintenance &amp; preventive maintenance as per schedule.</li><li>• Post Approval of Performance Qualification Report after Execution.</li></ul>



PHARMA DEVILS

**PERFORMANCE QUALIFICATION REPORT  
FOR  
SINGLE HEAD SEMI AUTOMATIC TUBE FILLING,  
CRIMPING AND SEALING MACHINE**

**PROTOCOL No.:**

**5.0 EQUIPMENT DETAILS:**

<b>Equipment Name</b>	Semi automatic tube filling, crimping and sealing machine
<b>Equipment</b>	
<b>Manufacturer's Name</b>	Propack Technologies pvt. Ltd.
<b>Model</b>	cGMP
<b>Supplier's Name</b>	Propack Technologies pvt. Ltd.
<b>Location of Installation</b>	Filling Room

**6.0 PRE – QUALIFICATION REQUIREMENTS:**

Verification for availability, completeness and approval status of all the required relevant documents shall be done and observations shall be recorded in the performance qualification report.

**6.1 Verification of Documents:**

Record the observations for documents in the below mentioned table.

<b>S.No.</b>	<b>Document Name</b>	<b>Completed (Yes/No)</b>	<b>Checked By (Engineering) Sign/Date</b>	<b>Verified By (QA) Sign/Date</b>
1.	DQ Protocol approved			
2.	IQ Protocol approved			
3.	OQ Protocol approved			
4.	PQ Protocol approved			
5.	SOP for Operation & Cleaning of Single Head semi Automatic filling , closing and sealing machine			
6.	SOP for Preventive Maintenance Single Head semi Automatic filling , closing and sealing machine			



PHARMA DEVILS

**PERFORMANCE QUALIFICATION REPORT  
FOR  
SINGLE HEAD SEMI AUTOMATIC TUBE FILLING,  
CRIMPING AND SEALING MACHINE**

**PROTOCOL No.:**

**7.0 TESTS AND CHECKS:**

**7.1 Performance Evaluation For Machine Speed Optimization:**

**Trial No.:**

<b>Date of Test</b>		<b>Equipment ID</b>	
<b>Total Tube taken for test</b>		<b>Pack Size</b>	
<b>Parameter</b>	<b>Low Speed ( )</b>	<b>Optimum Speed( )</b>	<b>High Speed ( )</b>
<b>Sample after .....( min)</b>			
<b>Machine jam</b>			
<b>Tube Breakage</b>			
<b>Rejection</b>			
<b>Sample after .....( min)</b>			
<b>Machine jam</b>			
<b>Tube Breakage</b>			
<b>Rejection</b>			
<b>Sample after .....( min)</b>			
<b>Machine jam</b>			
<b>Tube Breakage</b>			
<b>Rejection</b>			
<b>Total rejection</b>			

**Checked By**  
**Production**  
**Sign/Date: .....**

**Verified By**  
**Quality Assurance**  
**Sign/Date:.....**

**Inference:**

.....  
.....

**Reviewed By**  
**Manager QA**  
**Sign/Date: .....**







PHARMA DEVILS

**PERFORMANCE QUALIFICATION REPORT  
FOR  
SINGLE HEAD SEMI AUTOMATIC TUBE FILLING,  
CRIMPING AND SEALING MACHINE**

**PROTOCOL No.:**

Tube No.	Minimum speed ( )			Optimum speed ( )			Maximum Speed ( )		
	Gross wt	Empty wt	Net wt	Gross wt	Empty wt	Net wt	Gross wt	Empty wt	Net wt
Min wt									
Max wt									
Average									
Wt Variation	( + )			( + )			( + )		
	( - )			( - )			( - )		

**Checked By**  
**Production**  
**Sign/Date:** .....

**Verified By**  
**Quality Assurance**  
**Sign/Date:**.....

**Inference:**

.....  
.....  
.....

**Reviewed By**  
**Manager QA**  
**Sign/Date:** .....



PHARMA DEVILS

**PERFORMANCE QUALIFICATION REPORT  
FOR  
SINGLE HEAD SEMI AUTOMATIC TUBE FILLING,  
CRIMPING AND SEALING MACHINE**

**PROTOCOL No.:**

**7.2.2 At Half Hopper:**

<b>Date of test</b>	
<b>Product Name</b>	
<b>Standard. Fill Weight - .....gm. (Limit: ± 1.5 % of target Filled Weight)</b>	
<b>Total Operation Time</b>	

**Trial No.:**

Tube No.	Minimum speed ( )			Optimum speed ( )			Maximum Speed ( )		
	Gross wt	Empty wt	Net wt	Gross wt	Empty wt	Net wt	Gross wt	Empty wt	Net wt
1									
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
<b>Min wt</b>									



PHARMA DEVILS

**PERFORMANCE QUALIFICATION REPORT  
FOR  
SINGLE HEAD SEMI AUTOMATIC TUBE FILLING,  
CRIMPING AND SEALING MACHINE**

**PROTOCOL No.:**

<b>Max wt</b>			
<b>Average</b>			
<b>Wt</b>	(+)	(+)	(+)
<b>Variation</b>	(-)	(-)	(-)

**Checked By**  
**Production**  
**Sign/Date:** .....

**Verified By**  
**Quality Assurance**  
**Sign/Date:**.....

**Inference:**

.....  
.....  
.....

**Reviewed By**  
**Manager QA**  
**Sign/Date:** .....



PHARMA DEVILS

**PERFORMANCE QUALIFICATION REPORT  
FOR  
SINGLE HEAD SEMI AUTOMATIC TUBE FILLING,  
CRIMPING AND SEALING MACHINE**

**PROTOCOL No.:**

**7.2.3 At 1/3 rd Hopper :**

<b>Date of test</b>	
<b>Product Name</b>	
<b>Standard. Fill Weight - .....gm. (Limit: ± 1.5 % of target Filled Weight)</b>	
<b>Total Operation Time</b>	

**Trial No.:**

Tube No.	Minimum speed ( )			Optimum speed ( )			Maximum Speed ( )		
	Gross wt	Empty wt	Net wt	Gross wt	Empty wt	Net wt	Gross wt	Empty wt	Net wt
1									
2									
3									
4									
5									
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
<b>Min wt</b>									



PHARMA DEVILS

**PERFORMANCE QUALIFICATION REPORT  
FOR  
SINGLE HEAD SEMI AUTOMATIC TUBE FILLING,  
CRIMPING AND SEALING MACHINE**

**PROTOCOL No.:**

<b>Max wt</b>			
<b>Average</b>			
<b>Wt</b>	(+)	(+)	(+)
<b>Variation</b>	(-)	(-)	(-)

**Checked By**  
**Production**  
**Sign/Date:** .....

**Verified By**  
**Quality Assurance**  
**Sign/Date:**.....

**Inference:**

.....  
.....  
.....

**Reviewed By**  
**Manager QA**  
**Sign/Date:** .....



PHARMA DEVILS

**PERFORMANCE QUALIFICATION REPORT  
FOR  
SINGLE HEAD SEMI AUTOMATIC TUBE FILLING,  
CRIMPING AND SEALING MACHINE**

**PROTOCOL No.:**

**7.3 Leakage Test:**

<b>Date of test</b>		<b>Product Name</b>	
<b>Batch No.</b>		<b>Fill Weight</b>	
<b>Temperature</b>		<b>Type of Tube</b>	<b>Lami / Aluminum</b>

**Trial No.:**.....

<b>Tube No.</b>	<b>Low Speed ( )</b>	<b>Optimum Speed ( )</b>	<b>High Speed ( )</b>
1			
2			
3			
4			
5			
6			
7			
8			
9			
10			

**RESULTS:** The test results Complies / Not Complies as per Specification.

**Checked By**  
**Production**  
**Sign/Date:** .....

**Verified By**  
**Quality Assurance**  
**Sign/Date:**.....

**Inference:**

.....  
.....

**Reviewed By**  
**Manager QA**  
**Sign/Date:** .....



PHARMA DEVILS

**PERFORMANCE QUALIFICATION REPORT  
FOR  
SINGLE HEAD SEMI AUTOMATIC TUBE FILLING,  
CRIMPING AND SEALING MACHINE**

**PROTOCOL No.:**

**7.4 Physical Test:**

<b>Date of test</b>		<b>Product Name</b>	
<b>Batch No.</b>		<b>Fill Weight</b>	

**Trial No.:**.....

<b>Tube No.</b>	<b>Printing matter</b>	<b>Engraving</b>	<b>Dent</b>	<b>Wrinkle</b>
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				

**RESULTS:** The test results Complies / Not Complies as per Specification.

**Checked By  
Production  
Sign/Date:** .....

**Verified By  
Quality Assurance  
Sign/Date:**.....

**Inference:**

.....  
.....  
.....

**Reviewed By  
Manager QA  
Sign/Date:** .....



PHARMA DEVILS

**PERFORMANCE QUALIFICATION REPORT  
FOR  
SINGLE HEAD SEMI AUTOMATIC TUBE FILLING,  
CRIMPING AND SEALING MACHINE**

**PROTOCOL No.:**

**8.0 CHECKLIST OF ALL TESTS & CHECKS:**

This checklist is provided to ensure that all tests or checks required for this protocol have been executed.

Tests or Checks	Executed (Yes/No)	Remarks
Machine Speed Synchronization		
Fill Weight Variation		
Leakage Test		
Physical Test		

**Checked By**  
**Production**  
**Sign/Date:** .....

**Verified By**  
**Quality Assurance**  
**Sign/Date:**.....

**Inference:**

.....  
.....  
.....  
.....  
.....

**Reviewed By**  
**Manager QA**  
**Sign/Date:** .....





**PHARMA DEVILS**

**PERFORMANCE QUALIFICATION REPORT  
FOR  
SINGLE HEAD SEMI AUTOMATIC TUBE FILLING,  
CRIMPING AND SEALING MACHINE**

**PROTOCOL No.:**

**9.0 DOCUMENTS TO BE ATTACHED:**

- Executed Raw Data.
- Any Other Relevant Documents.

**10.0 NON COMPLIANCE:**

.....

.....

.....

.....

.....

**11.0 DEVIATION FROM PREDEFINED SPECIFICATION IF, ANY:**

.....

.....

.....

.....

.....

**12.0 CHANGE CONTROL, IF ANY:**

.....

.....

.....

.....

.....

**13.0 REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):**

.....

.....

.....

.....

.....



PHARMA DEVILS

**PERFORMANCE QUALIFICATION REPORT  
FOR  
SINGLE HEAD SEMI AUTOMATIC TUBE FILLING,  
CRIMPING AND SEALING MACHINE**

**PROTOCOL No.:**

**14.0 CONCLUSION:**

.....  
.....  
.....  
.....  
.....  
.....

**15.0 RECOMMENDATION:**

.....  
.....  
.....  
.....  
.....  
.....

**16.0 ABBREVIATIONS:**

- Asst. : Assistant
- cGMP : Current Good Manufacturing Practices
- CQA : Corporate Quality Assurance
- PQ : Performance Qualification
- Vol. : Volume
- i.e. : That is
- SS : Stainless steel
- Ltr. : Litre
- Nos. : Numbers.
- SOP : Standard Operating Procedure
- SS : Stain less Steel
- WHO : World Health Organization



PHARMA DEVILS

**PERFORMANCE QUALIFICATION REPORT  
FOR  
SINGLE HEAD SEMI AUTOMATIC TUBE FILLING,  
CRIMPING AND SEALING MACHINE**

**PROTOCOL No.:**

**17.0 REPORT POST-APPROVAL:**

**INITIATED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

**REVIEWED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (QUALITY CONTROL)			
HEAD (ENGINEERING)			

**APPROVED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			