



**PHARMA DEVILS**

**PERFORMANCE QUALIFICATION  
PROTOCOL  
FOR  
SHRINK WRAPPING MACHINE**

**PROTOCOL No.:**

**PERFORMANCE QUALIFICATION  
PROTOCOL  
FOR  
SHRINK WRAPPING MACHINE**

<b>EQUIPMENT ID. No.</b>	
<b>LOCATION</b>	
<b>DATE OF QUALIFICATION</b>	
<b>SUPERSEDES PROTOCOL No.</b>	<b>NIL</b>



**PHARMA DEVILS**

**PERFORMANCE QUALIFICATION  
PROTOCOL  
FOR  
SHRINK WRAPPING MACHINE**

**PROTOCOL No.:**

**CONTENTS**

<b>S.No.</b>	<b>TITLE</b>	<b>PAGE No.</b>
<b>1.0</b>	<b>Approval</b>	<b>3</b>
<b>2.0</b>	<b>Objective</b>	<b>4</b>
<b>3.0</b>	<b>Scope</b>	<b>4</b>
<b>4.0</b>	<b>Responsibility</b>	<b>5</b>
<b>5.0</b>	<b>Equipment Details</b>	<b>6</b>
<b>6.0</b>	<b>Equipment Description</b>	<b>6</b>
<b>7.0</b>	<b>Reason for Qualification</b>	<b>6</b>
<b>8.0</b>	<b>Site of Study</b>	<b>6</b>
<b>9.0</b>	<b>Frequency of Qualification</b>	<b>7</b>
<b>10.0</b>	<b>Pre-Qualification Requirements</b>	<b>7</b>
<b>11.0</b>	<b>Tests &amp; Checks</b>	<b>7</b>
<b>12.0</b>	<b>Checklist of all Tests &amp; Checks</b>	<b>9</b>
<b>13.0</b>	<b>References</b>	<b>9</b>
<b>14.0</b>	<b>Documents to be Attached</b>	<b>9</b>
<b>15.0</b>	<b>Non Compliance</b>	<b>9</b>
<b>16.0</b>	<b>Deviation From Pre-Defined Specification, If Any</b>	<b>9</b>
<b>17.0</b>	<b>Change Control, If Any</b>	<b>10</b>
<b>18.0</b>	<b>Abbreviations</b>	<b>11</b>



**PHARMA DEVILS**

**PERFORMANCE QUALIFICATION  
PROTOCOL  
FOR  
SHRINK WRAPPING MACHINE**

**PROTOCOL No.:**

**1.0 PROTOCOL APPROVAL:**

**INITIATED BY:**

<b>DESIGNATION</b>	<b>NAME</b>	<b>SIGNATURE</b>	<b>DATE</b>
<b>OFFICER/EXECUTIVE (QUALITY ASSURANCE)</b>			

**REVIEWED BY:**

<b>DESIGNATION</b>	<b>NAME</b>	<b>SIGNATURE</b>	<b>DATE</b>
<b>HEAD (PRODUCTION)</b>			
<b>HEAD (QUALITY CONTROL)</b>			
<b>HEAD (ENGINEERING)</b>			

**APPROVED BY:**

<b>DESIGNATION</b>	<b>NAME</b>	<b>SIGNATURE</b>	<b>DATE</b>
<b>HEAD (QUALITY ASSURANCE)</b>			



**PHARMA DEVILS**

**PERFORMANCE QUALIFICATION  
PROTOCOL  
FOR  
SHRINK WRAPPING MACHINE**

**PROTOCOL No.:**

**2.0 OBJECTIVE:**

- To provide documented evidence that the Equipment is performing consistently, repeatedly and reproducibly within its established operating range and the results of all test parameters meet the pre-defined acceptance criteria.
- To confirm the suitability of the Standard Operating Procedures for all routine activities associated with the system.

**3.0 SCOPE:**

- The Protocol covers all aspects of Performance Qualification for the **Shrink Wrapping Machine (Make: Vinpack Shrink Wrapping)** to be installed in the **Packing Hall**.
- This Protocol will define the methods and documentation used to qualify the Shrink Wrap Machine for PQ.



**PHARMA DEVILS**

**PERFORMANCE QUALIFICATION  
PROTOCOL  
FOR  
SHRINK WRAPPING MACHINE**

**PROTOCOL No.:**

**4.0 RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following departments shall be responsible for the overall compliance of this Protocol cum Report.

<b>DEPARTMENTS</b>	<b>RESPONSIBILITIES</b>
<b>Quality Assurance</b>	<ul style="list-style-type: none"><li>• Initiation, Review, Approval and Compilation of the Performance Qualification.</li><li>• Co-ordination with Quality Control, Production and Engineering to carryout Performance Qualification Activity.</li><li>• Monitoring of Performance Qualification.</li></ul>
<b>Production</b>	<ul style="list-style-type: none"><li>• Review of Protocol.</li><li>• To co-ordinate and support Performance Qualification Activity.</li></ul>
<b>Quality Control</b>	<ul style="list-style-type: none"><li>• Review of Protocol.</li><li>• Analytical Support (Chemical Testing/Analysis).</li></ul>
<b>Engineering</b>	<ul style="list-style-type: none"><li>• Reviewing of qualification protocol for correctness, completeness and technical excellence.</li><li>• Responsible for trouble shooting (if occurred during execution).</li><li>• Maintenance &amp; preventive maintenance as per schedule.</li></ul>



PHARMA DEVILS

**PERFORMANCE QUALIFICATION  
PROTOCOL  
FOR  
SHRINK WRAPPING MACHINE**

**PROTOCOL No.:**

**5.0 EQUIPMENT DETAILS:**

<b>Equipment Name</b>	Shrink Wrapping Machine
<b>Equipment</b>	
<b>Manufacturer's Name</b>	Vinpack Shrink Wrapping
<b>Model</b>	GMP Model
<b>Supplier's Name</b>	Vinpack Shrink Wrapping
<b>Location of Installation</b>	Packing Hall

**6.0 EQUIPMENT DESCRIPTION:**

Vinpack provides Shrink Wrapping Machine is a very efficient machine, all around close design ensures less heat, thus less electricity consumption. Heavy duty conveyor system having insulated surface is provided to avoid any damage to product or shrink sleeve. High speed blower system provided with continuous rating. Shrink Wrapping Machine is equipped with high quality heating elements to create a recirculating air system that forces air to all package surfaces. Independent regulate system controls temperature, air velocity and conveyer speed. The efficient heating system on machine reduces the amount of electricity needed to run the machine consequently reducing the operating costs. Upper Centrifugal fan to ensure 360 degree airflow and uniform temperature distribution.

Machine can be attached with any other packing machine or operation to give online application.

Vinpack Shrink Wrapping Machine provides protection to the product and enhances its aesthetic value. Single or set of products can be elegantly packed together. This is one of the widely accepted tamper proof packing method for a variety of consumer and industrial products. It provides complete protection to the product from heat, moisture and dust, which enhances shelf life of the product.

**7.0 REASON FOR QUALIFICATION:**

- New equipment in Packing Hall.
- After completion of the Operation Qualification of the Equipments, it is imperative to perform the Performance Qualification. The study will establish that the parameters are followed, critical variables are under control and the quality of the output is, as desired.

**8.0 SITE OF STUDY:**

Packing Hall.



**PHARMA DEVILS**

**PERFORMANCE QUALIFICATION  
PROTOCOL  
FOR  
SHRINK WRAPPING MACHINE**

**PROTOCOL No.:**

**9.0 FREQUENCY OF QUALIFICATION:**

- Once in a two year  $\pm$  01 month
- After any major breakdown or after major modification.
- After Change of Location.

**10.0 PRE - QUALIFICATION REQUIREMENTS:**

The below mentioned activities should be completed prior to commencing the performance qualification activity:

- Design Qualification.
- Installation Qualification.
- Operational Qualification.
- Calibration of all critical Components of Equipment.
- Preparation of SOP for Operation & Cleaning of Shrink Wrapping Machine.
- Preparation of SOP for Preventive Maintenance Shrink Wrapping Machine.

**11.0 TESTS AND CHECKS:**

**11.1 Verification of Documents:**

Verification for availability, completeness and approval status of all the required relevant documents shall be done and observations shall be recorded in the performance qualification report.

- Executed and approved Design Qualification document.
- Executed and approved Installation Qualification document.
- Executed and approved Operational Qualification document.
- SOP for Operation & Cleaning of Shrink Wrapping Machine.
- SOP for Preventive Maintenance of Shrink Wrapping Machine.

**Procedure:**

- Verify the above mentioned documents for availability, completeness and approval status.
- If any deviation is observed the same has to be recorded giving reasons for deviation and approved.
- Supporting documents would form a part of the PQ report.

**Acceptance Criteria:**

All the documents should be available, complete and approved by respective authorities.



**PHARMA DEVILS**

**PERFORMANCE QUALIFICATION  
PROTOCOL  
FOR  
SHRINK WRAPPING MACHINE**

**PROTOCOL No.:**

**11.2 Evaluation of Performance by Visual Inspection of the Package of Drug Product:**

**Objective:**

- The purpose of this test is to perform visual examination to ensure that the final step of the packaging process is acceptable. To verify that shrink packs are uniform in appearance, free from any visual defects, temperature remains within the specified limits.

**11.2.1 Method:**

- Charge the Bulk Shippers in Shrink Wrapping Machine. Load the approved wrapping material on Rolls. Run the machine as per respective SOP.
- Record the test data and any observations throughout the process.
- Special attention shall be paid to monitor and record temperature at the packaging station and record deviation if any.
- Run the machine for 1 hour and collect one shrink wrap after every 15 minute throughout the process.
- Samples are analyzed for uniform wrapping without holes as visually seen.
- Three consecutive trials must be tested as described before, in order to demonstrate consistent performance.

**11.2.2 Acceptance Criteria:**

- There should be no visual defects of shrink wraps.
- Temperature remains within specified limits (with respect to product specifications) throughout the process.





**PHARMA DEVILS**

**PERFORMANCE QUALIFICATION  
PROTOCOL  
FOR  
SHRINK WRAPPING MACHINE**

**PROTOCOL No.:**

**12.0 CHECKLIST OF ALL TESTS & CHECKS:**

A checklist shall be provided to ensure that all tests or checks required for this protocol have been executed. After execution observations shall be recorded in Performance Qualification Report.

The list includes:

- Verification of DQ, IQ & OQ & other documents.
- Verification of performance by Visual Inspection of the Package.

**13.0 REFERENCES:**

**The Principle References are as following:**

- Validation Master Plan.
- Schedule - M – “Good Manufacturing Practices and Requirements of Premises, Plant and Equipment for Pharmaceutical Products.”
- WHO Essential Drugs and Medicines Policy, QA of Pharmaceuticals, Vol-2. Good Manufacturing Practices and Inspection.

**14.0 DOCUMENTS TO BE ATTACHED:**

- Operation and Maintenance Manual.
- Copy of SOP's.
- Raw Data of Analytical Testing.
- Any Other Relevant Documents.

**15.0 NON COMPLIANCE:**

- All the Non-compliances of procedure, specifications, sampling, analysis and documentation activities shall be monitored & recorded.

**16.0 DEVIATION FROM PRE-DEFINED SPECIFICATION, IF ANY:**

- In case of any deviation observed during PQ, inform to Head QA for necessary action.
- Document the deviation detail in observed deviation section.
- The Head QA will study the impact of deviation. If deviation is acceptable and it does not have an Impact on operation as well as on performance of the machine & prepare final conclusion.



**PHARMA DEVILS**

**PERFORMANCE QUALIFICATION  
PROTOCOL  
FOR  
SHRINK WRAPPING MACHINE**

**PROTOCOL No.:**

**17.0 CHANGE CONTROL, IF ANY:**

- If any change control is required during PQ, inform to Head QA for necessary action.
- Document the details observed.
- The Head QA will study the impact of change. If change is acceptable and it does not have an Impact on operation as well as on performance of the machine & prepare final conclusion.



**PHARMA DEVILS**

**PERFORMANCE QUALIFICATION  
PROTOCOL  
FOR  
SHRINK WRAPPING MACHINE**

**PROTOCOL No.:**

**18.0 ABBREVIATIONS:**

WHO	:	World Health Organization
FDA	:	Food and Drug Administration
CFR	:	Code of Federal Regulations
cGMP	:	Current Good Manufacturing Practices
EU	:	European Union
QC	:	Quality Control
DQ	:	Design Qualification
IQ	:	Installation Qualification
OQ	:	Operational Qualification
PQ	:	Performance Qualification
SOP	:	Standard Operating Procedure
Kg	:	Kilogram
RSD	:	Relative Standard Deviation
MOC	:	Material of Construction
NLT	:	Not Less Than
HP	:	Horse Power
KW	:	Kilo watt
SS	:	Stainless Steel
ID.	:	Identification
mm	:	Mili meter
ID	:	Inner Diameter