



**PERFORMANCE QUALIFICATION REPORT S.S. JACKETED MANUFACTURING VESSEL  
(500 LITER)**

**PERFORMANCE QUALIFICATION  
REPORT  
FOR  
MANUFACTURING VESSEL  
CAPACITY: 500 L**

<b>EQUIPMENT ID. No.</b>	
<b>LOCATION</b>	<b>MANUFACTURING ROOM</b>
<b>DATE OF QUALIFICATION</b>	
<b>SUPERSEDES PROTOCOL No.</b>	<b>NIL</b>



**PERFORMANCE QUALIFICATION REPORT S.S. JACKETED MANUFACTURING VESSEL  
(500 LITER)**

**REPORT CONTENTS**

<b>S.No.</b>	<b>TITLE</b>	<b>PAGE No.</b>
<b>1.0</b>	<b>REPORT PRE APPROVAL</b>	<b>3</b>
<b>2.0</b>	<b>OBJECTIVE</b>	<b>4</b>
<b>3.0</b>	<b>SCOPE</b>	<b>4</b>
<b>4.0</b>	<b>RESPONSIBILITY</b>	<b>5</b>
<b>5.0</b>	<b>EQUIPMENT DETAILS</b>	<b>6</b>
<b>6.0</b>	<b>PRE-REQUALIFICATION REQUIREMENTS</b>	<b>8</b>
<b>7.0</b>	<b>TESTS &amp; CHECKS</b>	<b>9</b>
<b>8.0</b>	<b>CHECK LIST OF ALL TESTS &amp; CHECKS</b>	<b>16</b>
<b>9.0</b>	<b>DOCUMENTS TO BE ATTACHED</b>	<b>16</b>
<b>10.0</b>	<b>NON-COMPLIANCE</b>	<b>16</b>
<b>11.0</b>	<b>DEVIATION FROM PRE DEFINED SPECIFICATION</b>	<b>16</b>
<b>12.0</b>	<b>CHANGE CONTROL</b>	<b>17</b>
<b>13.0</b>	<b>REVIEW</b>	<b>17</b>
<b>14.0</b>	<b>CONCLUSION</b>	<b>17</b>
<b>15.0</b>	<b>RECOMMENDATION</b>	<b>17</b>
<b>16.0</b>	<b>ABBREVIATION</b>	<b>18</b>
<b>17.0</b>	<b>POST APPROVAL</b>	<b>19</b>



**PHARMA DEVILS**  
QUALITY ASSURANCE DEPARTMENT

**PERFORMANCE QUALIFICATION REPORT S.S. JACKETED MANUFACTURING VESSEL  
(500 LITER)**

**1.0 REPORT PRE – APPROVAL:**

**INITIATED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

**REVIEWED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (QUALITY CONTROL)			
HEAD (ENGINEERING)			

**APPROVED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			



**PERFORMANCE QUALIFICATION REPORT S.S. JACKETED MANUFACTURING VESSEL  
(500 LITER)**

**2.0 OBJECTIVE:**

- To provide documented evidence that the Equipment is performing consistently, repeatedly and reproducibly within its established operating range and the results of all the test parameters meet the pre-defined acceptance criteria.
- To confirm the suitability of the Standard Operating Procedures for all routine activities associated with the system.

**3.0 SCOPE:**

- The scope of this report is limited for qualification of manufacturing vessel 500 L (Make – Bright Pharma Engineering Pvt. Ltd).
- This report provides all the relevant information of the performance qualification activity, In-process observations and analytical data of testing of collected samples.



**PERFORMANCE QUALIFICATION REPORT S.S. JACKETED MANUFACTURING VESSEL  
(500 LITER)**

**4.0 RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following departments, shall be responsible for the execution of Performance Qualification Report.

<b>DEPARTMENTS</b>	<b>RESPONSIBILITIES</b>
<b>Quality Assurance</b>	<ul style="list-style-type: none"><li>• Preparation, Authorization, Approval and Compilation of the Performance Qualification.</li><li>• Co-ordination with Quality Control, Production and Engineering to carryout Performance Qualification Activity.</li><li>• Monitoring of Performance Qualification.</li><li>• Post Approval of Performance Qualification Report after Execution.</li></ul>
<b>Production</b>	<ul style="list-style-type: none"><li>• Review of Performance Qualification Report.</li><li>• To co-ordinate and support Performance Qualification Activity.</li><li>• Post Approval of Performance Qualification Report after Execution.</li></ul>
<b>Quality Control</b>	<ul style="list-style-type: none"><li>• Review of Performance Qualification Report.</li><li>• Analytical Support (Chemical Testing/Analysis).</li><li>• Post Approval of Performance Qualification Report after Execution.</li></ul>
<b>Engineering</b>	<ul style="list-style-type: none"><li>• Reviewing of qualification protocol for correctness, completeness and technical excellence</li><li>• Responsible for trouble shooting (if occurred during execution).</li><li>• Maintenance &amp; preventive maintenance as per schedule.</li><li>• Post Approval of Performance Qualification Report after Execution.</li></ul>



**PERFORMANCE QUALIFICATION REPORT S.S. JACKETED MANUFACTURING VESSEL  
(500 LITER)**

**5.0 EQUIPMENT DETAILS:**

<b>Equipment Name</b>	Manufacturing vessel
<b>Equipment</b>	
<b>Manufacturer's Name</b>	
<b>Model</b>	cGMP Model
<b>Supplier's Name</b>	Bright Pharma Engineering Pvt. Ltd
<b>Location of Installation</b>	Manufacturing Room

**EQUIPEMENT DESCRIPTION:**

SS jacketed Mfg. tank and its components are designed to process pharmaceutical products in accordance with cGMP principles. Manufacturing Vessel is used for mixing of Pharmaceuticals product with bottom entry magnetic stirrer.

- Shell
- Jacket
- Spiral stiffner
- Insulation &cladding
- Stirrer
- SS panel
- Legs
- Rotating spray ball
- Compound gauge
- Sterile safety valve
- 0.2 micron plain vent filter
- Manual operated diapharagm valve
- Sparger tube



**PERFORMANCE QUALIFICATION REPORT S.S. JACKETED MANUFACTURING VESSEL  
(500 LITER)**

- Rupture disc
- Halogen lamp
- Temperature sensor with transmitter
- Manual operated flush bottom diaphragm valve with sampling valve arrangement.
- Safety valve for jacket.
- PG For Jacket
- Auto Ball Valve
- Manual ball valve
- Auto steam trap unit
- Variable frequency drive
- Load cell
- Flexible hose for utility
- SS skid with castor wheel
- SS304 PLC panel



**PERFORMANCE QUALIFICATION REPORT S.S. JACKETED MANUFACTURING VESSEL  
(500 LITER)**

**6.0 PRE – QUALIFICATION REQUIREMENTS:**

**6.1 Verification of Documents:**

Verify that the DQ/IQ/OQ of manufacturing vessel has been executed and approved.

Verify that SOP for Operating, Cleaning and Preventive Maintenance of the manufacturing vessel has been prepared.

S.No.	Document Name	Document / SOP No	Completed (Yes/No)	Checked By (Engineering) Sign/Date	Verified By (Quality Assurance) Sign/Date
1.	Executed and approved DQ Protocol Cum Report				
2.	Executed and approved IQ Protocol Cum Report				
3.	Executed and approved OQ Protocol Cum Report				
4.	Executed and approved PQ Protocol				
5.	SOP for Preventive Maintenance of the manufacturing vessel				
6.	SOP for Operating, Cleaning of the manufacturing vessel				





**PHARMA DEVILS**  
QUALITY ASSURANCE DEPARTMENT

**PERFORMANCE QUALIFICATION REPORT S.S. JACKETED MANUFACTURING VESSEL  
(500 LITER)**

**7.0 TESTS AND CHECKS :**

**7.1 Equipment Volumetric Capacity (In Liters) Test:**

<b>NAME OF EQUIPMENT</b>		<b>CAPACITY OF VESSEL</b>	
<b>MAKE</b>		<b>EQUIPMENT ID NO.</b>	

<b>DATE OF TEST</b>	<b>TRIAL No.</b>	<b>ACCEPTANCE CRITERIA</b>	<b>OBSERVATION</b>
	<b>01</b>	499.95 L to 500.50 L	
	<b>02</b>	499.95 L to 500.50 L	
	<b>03</b>	499.95 L to 500.50 L	

**Checked By  
(Production)**

**Sign/Date:** .....

**Verified By**

**(Quality Assurance)**

**Sign/Date:**.....

**Inference:**

.....  
.....  
.....  
.....

**Reviewed By**

**(Manager QA)**

**Sign/Date:** .....



# PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

## PERFORMANCE QUALIFICATION REPORT S.S. JACKETED MANUFACTURING VESSEL (500 LITER)

### 7.2 Equipment Volumetric Capacity (In Liters) Test by chemical assay method

<b>NAME OF EQUIPMENT</b>		<b>CAPACITY OF VESSEL</b>	<b>500 L.</b>
<b>MAKE</b>		<b>EQUIPMENT ID NO.</b>	
<b>B. No. OF NACL</b>		<b>CONCENTRATION USED</b>	
<b>ISSUANCE NO OF NACL</b>			

<b>DATE OF TEST</b>	<b>VOLUME OF TANK</b>	<b>WEIGHT OF NACL</b>	<b>TEST PERFORMED</b>	<b>ACCEPTANCE CRITERIA</b>	<b>OBSERVATION</b>
	50 L				
	50 L				
	50 L				
	50 L				
	50 L				
	50 L				
	50 L				
	50 L				
	50 L				

**Checked By  
(Production)**

**Sign/Date:** .....

**Verified By**

**(Quality Assurance)**

**Sign/Date:**.....

**Inference:**

.....  
.....  
.....  
.....

**Reviewed By  
(Manager QA)**

**Sign/Date:** .....



**PERFORMANCE QUALIFICATION REPORT S.S. JACKETED MANUFACTURING VESSEL  
(500 LITER)**

**7.3 Test For Verification Of Uniformity Of Mixing**

<b>DATE OF TEST</b>		<b>CAPACITY OF VESSEL</b>	
<b>NAME OF EQUIPMENT</b>		<b>EQUIPMENT ID No.</b>	
<b>MAKE</b>		<b>TRIAL No.</b>	<b>01</b>
<b>B.No. /ISSUANCE No. OF NACL</b>		<b>WEIGHT OF SODIUM CHLORIDE</b>	

<b>SAMPLE INTERVAL (MINUTE)</b>	<b>SAMPLE LOCATION</b>	<b>CRITICAL VARIABLES</b>	<b>ACCEPTANCE CRITERIA</b>	<b>OBSERVATION</b>
05	Top	Description	Lump free solution	
		pH	4.5 -7.0	
		Assay	Assay of active content should be within 90% to 100%.	
	Bottom	Description	Lump free solution	
		pH	4.5 -7.0	
		Assay	Assay of active content should be within 90% to 100%.	
10	Top	Description	Lump free solution	
		pH	4.5 -7.0	
		Assay	Assay of active content should be within 90% to 100%.	
	Bottom	Description	Lump free solution	
		pH	4.5 -7.0	
		Assay	Assay of active content should be within 90% to 100%.	
	% RSD of Assay			≤ 2%
30	Top	Description	Lump free solution	
		pH	4.5 -7.0	
		Assay	Assay of active content should be within 90% to 100%.	
	Bottom	Description	Lump free solution	
		pH	4.5 -7.0	
		Assay	Assay of active content should be within 90% to 100%.	
	% RSD of Assay			≤ 2%



# PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

## PERFORMANCE QUALIFICATION REPORT S.S. JACKETED MANUFACTURING VESSEL (500 LITER)

<b>DATE OF TEST</b>		<b>CAPACITY OF VESSEL</b>	
<b>NAME OF EQUIPMENT</b>		<b>EQUIPMENT ID No.</b>	
<b>MAKE</b>		<b>TRIAL No.</b>	<b>02</b>
<b>B.No. /ISSUANCE No. OF NACL</b>		<b>WEIGHT OF SODIUM CHLORIDE</b>	

<b>SAMPLE INTERVAL (MINUTE)</b>	<b>SAMPLE LOCATION</b>	<b>CRITICAL VARIABLES</b>	<b>ACCEPTANCE CRITERIA</b>	<b>OBSERVATION</b>
05	Top	Description	Lump free solution	
		pH	4.5 -7.0	
		Assay	Assay of active content should be within 90% to 100%.	
	Bottom	Description	Lump free solution	
		pH	4.5 -7.0	
		Assay	Assay of active content should be within 90% to 100%.	
10	Top	Description	Lump free solution	
		pH	4.5 -7.0	
		Assay	Assay of active content should be within 90% to 100%.	
	Bottom	Description	Lump free solution	
		pH	4.5 -7.0	
		Assay	Assay of active content should be within 90% to 100%.	
	% RSD of Assay			≤ 2%
30	Top	Description	Lump free solution	
		pH	4.5 -7.0	
		Assay	Assay of active content should be within 90% to 100%.	
	Bottom	Description	Lump free solution	
		pH	4.5 -7.0	
		Assay	Assay of active content should be within 90% to 100%.	
	% RSD of Assay			≤ 2%



# PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

## PERFORMANCE QUALIFICATION REPORT S.S. JACKETED MANUFACTURING VESSEL (500 LITER)

<b>DATE OF TEST</b>		<b>CAPACITY OF VESSEL</b>	
<b>NAME OF EQUIPMENT</b>		<b>EQUIPMENT ID No.</b>	
<b>MAKE</b>		<b>TRIAL No.</b>	<b>03</b>
<b>B.No. /ISSUANCE No. OF NAEL</b>		<b>WEIGHT OF SODIUM CHLORIDE</b>	

<b>SAMPLE INTERVAL (MINUTE)</b>	<b>SAMPLE LOCATION</b>	<b>CRITICAL VARIABLES</b>	<b>ACCEPTANCE CRITERIA</b>	<b>OBSERVATION</b>
05	Top	Description	Lump free solution	
		pH	4.5 -7.0	
		Assay	Assay of active content should be within 90% to 100%.	
	Bottom	Description	Lump free solution	
		pH	4.5 -7.0	
		Assay	Assay of active content should be within 90% to 100%.	
10	Top	Description	Lump free solution	
		pH	4.5 -7.0	
		Assay	Assay of active content should be within 90% to 100%.	
	Bottom	Description	Lump free solution	
		pH	4.5 -7.0	
		Assay	Assay of active content should be within 90% to 100%.	
	% RSD of Assay			≤ 2%
30	Top	Description	Lump free solution	
		pH	4.5 -7.0	
		Assay	Assay of active content should be within 90% to 100%.	
	Bottom	Description	Lump free solution	
		pH	4.5 -7.0	
		Assay	Assay of active content should be within 90% to 100%.	
	% RSD of Assay			≤ 2%



**PHARMA DEVILS**  
QUALITY ASSURANCE DEPARTMENT

**PERFORMANCE QUALIFICATION REPORT S.S. JACKETED MANUFACTURING VESSEL  
(500 LITER)**

**Checked By  
(Production)**

**Sign/Date:** .....

**Verified By**

**(Quality Assurance)**

**Sign/Date:**.....

**Inference:**

.....  
.....  
.....  
.....

**Reviewed By  
(Manager QA)**

**Sign/Date:** .....



# PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

## PERFORMANCE QUALIFICATION REPORT S.S. JACKETED MANUFACTURING VESSEL (500 LITER)

### 7.4 Test for efficiency of spray ball pattern

<b>NAME OF EQUIPMENT</b>		<b>CAPACITY OF VESSEL</b>	
<b>MAKE</b>		<b>EQUIPMENT ID No.</b>	

<b>DATE OF TEST</b>	<b>ACCEPTANCE CRITERIA</b>	<b>OBSERVATION</b>
	Spray pattern of water found all over 360 ° uniformly & all the surface of vessel internal should be free from riboflavin	

**Checked By**  
**(Production)**  
**Sign/Date:** .....

**Verified By**  
**(Quality Assurance)**  
**Sign/Date:**.....

**Inference:**

.....  
 .....  
 .....  
 .....

**Reviewed By**  
**(Manager QA)**  
**Sign/Date:** .....



**PERFORMANCE QUALIFICATION REPORT S.S. JACKETED MANUFACTURING VESSEL  
(500 LITER)**

**8.0 CHECKLIST OF ALL TESTS AND CHECKS:**

<b>TESTS OR CHECKS</b>	<b>EXECUTED [Y/N]</b>	<b>REMARK</b>	<b>CHECKED BY (SIGN &amp; DATE) QA</b>
Equipment Volumetric Capacity (In Litres) Test			
Verification of Volume of Solution by assay of Sodium Chloride			
Test For Verification of Uniformity of Mixing			
Test For Efficiency of spray ball			

**9.0 DOCUMENTS TO BE ATTACHED:**

- Raw data from QC analysis
- Any Other Relevant Documents.

**10.0 NON COMPLIANCE:**

.....  
.....  
.....  
.....  
.....  
.....

**11.0 DEVIATION FROM PREDEFINED SPECIFICATION IF, ANY:**

.....  
.....  
.....  
.....  
.....  
.....  
.....





# PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

## PERFORMANCE QUALIFICATION REPORT S.S. JACKETED MANUFACTURING VESSEL (500 LITER)

**12.0 CHANGE CONTROL, IF ANY:**

.....  
.....  
.....  
.....  
.....  
.....

**13.0 REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):**

.....  
.....  
.....  
.....  
.....  
.....

**14.0 CONCLUSION:**

.....  
.....  
.....  
.....  
.....  
.....  
.....  
.....

**15.0 RECOMMENDATION:**

.....  
.....  
.....  
.....



**PERFORMANCE QUALIFICATION REPORT S.S. JACKETED MANUFACTURING VESSEL  
(500 LITER)**

**16.0 ABBREVIATIONS:**

cGMP	:	Current Good Manufacturing Practices
DQ	:	Design Qualification
ID	:	Inner Diameter
IQ	:	Installation Qualification
No.	:	Number
OQ	:	Operational Qualification
SOP	:	Standard Operating Procedure
MFT	:	Manufacturing vessel
WHO	:	World Health Organization
PVT	:	Private
LTD.	:	Limited
ID.	:	Identification
RPQ	:	Report performance qualification
RSD	:	Relative standard deviation
%	:	Percentage
NaCl	:	Sodium Chloride



**PHARMA DEVILS**  
QUALITY ASSURANCE DEPARTMENT

**PERFORMANCE QUALIFICATION REPORT S.S. JACKETED MANUFACTURING VESSEL  
(500 LITER)**

**17.0 REPORT POST APPROVAL:**

**INITIATED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

**REVIEWED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

**APPROVED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			