



PHARMA DEVILS

**PERFORMANCE QUALIFICATION
REPORT
FOR
SHRINK WRAPPING MACHINE**

PROTOCOL No.:

**PERFORMANCE QUALIFICATION
REPORT
FOR
SHRINK WRAPPING MACHINE**

EQUIPMENT ID. No.	
LOCATION	Packing Area
DATE OF QUALIFICATION	
SUPERSEDES REPORT No.	NIL



PHARMA DEVILS

**PERFORMANCE QUALIFICATION
REPORT
FOR
SHRINK WRAPPING MACHINE**

PROTOCOL No.:

REPORT CONTENTS

S.No.	TITLE	PAGE No.
1.0	REPORT PRE-APPROVAL	3
2.0	OBJECTIVE	4
3.0	SCOPE	4
4.0	RESPONSIBILITY	5
5.0	EQUIPMENT DETAILS	6
6.0	PRE-QUALIFICATION REQUIREMENTS	6
7.0	TESTS & CHECKS	7
8.0	CHECKLIST OF ALL TESTS & CHECKS	11
9.0	DOCUMENTS ATTACHED	12
10.0	NON COMPLIANCE	12
11.0	DEVIATION FROM PRE-DEFINED SPECIFICATION, IF ANY	12
12.0	CHANGE CONTROL, IF ANY	12
13.0	REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY)	13
14.0	CONCLUSION	13
15.0	RECOMMENDATION	13
16.0	ABBREVIATIONS	14
17.0	REPORT POST APPROVAL	15



PHARMA DEVILS

**PERFORMANCE QUALIFICATION
REPORT
FOR
SHRINK WRAPPING MACHINE**

PROTOCOL No.:

1.0 REPORT PRE – APPROVAL:

INITIATED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			



PHARMA DEVILS

**PERFORMANCE QUALIFICATION
REPORT
FOR
SHRINK WRAPPING MACHINE**

PROTOCOL No.:

2.0 OBJECTIVE:

- To provide documented evidence that the Equipment is performing consistently, repeatedly and reproducibly within its established operating range and the results of all test parameters meet the pre-defined acceptance criteria.
- To confirm the suitability of the Standard Operating Procedures for all routine activities associated with the system.

3.0 SCOPE:

- The Report covers all aspects of Performance Qualification for the **Shrink Wrap Machine (Make:)** Installed in the **Packing Area**.
- The report provides all the relevant information of Performance Qualification Activity for Shrink Wrap Machine and all the observation of in-process checks.



PHARMA DEVILS

**PERFORMANCE QUALIFICATION
REPORT
FOR
SHRINK WRAPPING MACHINE**

PROTOCOL No.:

4.0 RESPONSIBILITY:

The Validation Group, comprising of a representative from each of the following departments shall be responsible for the execution of Performance Qualification.

DEPARTMENTS	RESPONSIBILITIES
Quality Assurance	<ul style="list-style-type: none">• Preparation, Review, Approval and Compilation of the Performance Qualification Report.• Co-ordination with Quality Control, Production and Engineering to carryout Performance Qualification Activity.• Monitoring of Performance Qualification.• Post Approval of Performance Qualification Report after Execution.
Production	<ul style="list-style-type: none">• Review & Pre Approval of Performance Qualification Report.• To co-ordinate and support Performance Qualification Activity.• Post Approval of Performance Qualification Report after Execution.
Engineering	<ul style="list-style-type: none">• Review & Pre Approval of qualification report for correctness, completeness and technical excellence.• Responsible for trouble shooting (if occurred during execution).• Maintenance & preventive maintenance as per schedule.• Post Approval of Performance Qualification Report after Execution.



PHARMA DEVILS

**PERFORMANCE QUALIFICATION
REPORT
FOR
SHRINK WRAPPING MACHINE**

PROTOCOL No.:

5.0 EQUIPMENT DETAILS:

Equipment Name	Shrink Wrap Machine
Equipment	
Manufacturer's Name	Vinpack Shrink Wrapping
Model	cGMP Model
Supplier's Name	Vinpack Shrink Wrapping
Location of Installation	Packing Area

6.0 PRE - QUALIFICATION REQUIREMENTS:

The below mentioned activities should be completed prior to commencing the performance qualification activity:

- Design Qualification.
- Installation Qualification.
- Operational Qualification.
- Preparation of SOP for Operation & Cleaning of Shrink Wrapping Machine.
- Preparation of SOP for Preventive Maintenance of Shrink Wrapping Machine.



PHARMA DEVILS

**PERFORMANCE QUALIFICATION
REPORT
FOR
SHRINK WRAPPING MACHINE**

PROTOCOL No.:

7.0 TESTS AND CHECKS:

7.1 Verification of Documents:

Record the observations for documents in the below mentioned table.

S.No.	DOCUMENT NAME	DOCUMENT/SOP NO.	COMPLETED (YES/NO)	CHECKED BY (ENGINEERING) SIGN/DATE
1.	Executed and approved Design Qualification document.			
2.	Executed and approved Installation Qualification document.			
3.	Executed and approved Operational Qualification document.			
4.	PQ Protocol approved.			
5.	SOP for Operation & Cleaning of Shrink Wrapping Machine.			
6.	SOP for Preventive Maintenance of Shrink Wrapping Machine.			

**Checked By
(Production)
Sign/Date:**

**Verified By
(Quality Assurance)
Sign/Date:**

Inference:

.....
.....
.....

**Reviewed By
(Manager QA)
Sign & Date:**



PHARMA DEVILS

**PERFORMANCE QUALIFICATION
REPORT
FOR
SHRINK WRAPPING MACHINE**

PROTOCOL No.:

7.2 Observations for Evaluation of Performance by Visual Inspection of the Package of Drug

Product:

7.2.1 Test Product Details:

S.No.	Product Name	Product Code	B. No.	B. Size	Manufacturing Date	Expiry Date

7.2.2 In Process Checks: During 1st Batch:

Product Name		Batch No.	
Date		Frequency	Every 15 Minute
Equipment ID		Machine Run Time	1 Hour

Time	Number of Samples	Test	Acceptance Criteria	Accepted (Yes/No)	Checked By Sign/Date
		Visual Inspection	There should be no visual defects of Shrink Wrap Pack.		
		Visual Inspection	Temperature should be remaining within specified limits (with respect to product specifications).		



PHARMA DEVILS

**PERFORMANCE QUALIFICATION
REPORT
FOR
SHRINK WRAPPING MACHINE**

PROTOCOL No.:

In Process Checks: During 3rd Batch:

Product Name		Batch No.	
Date		Frequency	Every 15 Minute
Equipment ID		Machine Run Time	1 Hour

Time	Number of Samples	Test	Acceptance Criteria	Accepted (Yes/No)	Checked By Sign/Date
		Visual Inspection	There should be no visual defects of Shrink Wrap Pack.		
		Visual Inspection	Temperature should be remaining within specified limits (with respect to product specifications).		

Checked By (Production)
Sign/Date:

Verified By (Quality Assurance)
Sign/Date:

Inference:
.....
.....
.....
.....
.....

Reviewed By (Manager QA)
Sign & Date:



PHARMA DEVILS

**PERFORMANCE QUALIFICATION
REPORT
FOR
SHRINK WRAPPING MACHINE**

PROTOCOL No.:

8.0 CHECKLIST OF ALL TESTS & CHECKS:

This checklist is provided to ensure that all tests or checks required for this protocol have been executed.

Tests or Checks	Executed (Yes/No)	Remarks
Verification of DQ, IQ & OQ & other documents.		
Verification of performance using Visual Inspection of the Package of drug product.		

**Checked By
(Production)
Sign/Date:**

**Verified By
(Quality Assurance)
Sign/Date:**

Inference:
.....
.....
.....
.....
.....

**Reviewed By
(Manager QA)
Sign & Date:**



PHARMA DEVILS

**PERFORMANCE QUALIFICATION
REPORT
FOR
SHRINK WRAPPING MACHINE**

PROTOCOL No.:

9.0 DOCUMENTS ATTACHED:

- Any other Relevant Documents.

10.0 NON COMPLIANCE:

.....
.....
.....
.....
.....
.....

11.0 DEVIATION FROM PRE-DEFINED SPECIFICATION, IF ANY:

.....
.....
.....
.....
.....
.....
.....
.....

12.0 CHANGE CONTROL, IF ANY:

.....
.....
.....
.....
.....

13.0 REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):

.....
.....
.....
.....
.....
.....



PHARMA DEVILS

**PERFORMANCE QUALIFICATION
REPORT
FOR
SHRINK WRAPPING MACHINE**

PROTOCOL No.:

14.0 CONCLUSION:

.....
.....
.....
.....
.....
.....
.....
.....

15.0 RECOMMENDATION:

.....
.....
.....
.....
.....
.....
.....

16.0 ABBREVIATIONS:

- cGMP : Current Good Manufacturing Practices
- HP : Horse Power
- IQ : Installation Qualification
- Kg : Kilogram
- MOC : Material of Construction
- NLT : Not Less Than
- RPM : Revolution per Minute
- RSD : Relative Standard Deviation
- SOP : Standard Operating Procedure
- WHO : World Health Organization



PHARMA DEVILS

**PERFORMANCE QUALIFICATION
REPORT
FOR
SHRINK WRAPPING MACHINE**

PROTOCOL No.:

17.0 REPORT POST APPROVAL:

INITIATED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			