



**PERFORMANCE QUALIFICATION PROTOCOL FOR CIP-SIP**

**PERFORMANCE QUALIFICATION  
PROTOCOL FOR  
CIP-SIP OF MANUFACTURING /  
HOLDING VESSEL & PRODUCT  
LINE**

<b>EQUIPMENT ID No.</b>	
<b>LOCATION</b>	
<b>DATE OF QUALIFICATION</b>	
<b>SUPERSEDED PROTOCOL No.</b>	<b>NIL</b>



**PERFORMANCE QUALIFICATION PROTOCOL FOR CIP-SIP**

**PROTOCOL CONTENTS**

<b>S.No.</b>	<b>SUBJECT</b>	<b>PAGE No.</b>
1.	<b>PROTOCOL APPROVAL</b>	<b>3</b>
2.	<b>OBJECTIVE</b>	<b>4</b>
3.	<b>SCOPE</b>	<b>4</b>
4.	<b>RESPONSIBILITY</b>	<b>5</b>
5.	<b>EQUIPMENT DETAILS</b>	<b>6</b>
6.	<b>SYSTEM DESCRIPTION</b>	<b>6-8</b>
7.	<b>REASON FOR QUALIFICATION</b>	<b>9</b>
8.	<b>SITE OF STUDY</b>	<b>9</b>
9.	<b>FREQUENCY OF REQUALIFICATION</b>	<b>9</b>
10.	<b>PRE-REQUALIFICATION REQUIREMENTS</b>	<b>10-11</b>
11.	<b>TESTS AND CHECKS</b>	<b>12-22</b>
12.	<b>CHECKLIST OF ALL TESTS AND CHECKS</b>	<b>23</b>
13.	<b>REFERENCE</b>	<b>24</b>
14.	<b>DOCUMENTS TO BE ATTACHED</b>	<b>24</b>
15.	<b>NON-COMPLIANCE</b>	<b>24</b>
16.	<b>DEVIATION FROM PRE-DEFINED SPECIFICATION</b>	<b>24</b>
17.	<b>CHANGE CONTROL</b>	<b>24</b>
18.	<b>ABBREVIATIONS</b>	<b>25</b>



# PHARMA DEVILS

QUALITY ASSURANCE DEPARTMENT

## PERFORMANCE QUALIFICATION PROTOCOL FOR CIP-SIP

### 1.0 PROTOCOL APPROVAL:

#### PREPARED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

#### REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OPERATING MANAGER (QUALITY ASSURANCE)			
HEAD (ENGINEERING)			
HEAD (PRODUCTION)			

#### APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			

### 2.0 OBJECTIVE:

- The objective of this protocol is to establish that CIP-SIP System meets the following criteria:
- The CIP-SIP System is performed as per the pre-defined parameter and/ or quality attributes.
- The CIP-SIP System is capable suitable for cleaning of manufacturing vessels, filtration vessels & associated product transfer lines.

### 3.0 SCOPE:

- The Protocol covers all aspects of Performance Qualification for the CIP-SIP System installed in the Manufacturing & Holding area.



**PERFORMANCE QUALIFICATION PROTOCOL FOR CIP-SIP**

**4.0 RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following Departments, shall be responsible for overall compliance of this Protocol:

<b>DEPARTMENTS</b>	<b>RESPONSIBILITIES</b>
<b>Quality Assurance</b>	<ul style="list-style-type: none"><li>• Preparation, Review Authorization of the Performance Qualification Protocol.</li><li>• Co-ordination with Quality Control, Production and Engineering to carryout Performance Qualification Activity.</li><li>• Monitoring of Performance Qualification.</li></ul>
<b>Quality Control</b>	<ul style="list-style-type: none"><li>• Analytical Support (Microbiological Testing / Analysis)</li></ul>
<b>Production</b>	<ul style="list-style-type: none"><li>• Review of Performance Qualification Protocol.</li><li>• To co-ordinate and support Performance qualification Activity.</li></ul>
<b>Engineering</b>	<ul style="list-style-type: none"><li>• Review of Performance Qualification Protocol.</li><li>• To co-ordinate and support Validation Activity.</li><li>• Responsible for Trouble shooting during execution (If Occurs).</li></ul>



**PERFORMANCE QUALIFICATION PROTOCOL FOR CIP-SIP**

**5.0 EQUIPMENT DETAILS:**

<b>ID. Number</b>	<b>PC/LB/MFT-001</b>	<b>PC/LB/HLV-001</b>
<b>Equipment Name</b>	SS Jacketed Manufacturing vessel	SS Jacketed Holding Vessel
<b>Capacity</b>	4000 Ltr.	4000 Ltr.
<b>Gross Capacity</b>	4805 Ltr.	4805 Ltr.
<b>Manufacturer's Name</b>		
<b>Sr.No</b>		
<b>Model</b>	cGMP Model.	cGMP Model.
<b>Supplier's Name</b>		
<b>Location of Installation</b>	Manufacturing Area	Filtration Area-01

**6.0 SYSTEM DESCRIPTION:**

CIP-SIP System is using for cleaning & sterilization of equipment & product line & inline devices.

The CIP-SIP system involves the use of pure steam, Water for injection high pressure pumps, Vessels and aseptic process to ensure that large scale process are free from impurities & organic contaminants.

The complete plant will be operated through PLC provided in the control panel. The HMI will display the various setting for the processes programmed. The manual mode also can be run through HMI.

The sequences logic will have following control philosophy.

- WFI once through Pre wash cycle (Pre rinse) – Fixed
- WFI Recirculated wash cycle (Intermediate) – Fixed
- WFI once through rinse cycle(Final rinse) - Fixed





The design of each and every part are carried out considering the safety, required output, optimum utility and energy saving. The different utilities needs to be controlled as required.

The CIP-SIP System is also used to sterilize in place Manufacturing Vessel, Holding Vessel, product pipeline, and filter housing transfer/circulation pump by passing clean steam and connecting the outlet valve through flexible hose by SIP system.



**PERFORMANCE QUALIFICATION PROTOCOL FOR CIP-SIP**

**CIP / SIP Line from Manufacturing Room to Filling Machine**





**PERFORMANCE QUALIFICATION PROTOCOL FOR CIP-SIP**

**7.0 REASON FOR QUALIFICATION:**

- Logic Up gradation of SIP/ CIP System.

**8.0 SITE OF STUDY:**

.....

**9.0 FREQUENCY OF REQUALIFICATION :**

- Yearly  $\pm$  1 month as per Validation Master Plan.
- After any major breakdown or after major modification.

**10.0 PRE-QUALIFICATION REQUIREMENTS :**

Verification for availability, completeness and approval status of all the required relevant documents shall be done and observations shall be recorded in the performance qualification report

**10.1 Verification of Documents**

Record the observations for documents in the below mentioned table.

S.No.	Document Name	Completed (Yes/No)	Checked By (Production) Sign/Date	Verified By (QA) Sign/Date
1.	SOP for operation & Cleaning of CIP System			
2.	SOP for Preventive Maintenance CIP System			
3.	SOP for operation & Cleaning of SIP System			
4.	SOP for Preventive Maintenance SIP System			



## PERFORMANCE QUALIFICATION PROTOCOL FOR CIP-SIP

### 10.2 TEST EQUIPMENT

S.No.	Test Instrument
1.	Duly Calibrated Data logger with calibrated PT-100 sensors.
2.	Biological Indicator $10^6$ spores i.e. <i>Geobacillus stearothermophilus</i> must be checked for spore population.
3.	All parts of CIP/SIP System like temperature sensors, pressure gauges, must be calibrated.

### 10.3 TEST EQUIPMENT CALIBRATION:

Review the calibration status for the test equipment (Data Logger with PT-100 sensors) to be utilized and record the calibration status Performance qualification report. All Equipment / Instrumentation must remain within the Calibration due date for the duration of Validation Study for which the item is used. If a due date potentially occurs during the testing period then the instrument must be recalibrated before it is utilized. Calibration of all the instruments used for qualification should be mentioned along with Calibration Certificates.

### 10.4 CALIBRATION OF TEMPERATURE SENSORS:

#### Pre & Post Calibration of Temperature Sensors

Pre & Post calibration shall be carried out before starting and after completion of Validation activity.

### 10.5 Training Record of Validation Team:

- All the persons involved in the execution of qualification activity must be trained in all aspects of the qualification activity including the test methodology, acceptance criteria and safety precautions to be followed during working.
- Training record shall be attached with qualification report.





## PERFORMANCE QUALIFICATION PROTOCOL FOR CIP-SIP

### 11.0 TESTS AND CHECKS:

#### 11.1 CIP (CLEAN IN PLACE):

##### 11.1.1 MANUFACTURING VESSEL & CONNECTED LOOP:

➤ **OBJECTIVE:**

To demonstrate that the system is to ensure that, the washing cycles is capable to remove residual impurities of previously manufactured product from inner surface of the Manufacturing Vessel.

➤ **PROCEDURE (For 4000 liter) :**

- Collect 500 Liter water for injection in Manufacturing Vessel..
- Add 5 Liters 15 % NaOH solution in the Vessel and start stirring for 10 min.
- After completion of stirring drain the solution from Manufacturing Vessel.
- Start CIP cycle as per SOP.
- After completion of CIP cycle, immediately collect Sample from drain for pH Checking. All parameters should meet with acceptance criteria.
- Take print out of conductivity after CIP each cycle.

➤ **RESULT RECORDING:**

- Record the results in Performance Qualification Report

➤ **ACCEPTANCE CRITERIA:**

- Finally rinsed WFI should meet the WFI specification for pH (Limit 5-7) and Conductivity (Limit: less than 1.3  $\mu\text{s}/\text{cm}$ ).



## PERFORMANCE QUALIFICATION PROTOCOL FOR CIP-SIP

### 11.1.2 HOLDING VESSEL & CONNECTED LOOP:

➤ **OBJECTIVE:**

To ensure that, the washing cycles are sufficient to remove residual impurities of previously manufactured product from inner surface of the Holding Vessel.

➤ **PROCEDURE (For 4000 liter) :**

- Collect 500 Liter water for injection in Manufacturing Vessel..
- Add 5 Liters 15 % NaOH solution in the Vessel and start stirring for 10 min.
- After completion of stirring drain the solution from Manufacturing Vessel.
- Start CIP cycle as per SOP.
- After completion of CIP cycle, immediately collect Sample from drain for pH Checking. All parameters should meet with acceptance criteria.
- Take print out of conductivity after CIP each cycle.

➤ **RESULT RECORDING:**

- Record the results in Performance Qualification report

➤ **ACCEPTANCE CRITERIA:**

- Finally rinsed sample should meet the WFI specification for pH (Limit 5-7) and Conductivity (Limit: less than 1.3  $\mu$ s).

### 11.2 SIP (STERILIZATION IN PLACE):

#### 11.2.1 HEAT DISTRIBUTION STUDY FOR MANUFACTURING VESSEL (4000 Ltr.) & CONNECTED LOOP

**A. OBJECTIVE:**

- The Objective of heat distribution study is to provide a documentary evidence for a uniform temperature distribution in Equipment train Connected with Manufacturing Vessel by using 8 Nos. of temperature probes.

**B. EQUIPMENT / INSTRUMENTS**

- Duly Calibrated Data logger with calibrated PT-100 sensors
- Biological Indicator  $10^6$  spores i.e. *Geobacillus stearothermophilus*)



**PERFORMANCE QUALIFICATION PROTOCOL FOR CIP-SIP**

**C. PROCEDURE:**

- Check the master data logger and probes are calibrated and which is traceable to national standards
- Insert 4 nos. of Temperature probes in following locations, as schematically shown in system drawing.
- Seal the port with clamp to ensure no steam leakage during operation.
- Set the following parameters in PLC & operate CIP/SIP System as per SOP and also start the data logger to record actual temperatures at every 30 second

S.No.	Location	No. of Probes	No. of BI.	ID No. of Probe
1.	Between the filter of 1.2 $\mu$ & 0.6 $\mu$	1	1	1
2.	Between the filter of 0.6 $\mu$ & 0.22 $\mu$	2	2	2
3.	After the filter of 0.22 $\mu$	3	3	3
4.	Steam Outlet loop to Systems ( Drain )	4	4	4





- Perform three consecutive SIP cycle for Manufacturing Vessel & Connected Loop (Part I) as per respective SOP at 121.5<sup>0</sup>C and 1.5 bar pressure for 30 minutes.
- Monitor the temperature and pressure throughout the sterilization cycle. Check Temperature on display of data logger at different locations and also as being plotted on the graph. Check and record pressure differentials on the pressure gauges installed at various locations.
- After completion of each sterilization cycle, start drying of product line with filters by selecting filter drying program on the machine and passing sterile filtered air for 30 minutes.
- At the initial stages of the filter drying process, collect steam condensate samples aseptically from the sampling points specified in System drawing and test for the following parameters.
- Repeat above procedure for all manufacturing Vessel having different capacity.



**PERFORMANCE QUALIFICATION PROTOCOL FOR CIP-SIP**

**Temperature Sensor & BI's Location for Manufacturing Vessel (4000 Ltr.) with Connected Loop**

**Part-I**





## PERFORMANCE QUALIFICATION PROTOCOL FOR CIP-SIP

- Check the all Parameter of SIP Process Mention in table

Set Parameters:	Acceptance Criteria
Purging time	120 Second
Sterilization Pressure	2.00 Bar
Pressure Dead Band	0.30 bar
Sterilization Temperature	121.5°C
Heating on Temperature	122.5°C
Heating off Temperature	123.5 °C
Sterilization Hold Time	30 Min
Sterilization Fail Temperature	119.0°C
Overshoot Temperature	130.0°C
Cooling Temperature	90.0°C
Print Interval	60 Seconds

### D. RESULTS:

- Record the observations in Performance Qualification Report.

### E. ACCEPTANCE CRITERIA:

- There should be uniform distribution of heat through Equipment train Connected with manufacturing Vessel during the sterilization hold period and the temperature at each temperature mapping probe should be within the limit of 121.5°C to 132.0 °C during the Sterilization Hold Period.
- Temperature Uniformity at a given time of Temperature recording between all probes during hold period should be within limit i.e. 121.5°C to 132.0 °C.
- Following parameter should meets for successful Performance qualification of CIP/SIP System.

## 11.2.2 HEAT DISTRIBUTION STUDY FOR HOLDING VESSEL (4000 Ltr.) & CONNECTED LOOP

### F. OBJECTIVE:

- The Objective of heat distribution study is to provide a documentary evidence for a uniform temperature distribution in Equipment train Connected with Manufacturing Vessel by using 5 Nos. of temperature probes.

### G. EQUIPMENT / INSTRUMENTS

- Duly Calibrated Data logger with calibrated PT-100 sensors
- Biological Indicator 10<sup>6</sup> spores i.e. *Geobacillus stearothermophilus*)



## PERFORMANCE QUALIFICATION PROTOCOL FOR CIP-SIP

### H. PROCEDURE:

- Check the master data logger and probes are calibrated and which is traceable to national standards
- Insert 2 nos. of Temperature probes in following locations, as schematically shown in system drawing for Holding Vessel (Part II).
- Seal the port with clamp to ensure no steam leakage during operation.
- Set the following parameters in PLC & operate CIP/SIP System as per SOP and also start the data logger to record actual temperatures at every 10 second

S.No.	Location	No. of Probes	No. of BL.	ID No. Of Probe
1.	Inbuilt Sensor	1	1,2	1
2.	Steam Outlet loop to Systems ( Drain)	2	3,4	2





- Perform three consecutive SIP cycle for Manufacturing Vessel & Connected Loop (Part I) as per respective SOP at 121.5<sup>0</sup>C and 1.5 bar pressure for 30 minutes.
- Monitor the temperature and pressure throughout the sterilization cycle. Check Temperature on display of data logger at different locations and also as being plotted on the graph. Check and record pressure differentials on the pressure gauges installed at various locations.
- After completion of each sterilization cycle, start drying of product line with filters by selecting filter drying program on the machine and passing sterile filtered air for 30 minutes.
- At the initial stages of the filter drying process, collect steam condensate samples aseptically from the sampling points specified in System drawing and test for the following parameters.
- Repeat above procedure for all manufacturing Vessel having different capacity.
- Check the all Parameter of SIP Process Mention in table



**PERFORMANCE QUALIFICATION PROTOCOL FOR CIP-SIP**

**Temperature Sensor & BI's Location for Holding Vessel with Connected Loop**

**Part-II**





**PERFORMANCE QUALIFICATION PROTOCOL FOR CIP-SIP**

<b>Set Parameters:</b>	<b>Acceptance Criteria</b>
<b>Purging time</b>	<b>120 Second</b>
<b>Sterilization Pressure</b>	<b>2.00 Bar</b>
<b>Pressure Dead Band</b>	<b>0.30 bar</b>
<b>Sterilization Temperature</b>	<b>121.5°C</b>
<b>Heating on Temperature</b>	<b>122.5°C</b>
<b>Heating off Temperature</b>	<b>123.5 °C</b>
<b>Sterilization Hold Time</b>	<b>30 Min</b>
<b>Sterilization Fail Temperature</b>	<b>119.0°C</b>
<b>Overshoot Temperature</b>	<b>130.0°C</b>
<b>Cooling Temperature</b>	<b>90.0°C</b>
<b>Print Interval</b>	<b>60 Seconds</b>

**I. RESULTS:**

- Record the observations in Performance Qualification Report.

**J. ACCEPTANCE CRITERIA:**

- There should be uniform distribution of heat through Equipment train Connected with manufacturing Vessel during the sterilization hold period and the temperature at each temperature mapping probe should be within the limit of 121.5<sup>0</sup>C to 132.0 <sup>0</sup>C during the Sterilization Hold Period.
- Temperature Uniformity at a given time of Temperature recording between all probes during hold period should be within the limit of 121.5<sup>0</sup>C to 132.0 <sup>0</sup>C.
- Following parameter should meets for successful Performance qualification of CIP/SIP System.

**11.3 BIO-CHALLENGE STUDY FOR MANUFACTURING VESSEL (4000 &1000 Ltrs)& CONNECTED LOOP**

**A) OBJECTIVE:**

The purpose of Bio-challenge study is to provide documentary evidence that the SIP cycle is capable to achieve microbial inactivation, by using *Geobacillus stearothermophilus* ATCC 7953.

**B) PROCEDURE:**

- Biological challenge study concurrently carried out with heat distribution study,
- Place the biological indicator in a horizontal position in the following locations as specified in system drawing part I.





## PERFORMANCE QUALIFICATION PROTOCOL FOR CIP-SIP

- After completion of sterilization cycle remove the biological indicator with the help of safety gloves. Content of the ampoule are hot and under pressure. Allow to cool at room temperature for 10 to 15 minutes.
- Sent the exposed biological indicator to microbiology laboratory for incubation.
- After incubation observe the indicator for growth. (+ve when purple color change to yellow color, - ve when purple color remain as such).
- Place the processed units and one unprocessed unit (control) in a vertical position in an incubator at 55 -60°C for 48 hours.
- Observe the incubated units after each 24 hrs and record the observation in respective format
- If exposed indicator shows positive results increase holding time and validate the cycle for this period to get minimum Sterility Assurance Level (SAL)  $10^{-6}$ . Run three consecutive cycles.
- After 2 days incubation, all positive units should be discarded as per SOP.

### C) ACCEPTANCE CRITERIA:

- If positive control unit does not show sign of growth consider the test invalid.
- A negative control unit should not show any growth during incubation .
- A failed sterilization cycle is indicated by turbidity or color change toward yellow in exposed biological indicator.
- Test unit that retains its purple color after sterilization indicates that sterilization parameters have been met.

## 11.4 BIO-CHALLENGE STUDY FOR HOLDING VESSEL (4000 Ltr.) & CONNECTED LOOP

### A) OBJECTIVE:

The purpose of Bio-challenge study is to provide documentary evidence that the SIP cycle is capable to achieve microbial inactivation, to an SAL  $10^{-6}$  by using *Geobacillus Stearothermophilus* ATCC 7953.

### B) PROCEDURE

- During the heat distribution study, place the biological indicator in a horizontal position in the following locations as specified in system drawing



## PERFORMANCE QUALIFICATION PROTOCOL FOR CIP-SIP

- After completion of sterilization cycle remove the biological indicator with the help of safety gloves. Content of the ampoule are hot and under pressure. Allow to cool at room temperature for 10 to 15 minutes.
- Sent the exposed biological indicator to microbiology laboratory for incubation.
- After incubation observe the indicator for growth. (+ve when purple color change to yellow color, - ve when purple color remain as such).
- Place the processed units and one unprocessed unit (control) in a vertical position in an incubator at 55 -60°C for 48 hours.
- Observe the incubated units after each 24 hrs and record the observation in respective format
- If exposed indicator shows positive results increase holding time and validate the cycle for this period to get minimum Sterility Assurance Level (SAL)  $10^{-6}$ . Run three consecutive cycles.
- After 2 days incubation, all positive units should be discarded as per SOP.

### D) ACCEPTANCE CRITERIA:

- If positive control unit does not show sign of growth consider the test invalid.
- A negative control unit should not show any growth during incubation .
- A failed sterilization cycle is indicated by turbidity or color change toward yellow in exposed biological indicator.
- Test unit that retains its purple color after sterilization indicates that sterilization parameters have been met.

## 11.5 F<sub>0</sub> CALCULATION

### A) Numerical F<sub>0</sub> Value:

The actual observations obtained during the heat distribution study at different temperature sensing locations are compiled in the table and the observed temperature shall be subjected for calculation of F<sub>0</sub> values at that particular location. The lethality factor calculations are done by using the following formula and the computed (during the sterilization period) are given in the following table.

$$F_0 = dt \sum 10^{(T-121)/Z} \quad \text{_____ (a)}$$

$$F_0 = dt \sum (\text{Sum of lethality factors})$$

Where,



**PERFORMANCE QUALIFICATION PROTOCOL FOR CIP-SIP**

dt : Time interval between successive temperature measurements (in min).

T : Observed temperature at that particular time (as per the actual temperatures recorded)

Z = change in the heat resistance of *Geobacillus stearothermophilus* spores as temperature is changed (as mentioned in COA).

**B) F<sub>0</sub> Value for Biological Indicators:**

The biological F<sub>0</sub> value for biological indicator strip exposed during the sterilization can be calculated as follows.

$$F_0 = D_{121} (\log A - \log B) \dots\dots\dots (b)$$

Where,

D<sub>121</sub> D value of the biological indicator at 121<sup>0</sup>C

A Experimental Biological indicator concentration or spore population

B Desired level of sterility (SAL- 10<sup>-6</sup>)

**C) Desired Spore log reduction:**

Calculate the desired reduction in spore population by using the formula-

$$SLR_{\text{desired}} = \log A - \log SAL_{\text{desired}} \dots\dots\dots (c)$$

Where,

A Experimental population of Biological Indicator

SAL<sub>desired</sub> Desired level of sterility (10<sup>-6</sup>)

**D) Actual Spore log reduction:**

Calculate actual reduction in spore population by using the formula-

$$SLR_{\text{Actual}} = F_0 / D_{121} \dots\dots\dots (d)$$

Where,

F<sub>0</sub> : Minimum calculated F<sub>0</sub> value

D<sub>121</sub>: D value of the biological indicator at 121<sup>0</sup>C.

**E) ACCEPTANCE CRITERIA:**

The calculated numerical F<sub>0</sub> value of SIP cycle should be more than the biological indicator value, which is exposed in SIP validation.



## PERFORMANCE QUALIFICATION PROTOCOL FOR CIP-SIP

### 12.0 CHECKLIST OF ALL TESTS AND CHECKS:

This checklist is provided to ensure that all tests or checks required for this protocol to be executed and consisting of following tests.

S.No.	NAME OF TEST OR CHECK	ACCEPTANCE CRITERIA
<b>1.</b>	<b>CIP</b>	
<b>A</b>	Test for Efficiency of washing Cycle for Manufacturing Vessel & Connected Loop 4000 ltr.	<b>PH</b> : Between 5.0 to 7.0 <b>Conductivity</b> :NMT 1.3 $\mu$ s/cm
<b>C</b>	Test for Efficiency of washing Cycle for Holding Vessel & Connected Loop 4000 ltr.	
<b>2.</b>	<b>SIP</b>	
<b>A</b>	Heat distribution study for Manufacturing Vessel & Connected Loop 4000 ltr.	Temperature recording between all probes during hold period should be within the limit of 121.5 <sup>0</sup> C to 132.0 <sup>0</sup> C.
<b>C</b>	Heat Distribution Study For Holding Vessel & Connected Loop 4000 ltr.	
<b>3.</b>	<b>Bio Challenge</b>	
<b>A</b>	Biological challenge Study	Test unit that retains its purple color after sterilization indicates that sterilization parameters have been met.
<b>B</b>	F <sub>0</sub> value Calculation	The calculated numerical Fo value of SIP cycle should be more than the biological indicator value, which is exposed in SIP validation.

### 13.0 REFERENCES:

- Validation Master Plan.
- Schedule – M “Good Manufacturing Practices and Requirements of Premises, Plant and Equipment for Pharmaceutical Products.”
- WHO Essential Drugs and Medicines Policy, QA of Pharmaceuticals, Vol-2.Good Manufacturing Practices and Inspection.
- HTM 2010 Part-3 (Validation & Verification).
- PDA technical report 01 (Sterilization by Moist Heat).



## **PERFORMANCE QUALIFICATION PROTOCOL FOR CIP-SIP**

### **14.0 DOCUMENTS TO BE ATTACHED:**

- Calibration Certificates of Data Logger
- Raw data of Microbiological Analysis.
- Raw data of Performance Qualification
- Pre & Post calibration Certificate of Data Logger

### **15.0 NON COMPLIANCE:**

- In case of any Non-Compliance observed during performance qualification test, inform to head QA for required action.
- All the required action should be addressed in the report and justified

### **16.0 DEVIATION FROM PRE-DEFINED SPECIFICATION, IF ANY:**

- In case of any deviation observed during PQ, inform to Head QA for necessary action.
- Document the deviation detail in observed deviation section.
- The Head QA will study the impact of deviation. If deviation is acceptable and it does not have an  
Impact on properties of product & prepare final conclusion.

### **17.0 CHANGE CONTROL, IF ANY:**

- If any change control is required during PQ, inform to Head QA for necessary action.
- Document the details observed.
- The Head QA will study the impact of change. If change is acceptable and it does not have an  
Impact on properties of product & prepare final conclusion.



**PERFORMANCE QUALIFICATION PROTOCOL FOR CIP-SIP**

**18.0 ABBREVIATIONS:**

%	:	Percent
BI	:	Biological Indicator
CSI	:	Cleaning & Sterilization In Place
CIP	:	Clean In place
Ltd	:	Limited
ml	:	Milliliter
No.	:	Number
Pvt.	:	Private
QA	:	Quality Assurance
QC	:	Quality Control
SIP	:	Sterilization in place
SOP	:	Standard operating procedure