

PERFORMANCE QUALIFICATION PROTOCOL FOR S.S. JACKETED MANUFACTURING VESSEL (4000 LITER)

# PERFORMANCE QUALIFICATION PROTOCOL FOR MANUFACTURING VESSEL

EQUIPMENT ID. No.		
LOCATION	MANUFACTURING AREA	
DATE OF QUALIFICATION		
SUPERSEDE PROTOCOL No.	NIL	



QUALITY ASSURANCE DEPARTMENT

PERFORMANCE QUALIFICATION PROTOCOL FOR S.S. JACKETED MANUFACTURING VESSEL (4000 LITER)

### **PROTOCOL CONTENTS**

S.No.	TITLE	PAGE
1.0	PROTOCOL PRE -APPROVAL	3
2.0	OBJECTIVE	4
3.0	SCOPE	4
4.0	RESPONSIBILITY	5
5.0	EQUIPMENT DETAILS	6
6.0	EQUIPMENT DESCRIPTION	6-8
7.0	REASON FOR QUALIFICATION	9
8.0	SITE OF STUDY	9
9.0	FREQUENCY OF QUALIFICATION	9
10.0	PRE-QUALIFICATION REQUIREMENT	10
11.0	TESTS & CHECKS	11-20
12.0	CHECK LIST FOR ALL TEST & CHECKS	21
13.0	REFERENCES	22
14.0	DOCUMENTS TO BE ATTACHED	22
15.0	NON COMPLIANCE	22
16.0	<b>DEVIATION FROM PRE-DEFINED SPECIFICATION, IF ANY</b>	22
17.0	CHANGE CONTROL, IF ANY	22
18.0	ABBREVIATIONS	23



PERFORMANCE QUALIFICATION PROTOCOL FOR S.S. JACKETED MANUFACTURING VESSEL (4000 LITER)

#### **1.0 PROTOCOL APPROVAL:**

#### **PREPARED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

#### **REVIEWED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
OPERATING MANAGER (QUALITY ASSURANCE)			
HEAD (ENGINEERING)			
HEAD (PRODUCTION)			

#### **APPROVED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			



#### PERFORMANCE QUALIFICATION PROTOCOL FOR S.S. JACKETED MANUFACTURING VESSEL (4000 LITER)

#### 2.0 **OBJECTIVE:**

- To carry out the Performance Qualification of manufacturing vessel 4000 Liter used for manufacturing of liquid eye drop preparation.
- To Provide Documented Verification that the Equipment as connected with ancillary system is suitable for indented purpose and produced product as per pre defined acceptance Criteria

#### **3.0 SCOPE:**

• The scope of this qualification protocol is limited to qualification of manufacturing vessel (Make: .....) Installed in Manufacturing Area.



QUALITY ASSURANCE DEPARTMENT

#### PERFORMANCE QUALIFICATION PROTOCOL FOR S.S. JACKETED MANUFACTURING VESSEL (4000 LITER)

#### 4.0 **RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following departments shall be responsible for the overall compliance of this Protocol:

DEPARTMENTS	RESPONSIBILITIES	
Quality Assurance	<ul> <li>Preparation, Review, Approval and Compilation of Performance Qualification Protocol.</li> <li>Co-ordination with Production and Engineering to carryout Performance Qualification Activity.</li> </ul>	
Production	<ul> <li>Approval of Performance Qualification Protocol.</li> <li>To Co-ordinate and support for execution of Operational Qualification study as per Protocol.</li> </ul>	
Quality Control	Analytical Support (Microbiological Testing / Chemical Analysis)	
Engineering	<ul><li>Review of Performance Qualification Protocol.</li><li>To co-ordinate and support Performance Qualification Activity.</li></ul>	



#### PERFORMANCE QUALIFICATION PROTOCOL FOR S.S. JACKETED MANUFACTURING VESSEL (4000 LITER)

#### 5.0 EQUIPMENT DETAILS:

Equipment Name	SS Jacketed Manufacturing vessel
ID. Number	
Capacity	4000 Ltr.
Gross Capacity	4805 Ltr.
Manufacturer's Name	
Sr.No	
Model	cGMP Model.
Supplier's Name	
Location of Installation	Manufacturing Area

#### 6.0 SYSTEM DESCRIPTION:

Application: Jacketed (Limpeted) Manufacturing Vessel is used for Manufacturing of Pharmaceuticals product (LVP).

#### **System Components**

> Jacketed (Limpeted) Manufacturing Vessel comprises of following parts.

• Shell

- SS 316 L, Cylindrical, Vertical Shell, Top 10% Torispherical dish end & Bottom 10% Torispherical dish end welded to shell Inside Surface Finish: Ra H 0.5 µm. Electro polish
- Limpet
  - SS 304, 4" NB x 3 mm Thick (Partial Limpet) @ 150 pitch Limpet coil.
- Insulation
  - 38 mm Thick Armaflex insulation with 2 mm cladding on shell & 3 mm cladding on bottom cone.External surface finish: Ra H 0.9 μm. Mechanical polish
- Stirrer
  - Kweng make bottom entry magnetic stirrer
- Supports
  - > 3 Nos. of SS-304 Leg Support on load cell



#### PERFORMANCE QUALIFICATION PROTOCOL FOR S.S. JACKETED MANUFACTURING VESSEL (4000 LITER)

#### • Facility Devices

- For vessel top
- Spray ball
- Sterile Safety valve
- Compound gauge
- Rupture disc
- > Pneumatic operated (on/off) Diaphragm (PTFE with EPDM back up) valve for
- ➢ vent filter
- Plain vent filter
- > Pneumatic operated (on/off) Diaphragm (PTFE with EPDM back up) valve for
- vent filter condensate
- Temperature sensor with transmitter
- Sterile steam trap
- Piping & fittings
- Halogen lamp
- ➢ N2 Sparger tube
- Manual operated Diaphragm (PTFE with EPDM back up) valve for sparger
- > Manual operated Diaphragm (PTFE with EPDM back up) valve for CA/N2
- ➤ transfer
- Manual operated Diaphragm (PTFE with EPDM back up) valve for WFI inlet
- Manual operated Diaphragm (PTFE with EPDM back up) valve for CIP inlet at
- spray ball
- > Pneumatic operated (on/off) Diaphragm (PTFE with EPDM back up) valve for
- ➢ SIP at spray ball
- Pressure sensor with transmitter
- Dip Stick
- For vessel bottom
- Manual operated flush bottom Diaphragm (PTFE) valve with manual operated
- ▹ sampling valve
- ➢ For shell side
- Resterilizable Diaphragm (Platinum cured silicon) Sample valve



#### PERFORMANCE QUALIFICATION PROTOCOL FOR S.S. JACKETED MANUFACTURING VESSEL (4000 LITER)

- > Pneumatic operated (on/off) Diaphragm (PTFE with EPDM back up) valve for
- ➢ SIP of sample valve
- Manual operated Diaphragm (PTFE with EPDM back up) valve for sampling
- Temperature sensor with transmitter
- Sterile steam trap
- Piping & fittings
- > Temperature sensor with transmitter for vessel
- ➢ For vessel limpet side
- Pneumatic operated (on/off) Ball valve for steam inlet
- > Pneumatic operated (on/off) Ball valve for cooling water supply and return
- Pneumatic operated (on/off) Ball valve for compressed air inlet
- Safety valve for limpet
- Pressure gauge for limpet
- > Pneumatic operated (on/off) Ball valve for limpet air vent
- Auto steam trap unit
- SS Braided hose pipe for utility
- Other accessories
- Load cell with IND 570 weight indicator
- Variable Frequency drive
- > Pneumatic operated (on/off) Diaphragm (PTFE with EPDM back up) valve for
- ➢ SIP at drain
- Manual operated diaphragm (PTFE with EPDM back up) valve for CIP drain
- > Temperature sensor with transmitter
- Sterile steam trap
- Piping & fittings
- Conductivity Sensor with Analyzer
- Flexible hose for common drain header
- Flexible hose, 1000 mm long (loose supply)
- ➢ SS 304 fixed skid



#### QUALITY ASSURANCE DEPARTMENT

#### PERFORMANCE QUALIFICATION PROTOCOL FOR S.S. JACKETED MANUFACTURING VESSEL (4000 LITER)

#### 7.0 REASON FOR QUALIFICATION:

• New equipment installed in Manufacturing Area.

#### 8.0 SITE OF STUDY:

Manufacturing Area

#### 9.0 FREQUENCY OF QUALIFICATION:

- Yearly as per Validation Master Plan.
- After any major breakdown or after major modification.
- Change in Location.

#### **10.0 PRE – QUALIFICATION REQUIREMENTS:**

Verification for availability, completeness and approval status of all the required relevant documents shall be done and observations shall be recorded in the performance qualification report.

#### **10.1 Training Record of Validation Team:**

- All the persons involved in the execution of qualification activity must be trained in all aspects of the qualification activity including the test methodology, acceptance criteria and safety precautions to be followed during working.
- Verify the training records and record the details in table mentioned in performance qualification report.

#### **10.2** Calibration of Test Instruments:

- Calibration of all the instruments used for qualification should be mentioned along with Calibration Certificates.
- **10.3** Biological Indicator detail should be mentioned in Performance Qualification Report.



#### QUALITY ASSURANCE DEPARTMENT

#### PERFORMANCE QUALIFICATION PROTOCOL FOR S.S. JACKETED MANUFACTURING VESSEL (4000 LITER)

#### 11.0 TESTS & CHECKS:

#### **11.1** Equipment Volumetric Capacity (In Liters) Test:

#### 11.1.1 Objective:

• The purpose of this test is to demonstrate that Vessel Capacity provided is as agreed with the Equipment supplier and meeting User Requirement (4850 Liters total volume and 4000 Liters Working Volume).

#### 11.1.2 Equipment /Instrument Used:

 Process Water: Calibrated Vessel/ QC equipment to measure required quantity for charging Water for Injection.

#### **11.1.3 Method Applied:**

- Charge 4000 litres of Process Water using calibrated cylinder/ vessel. Witness the quantity of Water received by the vessel without overflowing. Operate the equipment at process parameters as per SOP on operation & cleaning of manufacturing vessel
- Three consecutive trials must be tested as described before, in order to demonstrate Consistent performance.

#### 11.1.4 Acceptance Criteria:

- Quantity of water charged shall not be less than quantity mentioned on Equipment Tag i.e. 4000 Liter +/- 0.3% (3999.7 to 4000.3)
- Equipment runs trouble free without any problems after charging material up to working volume i.e. 4000 Liters.

#### 11.1.5 Result Recording:

• Measure the Equipment Volumetric Capacity (in liters) & calculate the result and record the results in Performance Qualification Report.



#### PERFORMANCE QUALIFICATION PROTOCOL FOR S.S. JACKETED MANUFACTURING VESSEL (4000 LITER)

#### 11.2 Equipment Volumetric Capacity (In Liters) Test By Chemical assay Method :

#### 11.2.1 Objective:

• The purpose of this test is to demonstrate that Vessel Capacity provided is as agreed with the Equipment supplier and meeting User Requirement

#### 11.2.2 Equipment / Instrument Used:

• Process Water: Calibrated Vessel/ QC equipment to measure required quantity for charging Water for Injection, Sodium chloride. (0.9%) packs.

#### **11.2.3 Method Applied:**

• Charge qty of water to 4000 Liter Manufacturing Tank of Process Water using calibrated cylinder/ vessel or through load cell. Witness the quantity of Water received by the vessel.

Qty of Water	<b>RPM of stirrer</b>	Mixing Time
1000 Ltr	200 RPM	10 Min
1500 Ltr	200 RPM	10 Min
2000 Ltr	250 RPM	10 Min
2500 Ltr	250 RPM	10 Min
3000 Ltr	300 RPM	10 Min
3500 Ltr	350 RPM	10 Min
4000 Ltr	400 RPM	10 min

• Add NaCl (0.9%) to charged vessel.

- Operate the equipment at process parameters as per SOP on operation of manufacturing vessel.
- After the completion of cycle take 100 ml of rinse sample & send to QC lab for assay.
- Repeat above process by adding water as per table, each interval up to manufacturing capacity.
- During Volumetric Capacity (In Liters) Testing Read the Reading of Dip Stick & Record in Performance Qualification report.

#### **11.2.4 Acceptance Criteria:**

- Assay of NaCl should be between 0.882% W/V 0.912% W/V
- Equipment runs trouble free without any problems after charging material up to working volume i.e. 4000 Litres.



#### PERFORMANCE QUALIFICATION PROTOCOL FOR S.S. JACKETED MANUFACTURING VESSEL (4000 LITER)

#### **11.2.5 Result Recording:**

• Measure the Equipment Volumetric Capacity (in liters) and calculate the result and record the results in Performance Qualification Report.

#### **11.3** Verification Of Uniformity Of Solution:

#### 11.3.1 Objective:

• The purpose of this test is to ensure that Equipment Operates trouble free to prepare solution and solution prepared is homogeneous (without Lumps & clear solution) as seen visually and active contents are uniform.

#### 11.3.2 Equipment / Instruments Used:

- Sodium Chloride & Water for Injection in sufficient quantity to make 4000 Ltr. Solution of 0.9 % NaCl.
- Sample collection using calibrated sampling rod.
- Sample containers or sample bags.

#### **11.3.3 Method Applied:**

- Charge 0.9% NaCl (Sodium chloride) in the manufacturing vessel along with Solvent. Agitate the mixture for defined duration & defined RPM.
- Temperature of WFI should be between 30-35 ° C
- Take the Samples at the after 5, 10 & 30 minute time interval of mixing of cycle. Sample to be taken at two locations at identified potential areas of poor mixing. Sample to be taken at top and bottom.
- Three consecutive trials must be taken at minimum, & Maximum RPM.

#### **11.3.4** Acceptance Criteria:

- At the 05 minutes, take the sample & observe visually. The sample shall be free of lumps as seen visually
- At the 10 & 30 minutes interval of cycle take the100 ml sample from manufacturing tank & send the QC Lab for assay (98% to102%) & PH (5-7)
- The Equipment should operate trouble free throughout the operation cycle.

#### **11.3.5** Result Recording:

• Record the results of in Performance Qualification Report record .



#### QUALITY ASSURANCE DEPARTMENT

#### PERFORMANCE QUALIFICATION PROTOCOL FOR S.S. JACKETED MANUFACTURING VESSEL (4000 LITER)

#### **11.4** CIP (CLEAN IN PLACE):

#### 11.4.1 MANUFACTURING VESSEL & CONNECTED LOOP:

#### A) **OBJECTIVE:**

To demonstrate that the system is to ensure that, the washing cycles are sufficient to remove residual impurities of previously manufactured product from inner surface of the Manufacturing Vessel.

#### **B) PROCEDURE:**

- Collect 1000 Liter water for injection in Manufacturing Vessel..
- Add 40 Liters 5 % NaOH solution in the Vessel and start stirring for 10 min.
- After completion of 5% Sodium Hydroxide Mixing then recirculate, and Finally drain the solution from Manufacturing Vessel throw Product Line with the Help of Pump.
- Start CIP cycle as per SOP.
- Take print out from the CIP system for each cycle.
- Take Pre Rinse & Final Rinse Until Conductivity Not Achieved
- Performed CIP at 5 %, 10 % ,15% NaOH Concentration.
- After completion of CIP cycle, immediately collect Sample from Product Line drain and send to QC For pH & Conductivity Analysis.

#### C) **RESULT RECORDING:**

• Record the results in Performance Qualification Report

#### D) ACCEPTANCE CRITERIA:


- Finally rinsed WFI should meet the WFI specification
- pH (Limit 5-7)
- Conductivity (Limit: less than  $1.2 \,\mu\text{s/cm}$ ).
- Off Line Conductivity ( Limit NMT 2.1 µs/cm).



QUALITY ASSURANCE DEPARTMENT

PERFORMANCE QUALIFICATION PROTOCOL FOR S.S. JACKETED MANUFACTURING VESSEL (4000 LITER)

#### LOGICAL DIGRAM FOR CIP PROCESS MANUFACTURING TANK WITH PRODUCT LINE





#### QUALITY ASSURANCE DEPARTMENT

#### PERFORMANCE QUALIFICATION PROTOCOL FOR S.S. JACKETED MANUFACTURING VESSEL (4000 LITER)

#### 11.5 SIP (STERILIZATION IN PLACE):

#### 11.5.1 HEAT DISTRIBUTION STUDY FOR MANUFACTURING TANK :

#### A) **OBJECTIVE:**

• The Objective of heat distribution study is to provide a documentary evidence for a uniform temperature distribution in Equipment Connected with Steam Line by using12 Nos. of temperature probes.

#### **B)** EQUIPMENT / INSTRUMENTS

- Duly Calibrated Data logger with calibrated sensors
- Biological Indicator 10<sup>6</sup> spores i.e. *Geobacillus stearothermophilus*)

#### C) **PROCEDURE:**

- Check the calibration of Digital data logger and probes.
- Insert 12 nos. of Temperature probes in following locations, as schematically shown in system drawing for Manufacturing Vessel,
- Insert 2 Nos Temperature Probe in Product Line
- Seal the port with clamp to ensure no steam leakage during operation.
- Connect the Pure steam Line to the manufacturing Tank. Up to Product Line
- OPEN Steam Valve and start the Process
- Set the following parameters in PLC & operate SIP Function as per SOP and also start the data logger to record actual temperatures at every 10 second.



#### PERFORMANCE QUALIFICATION PROTOCOL FOR S.S. JACKETED MANUFACTURING VESSEL (4000 LITER)

#### D) Location of External Probe with Biological Indicator

S.No.	Location	No. of Probes	ID No. of Probe	No. of BI.
First Digit	al Data Logger		· · ·	
1.	Tank Drain	1No.	1 No.	
2.	Sampling Valve	1 No	2 No	••••
3.	Vent Filter	1 No	3 No	••••
4.	In Side the Nitrogen Dip Tube	1No	4 No	••••
5.	In Side the CIP Inlet	1 No	5 No	• • • • • • • • •
6.	In Side Recirculation Loop	1 No	6 No	1
7.	In Side The Tank	6 No	7,8,9,10,11,12 No	6 of each
Second Di	Second Digital Data Logger (Filtration Side for Product Line)			
1.	In Product Line end	1 No	1No	1
2.	In Product Line to Near to 0.2 µ Filter	1 No	2No	••••

- Perform three consecutive SIP cycle for Manufacturing Tank with Product Line as per respective SOP at and 2.50 bar pressure for 30 minutes.
  - Collect the BI sample from end of each Cycle and send to Micro lab for Testing.


Parameter	Acceptance Criteria
Purging Time	060 Second
Sterilization Pressure	2.50 Bar
Pressure Dead band	00.02 Bar
Sterilization temperature	121.5 ° C
Heating ON Temperature	123.5 °C
Heating OF Temperature	124.0 ° C
Sterilization Hold Time	30 Minute
Sterilization Fail Temperature	119.0 ° C
Overshoot Temperature	130.0 ° C
Cooling Temperature	80.0°C



QUALITY ASSURANCE DEPARTMENT

#### PERFORMANCE QUALIFICATION PROTOCOL FOR S.S. JACKETED MANUFACTURING VESSEL (4000 LITER)

## TEMPERATURE SENSOR & BI'S LOCATION FOR MANUFACTURING TANK WITH PRODUCT LINE:



= External Temperature Probe

- 🎐 = Biological Indicator
- Inbuilt Temperature Sensor



#### PERFORMANCE QUALIFICATION PROTOCOL FOR S.S. JACKETED MANUFACTURING VESSEL (4000 LITER)

#### **11.5.2 BIO-CHALLENGE STUDY**

#### A) **OBJECTIVE:**

The purpose of Bio-challenge study is to provide documentary evidence that the SIP cycle is capable to achieve microbial inactivation, to an SAL 10<sup>-6</sup> by using *Geobacillus Stearothermophilus* 

#### **B) PROCEDURE**

- During the heat distribution study, place the biological indicator in a horizontal position in the following locations as specified in system drawing
- After completion of sterilization cycle remove the biological indicator with the help of safety gloves. Content of the ampoule are hot and under pressure. Allow to cool at room temperature for 10 to 15 minutes.
- Sent the exposed biological indicator to microbiology laboratory for incubation.
- After incubation observe the indicator for growth. (+ve when purple color change to yellow color, ve when purple color remain as such).
- Place the processed units and one unprocessed unit (control) in a vertical position in an incubator at 55 -60°C for 48 hours.
- Observe the incubated units after each 48 hrs and record the observation in respective format
- If exposed indicator shows positive results increase holding time and validate the cycle for this period to get minimum Sterility Assurance Level (SAL) 10<sup>-6</sup>.Run three consecutive cycles.
- After 2 days incubation, all positive units should be discarded as per SOP.

#### A) ACCEPTANCE CRITERIA:

- If positive control unit does not show sign of growth consider the test invalid.
- A negative control unit should not show any growth during incubation.
- A failed sterilization cycle is indicated by turbidity or color change toward yellow in exposed biological indicator.
- Test unit that retains its purple color after sterilization indicates that sterilization parameters have been met.



#### QUALITY ASSURANCE DEPARTMENT

#### PERFORMANCE QUALIFICATION PROTOCOL FOR S.S. JACKETED MANUFACTURING VESSEL (4000 LITER)

### 11.5.3 F<sub>0</sub> CALCULATION

#### A) Numerical F<sub>0</sub> Value:

The actual observations obtained during the heat distribution study at different temperature sensing locations are complied in the table and the observed temperature shell be subjected for calculation of F0 values at that particular location. The lethality factor calculations are done by using the following formula and the computed (during the sterilization period) are given in the following table.  $F_0=dt \sum 10^{(T-121)/Z}$  (a)

 $F_0=dt \sum (Sum of lethality factors)$ Where,

dt : Time interval between successive temperature measurements (in min).

T: Observed temperature at that particular time (as per the actual temperatures recorded)

Z = change in the heat resistance of Geobacillus stearothermophilus spores as temperature is changed (as mentioned in COA).

#### B) **F**<sub>0</sub> Value for Biological Indicators:

The biological Fo value for biological indicator strip exposed during the sterilization can be calculated as follows.

Fo =  $D_{121} (\log A - \log B)$  .....(b) Where,

 $D_{121}$  D value of the biological indicator at  $121^{\circ}C$ 

A Experimental Biological indicator concentration or spore population

B Desired level of sterility (SAL- 10<sup>-6</sup>)

#### C) Desired Spore log reduction:

Calculate the desired reduction in spore population by using the formula-

```
SLR desired = \log A - \log SAL desired -----(c)
```

Where,

A Experimental population of Biological Indicator SAL desired Desired level of sterility (10<sup>-6</sup>)



#### QUALITY ASSURANCE DEPARTMENT

#### PERFORMANCE QUALIFICATION PROTOCOL FOR S.S. JACKETED MANUFACTURING VESSEL (4000 LITER)

#### **D)** Actual Spore log reduction:

Calculate actual reduction in spore population by using the formula-

SLR <sub>Actual</sub> =  $F_0 / D_{121}$ ------ (d)

Where,

 $F_0$  : Minimum calculated  $F_0$  value

 $D_{121:}$  D value of the biological indicator at  $121^{0}$ C.

#### **E)** ACCEPTANCE CRITERIA:

The calculated numerical Fo value of SIP cycle should be more than the biological indicator value, which is exposed in SIP validation.

#### 11.0 CHECKLIST OF ALL TESTS & CHECKS

S.No.	Name of Test or Check	Execution (Yes/No.)	Remark
1.	Calibration Status of Test Instrument		
2.	Equipment Volumetric Capacity (in liters) Test		
3.	Equipment Volumetric Capacity (in liters) Test by		
4.	Verification of Uniformity of Solution		
5.	CIP		
6.	Heat Distribution Study (SIP)		

#### 12.0 **REFERENCES:**

#### The Principle Reference is the following:

- Validation Master Plan.
- Schedule M "Good Manufacturing Practices and Requirements of Premises, Plant and Equipment for Pharmaceutical Products."
- WHO Essential Drugs and Medicines Policy, QA of Pharmaceuticals, Vol-2.Good Manufacturing Practices and Inspection.
- SOP for "Operation & Cleaning of manufacturing Vessel".
- HTMS 2010



#### PERFORMANCE QUALIFICATION PROTOCOL FOR S.S. JACKETED MANUFACTURING VESSEL (4000 LITER)

#### **13.0 DOCUMENTS TO BE ATTACHED:**

- Test Report from QC lab
- Any other Relevant Documents.
- Calibration Certificate of test Instruments.

#### 14.0 NON COMPLIANCE:

- In case of any Non compliance observed during PQ, inform to Head QA for necessary action. Document the details observed.
- The Head QA will study the impact of Non compliance. If Non compliance is acceptable and it does not have an impact on performance of the Qualification, prepare final conclusion.

#### 15.0 DEVIATION FROM PRE-DEFINED SPECIFICATION, IF ANY

- In case of any deviation observed during PQ, inform to Head QA for necessary action.
- Document the deviation detail in observed deviation section.
- The Head QA will study the impact of deviation. If deviation is acceptable and it does not have an Impact on performance of the Qualification, prepare final conclusion & prepare final conclusion.

#### 16.0 CHANGE CONTROL, IF ANY

- If any change control is required during PQ, inform to Head QA for necessary action.
- Document the details observed.
- The Head QA will study the impact of change. If change is acceptable and it does not have an Impact on performance of the Qualification, prepare final conclusion & prepare final conclusion.



#### PERFORMANCE QUALIFICATION PROTOCOL FOR S.S. JACKETED MANUFACTURING VESSEL (4000 LITER)

#### **17.0 ABBREVIATIONS:**

%	:	Percentage
cGMP	:	Current Good Manufacturing Practices
ID.	:	Identification
Ltr.	:	Liter
MFT	:	Manufacturing vessel
Nacl	:	Sodium chloride
No.	:	Number
QC	:	Quality Control
S.S	:	Stainless Steel
SOP	:	Standard Operating Procedure
WHO	:	World Health Organization