

PERFORMANCE QUALIFICATION PROTOCOL FOR NUTSCHE FILTER

PERFORMANCE QUALIFICATION PROTOCOL

FOR

NUTSCHE FILTER

Protocol No.	
Supersedes	
Effective Date	
No. of Pages	19



QUALITY ASSURANCE DEPARTMENT

PERFORMANCE QUALIFICATION PROTOCOL FOR NUTSCHE FILTER PROTOCOL CONTENTS

S.No.	Section Title	Page No.
1.0	Protocol Approval	3
2.0	Overview	4
	Objective	
	Purpose & Scope	
	Responsibility	
3.0	Training Record	5
	Purpose	
	Scope	
	Topics	
4.0	Pre Qualification Requirements	6
5.0	Equipment Description	7-8
6.0	Qualification procedure	9
7.0	Acceptance Criteria	10
8.0	Qualification Report	10
9.0	Approval of Qualification Report	10
10.0	Qualification Criteria	10
11.0	Observed Deviation	11
12.0	List of Exhibits / Annexure	12
13.0	Reference Documents	12



QUALITY ASSURANCE DEPARTMENT

PERFORMANCE QUALIFICATION PROTOCOL FOR NUTSCHE FILTER

1.0 Protocol Approval

This is a specific protocol for Qualification of Nutsche Filter (Tag No. :) installed in Plant.

This protocol shall be approved by the following:

Prepared By:

Name	Designation	Department	Signature	Date

Checked By:

Name	Designation	Department	Signature	Date

Approved By:

Name	Designation	Department	Signature	Date



PERFORMANCE QUALIFICATION PROTOCOL FOR NUTSCHE FILTER

2.0 Overview

2.1 Objective

To provide a documented evidence that the Qualification of Nutsche Filter (**Tag No.:**) have been performed as per the approved protocol.

2.2 Purpose and Scope

2.3 The purpose of the protocol is to demonstrate that the Nutsche Filter installed in Plant shall operate reproducibly and consistently within its full dynamic range of operation according to Functional /Manufacturers/In house specifications.

The scope of this qualification exercise is limited to the Qualification of Nutsche Filter of Plant.

2.4 Responsibility

- **Protocol / Report Preparation:** Quality Assurance (QA) Executive.
- **Protocol / Report Preparation:** Manager Production / Manager Engineering / Manager Quality Assurance (QA).
- Approval of Protocol / Report: Quality Assurance (QA) AVP / Nominee.



PERFORMANCE QUALIFICATION PROTOCOL FOR NUTSCHE FILTER

3.0 Training Record

3.1 Purpose

The purpose of this training is to familiarize the trainees with the strategy of Qualification of Nutsche Filter of Plant.

3.2 Scope

This training is applicable to Nutsche Filter.

3.3 Topics

The following topics shall be covered during training:

- Principle of working of Nutsche Filter.
- Technical specifications of the Nutsche Filter.
- Overall strategy of Qualification process.
- General precautions / guidelines to be followed during Qualification.
- Training record shall be attached with the report as Annexure 01



PERFORMANCE QUALIFICATION PROTOCOL FOR NUTSCHE FILTER

4.0 Pre Qualification Requirements

Following instruments shall be required for the Qualification of Nutsche Filter at Plant.

S.No.	Instrument Name	Instrument Code / S. No.	Calibration Certificate No.	Calibration Due On
1.	Vacuum Gauge			

Calibration certificates of master instruments shall be attached as Annexure No-02.



QUALITY ASSURANCE DEPARTMENT

PERFORMANCE QUALIFICATION PROTOCOL FOR NUTSCHE FILTER

5.0 System/Equipment Description

5.1 System/Equipment details

The Nutsche filter (**Tag No. :**) shall be used to separate solid & liquid by filtration under pressure or vacuum.

Description

•	Equipment Tag Number	:	•••••
•	Location	:	Sterile Plant
•	Name of the system	:	Nutsche filter
•	Manufacturer's Name / Address	:	
•	Model	:	Detachable Bottom (cGMP)
•	Overall Dimensions		
	Height :	10	70 mm
	Diameter	:	780 mm
•	Hold up Volume	:	150 Litres
•	Filter Disc Pore Size	:	10 Micron



PERFORMANCE QUALIFICATION PROTOCOL FOR NUTSCHE FILTER

5.2 Generic Design

5.2.1 Working Principle

Nutsche Filter is a closed vessel designed to separate solid and liquid by filtration under pressure or vacuum. The closed operation ensures compatible, contamination free and non polluting working conditions maintaining product purity and hygiene.

5.2.2 Brief Machine Description

The Nutsche Filter comprises of following parts:

• Shell

The shell is fabricated from SS-316 Plate. Shell is supported by four legs with castors and PU wheels. Shell of Nutsche filter is tested at 3 Kg/cm² and designed temperature of the shell is 130 °C at 60 minutes duration. Hold up volume 150 Litre and nominal filtration area is 0.47 m^2

Detachable Bottom

Detachable bottom is fabricated from SS-316 Plate. It holds filter cloth as a filter media (10 micron filter holes). Sealing rubber ring is provided in between grooves of detachable bottom & shell to provide leak proof joint while operation. Detachable bottom is lowered by shell cylinder attached to the vessel at one end and the bottom at the other end.

5.3 Safety feature Description

5.3.1 All corners rounded off

All corners shall be rounded for the personnel safety of the human being to avoid any accidentals cut during operation.

5.3.2 Pressure Gauge

Compound gauge is provided to measure the shell pressure.





.

PERFORMANCE QUALIFICATION PROTOCOL FOR NUTSCHE FILTER

6.0 Qualification Procedure

Following procedure shall be used for the Qualification of the Nutsche filter is installed in Plant.

- 6.1 The connected utility shall be checked before starting Qualification. The observations shall be recorded as per **Exhibit** –**E01**.
- 6.2 Calibration status of the instruments attached to the equipment shall be checked and observations shall be recorded as per **Exhibit** –**E02**.
- 6.3 The operating functions of control panel shall be checked. The observations shall be recorded as per **Exhibit –E03**.
- 6.4 The Nutsche filter shall be run for 60.0 minutes to check the Qualification performance of Nutsche filter and the observation shall be recorded as per **Exhibit-E04A & 4B**.
- 6.5 All instrument calibration certificates shall be attached as per Annexure 02.
- 6.6 Any deviation observed during qualification shall be recorded in the observed deviation, corrective action and justification report section.
- 6.7 Observed deviation shall be reported to the department head and quality head.
- 6.8 If the observed deviation does not have any major impact on the Qualification, the final conclusion shall be provided.
- 6.9 If the observed deviation has major impact on the Qualification, deviation shall be reported to the manufacturer for the corrective action and qualification activity shall be performed again.



QUALITY ASSURANCE DEPARTMENT

PERFORMANCE QUALIFICATION PROTOCOL FOR NUTSCHE FILTER

7.0 Acceptance Criteria

Qualification shall be considered acceptable when requirements listed in section 6.0 of this document shall be fulfilled.

8.0 Qualification Report

This report shall include the related documents and attachments / annexure which shall be completed at the time of qualification activity.

9.0 Approval of Qualification Report

The qualification report shall be evaluated and finally approved by Head Quality Assurance.

10.0 Qualification Criteria

- Location of the System
- The design of the System
- Major part of the System
- Regulatory requirement, or
- Equipment is replaced with new one.

The above changes shall be done through change control procedure.



QUALITY ASSURANCE DEPARTMENT

PERFORMANCE QUALIFICATION PROTOCOL FOR NUTSCHE FILTER

11.0 Observed Deviation

S. No	Page No.	Point No.	Observed Deviation	Deviation Reported By	Deviation Approved By	Corrective Action Taken	Justification of Corrective Action	Corrective Action Taken and Justification Given By
					Report Ap	proved By		
Department Head			Quality Head					



QUALITY ASSURANCE DEPARTMENT

PERFORMANCE QUALIFICATION PROTOCOL FOR NUTSCHE FILTER

12.0 List of Exhibits / Annexure

12.1 List of Exhibits

Exhibit No.	Exhibit Title	No. of Pages
E01	Attached Utilities Verification Checklist	01
E02	Calibration Certificates & Equipment Checklist	01
E03	Control Panel Interface Operation Verification	01
E04A	Equipment Performance Test (Vacuum Test)	01
E04B Equipment Performance Test (Leakage Test with Water)		01
Total No. of Pag	ges	05

12.2 List of Annexure

Annexure No.	Annexure Title	No. of Pages
01	Training Record	01
02	Calibration Certificates of Master Instruments	01
Total No. of Pa	ges	02

13.0 Reference Documents

13.1 Manual of Equipment



QUALITY ASSURANCE DEPARTMENT

ecation ate: Utility Specifi Description Specifi Dry Nitrogen Pressure Pressure 2 – 4 Kg/cm² Vacuum 600 – 700 mr arks: Observation Comply / Not Com	ies Verificatio		
uipment Number ocation ate: Utility Description Dry Nitrogen Pressure 2 – 4 Kg/cm² Vacuum 600 – 700 mr arks: Observation Comply / Not Comsistence of the second se		on Check Li	st
ate: Utility Specifi Description Specifi Dry Nitrogen Pressure 2 – 4 Kg/cm ² Vacuum 600 – 700 mr harks: Observation Comply / Not Com	: Nutsche Fi	lter	
Utility Specifi Description Specifi Dry Nitrogen Pressure Pressure 2 – 4 Kg/cm² Vacuum 600 – 700 mr narks: Observation Comply / Not Com	:		
Date: • Utility Specifi • Description Specifi • Dry Nitrogen • Pressure 2 – 4 Kg/cm ² • Vacuum 600 – 700 mr • marks: Observation Comply / Not Com	: Plant		
Utility Specifi 0. Description Specifi 1. Dry Nitrogen Pressure 2 – 4 Kg/cm² Vacuum 600 – 700 mr marks: Observation Comply / Not Com marks: Observation Comply / Not Com	Time:		
Description Specification Dry Nitrogen Pressure Pressure 2 – 4 Kg/cm² Vacuum 600 – 700 mr marks: Observation Comply / Not Comply / Not Comply	Time.		
0. Description 1. Dry Nitrogen Pressure 2 – 4 Kg/cm² Vacuum 600 – 700 mr emarks: Observation Comply / Not Con mecked By:	rations	Ac	tual Observations
Pressure 2 – 4 Kg/cm² Vacuum 600 – 700 mr emarks: Observation Comply / Not Com hecked By:			
Vacuum 600 – 700 mr marks: Observation Comply / Not Com			
marks: Observation Comply / Not Com			
		Sign)	(Date)
rified By:(Name)			

QUALITY ASSURANCE DEPARTMENT

		Exhibit – E02		
	Calibration Cer	tificate Availability Ve	rification Checklis	t
Equipm	ent Name / Description	n : Nutsche F	ilter	
Equipm	ent No.	:		
Location	n	: Plant		
Date:		Time:		
S.No.	Name of the Instrument	Instrument Calibration Range	Instrument No.	Calibration Done on
	Componen t			
1.	Vacuum Gauge			
		y / Not Comply with th	e specification.	
Remarks	s: Observation Comply By:			Date)
	s: Observation Comply By:(Name)	(Sign) (1	
Remarks	s: Observation Comply By:(Name)	(Sign) (1	Date)

4			DEV/		
		PHARMA QUALITY ASSURANCE			
I] PERFORMANC	CE QUALIFICATION PRO	TOCOL FO	R NUTSCHE	FILTER
		Exhibit – F	203		
		Control Panel Interface C	peration Ver	ification	
Equ	ipment Name / D	Description : Nutsch	ne Filter		
Equ	ipment Number	:			
Loc	ation	: Plant			
Dat		Time:			
S.	Item	Action	Expecte	ed Result	Pass / Fail
No.					Re
	Dry Nitrogen	Open the valve of dry	Nutsche fil	ter shall get	u
	valve	Nitrogen	on		
	rks: Observation	Comply / Not Comply with			<u></u>
		Comply / Not Comply with (Name)	the specification (Sign)	on. (Date	<u>;)</u>
					2)
Check		(Name)	(Sign)	(Date	
Check	xed By:				
Check	xed By:	(Name)	(Sign)	(Date	
Check	xed By:	(Name)	(Sign)	(Date	
Check	xed By:	(Name)	(Sign)	(Date	
Check	xed By:	(Name)	(Sign)	(Date	
Check	xed By:	(Name)	(Sign)	(Date	
Check	xed By:	(Name)	(Sign)	(Date	
Check	xed By:	(Name)	(Sign)	(Date	
Check	xed By:	(Name)	(Sign)	(Date	
Check	xed By:	(Name)	(Sign)	(Date	
Check	xed By:	(Name)	(Sign)	(Date	
Check	xed By:	(Name)	(Sign)	(Date	
Check	xed By:	(Name)	(Sign)	(Date	



QUALITY ASSURANCE DEPARTMENT

PERFORMANCE QUALIFICATION PROTOCOL FOR NUTSCHE FILTER

Equipment Performance Test

(Vacuum Test)

Equipment Name / Description	:	Nutsche Filter
Equipment Number	:	
Location	:	Plant

Date:

Time:

S.No.	Time	Vacuum On Vacuum Ejector Pump	Vacuum On Nutsche Filter	Remarks Pass/Fail
1.0	10 Min			
2.0	20 Min			
3.0	30 Min			
4.0	40 Min			
5.0	50 Min			
6.0	60 Min			

Remarks: Observation Comply / Not Comply with the specification.

Checked By:

	(Name)	(Sign)	(Date)
Verified By:	(Name)	(Sign)	(Date)



QUALITY ASSURANCE DEPARTMENT

PERFORMANCE QUALIFICATION PROTOCOL FOR NUTSCHE FILTER

Exhibit – E04B

Equipment Performance Test (Leakage Test with Water)

(Dry Nitrogen Pressure)

Equipment Name / Description

: Nutsche Filter

:

Equipment Number

Location

: Plant

Date:

Time:

S.No.	Time	Pressure On Nutsche Filter	Observation of Leakage	Remarks Pass/Fail
1.0	10 Min			
2.0	20 Min			
3.0	30 Min			
4.0	40 Min			
5.0	50 Min			
6.0	60 Min			

Remarks: Observation Comply / Not Comply with the specification.

Checked By:	(Name)	(Sign)	(Date)
Verified By:	(Name)	(Sign)	(Date)



QUALITY ASSURANCE DEPARTMENT

PERFORMANCE QUALIFICATION PROTOCOL FOR NUTSCHE FILTER

Annexure – 01

Training Record

Equipment Name:	Nutsche Filter
Equipment Tag No.:	
Location:	Plant
No. of Pages:	01



QUALITY ASSURANCE DEPARTMENT

PERFORMANCE QUALIFICATION PROTOCOL FOR NUTSCHE FILTER

Annexure – 02

Instruments Calibration Certificates

Equipment Name:	Nutsche Filter
Equipment Tag No.:	
Location:	Plant
No. of Pages:	01