



PHARMA DEVILS
QUALITY ASSURANCE DEPARTMENT

Performance Qualification Protocol for Open Front Containment Station

Pre – Execution Approval

	Name	Designation	Signature	Date
Prepared By				
Reviewed By				
Reviewed By				
Reviewed By				
Approved By				



Performance Qualification Protocol for Open Front Containment Station

1.0 OBJECTIVE::

To determine that the Open fronted Containment Facility Equipment perform according to user requirement specifications, and to record all relevant information and data to demonstrate as intended purpose & consistently meeting its predefined specification & quality attributes.

2.0 SCOPE:

Scope is limited to the following

Equipment / System Name	Open Fronted Containment Facility
ID Number	S/001
Location	RM Dispensing Area

3.0 CHECKLIST FOR OPERATIONAL VERIFICATION:

Critical Variable to be met	Acceptance Criteria	Actual Observation	Remarks
Air Velocity:	The average of air velocity between $90 \pm 20\%$ FPM		
DOP Test	Upstream should be between 20-100 $\mu\text{g/litre}$ of air supplied. Maximum local penetration not more than 0.01% of upstream conc.		
Non-Viable Particle count	0.5μ- 3520000/ m^3 5.0 μ- 29300/ m^3 ISO-8 (Ref. 14644-1)		
Viable count	Settling Plate Method: 50 cfu/4 hours Active Air Sampling: 100 cfu/1000 Ltr.		



PHARMA DEVILS
QUALITY ASSURANCE DEPARTMENT

Performance Qualification Protocol for Open Front Containment Station

4.0 ANY CHANGES/DEVIATIONS IDENTIFIED DURING PERFORMANCE CHECKS:

.....
.....
.....
.....
.....

5.0 RECOMMENDATIONS AND CONCLUSIONS:

.....
.....
.....
.....
.....



Performance Qualification Protocol for Open Front Containment Station

8.0

ABBREVIATIONS:

RM : Raw Material

HEPA: High Efficiency Particulate Air Filter

FPM : Feet Per Minute

ISO : International Organization for Standardization

DOP : Di-octyl Phthalate



PHARMA DEVILS
QUALITY ASSURANCE DEPARTMENT

Performance Qualification Protocol for Open Front Containment Station

Post execution approval:

	Name	Designation	Signature	Date
Compiled By				
Reviewed By				
Reviewed By				
Reviewed By				
Approved By				