



Installation and Operational Qualification Test Datasheet #06.04 for Infrared Ray Dryer

Identification No.:		Document Number:	
Effective Date:		Revision No.: 00	
Test ID #6.4: Verification of Power failure			Test Run:
Target:	To check the impact of power failure on automated systems.		
Necessary materials:	NA		
Preconditions:	Machine is operating in normal operation mode		
Test ID	Test Description		
1	Print or record the process parameters (in the comments section) prior to simulating power failure.		
2	Simulate a power failure during auto mode of system.		
3	Restart the system.		
4	Verify the configured parameter again. Print or Record the same for verification.		
Test ID	Acceptance criteria	Acceptance criteria fulfilled? (Y/N)	
3	Human Intervention should be required for restarting the equipment.		
4	Configured parameters are not altered.		
Measures after test execution:	NA		
Comment Ref. No	Comment	Deviation Ref No	
Checked by (Signature/ date)		Verified by (Signature/ date)	
File Name		Page No.	Page 1 of 1