



**Installation and Operational Qualification Test Datasheet #09 for Infrared Ray Dryer**

<b>Identification No.:</b>		<b>Document Number:</b>	
<b>Effective Date:</b>		<b>Revision No.: 00</b>	
<b>Test ID #9: Performance Evaluation</b>			<b>Test Run: ____</b>
<b>Target:</b>	To verify the performance of the equipment.		
<b>Necessary materials:</b>	<ul style="list-style-type: none"> <li>• Operation Manual</li> <li>• Draft SOP of Operation</li> <li>• Drying Efficiency</li> </ul>		
<b>Preconditions:</b>	Equipment is in operation mode.		
<b>Test ID</b>	<b>Test Description</b>		
1	Operate the machine as per the SOP.		
2	Wash the equipment and place under the Infrared Ray Dryer.		
3	Start the cycle for preapproved parameter.		
4	After completion of the cycle, the equipment to be completely dried.		
5	Repeat the cycle for two more runs and all three runs should be completed successfully.		
<b>Test ID</b>	<b>Acceptance criteria:</b>	<b>Acceptance criteria fulfilled? (Y/N)</b>	
4 & 5	All cycles should complete successfully and the equipment should be completely dried in all three runs.		
<b>Measures after test execution:</b>			
<b>Comment Ref. No</b>	<b>Comment</b>	<b>Deviation Ref No</b>	
<b>Checked by (Signature/ date)</b>		<b>Verified by (Signature/ date)</b>	
<b>File Name</b>		<b>Page No.</b>	Page 1 of 1