

PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 1 of 43



System Name	DOUBLE SIDE ROTARY TABLET COMPRESSION M/C 45 STN (ACCURA PRESS IV)
System ID	
Location	COMPRESSION
Effective Date	



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 2 of 43

INSTALLATION QUALIFICATION DOCUMENT OF PLC SYSTEM FOR DOUBLE SIDE ROTARY TABLET COMPRESSION M/C 45 STN (ACCURA PRESS IV)

CONTENTS

1.0.0	PRE APPROVAL SIGNATURES:
2.0.0	GENERAL:
2.1.0	PURPOSE:
2.2.0	SCOPE:
2.3.0	BACKGROUND:
2.4.0	REVISION HISTORY:
2.5.0	REFERENCES:
2.6.0	VALIDATION TEAM:
2.7.0	RESPONSIBILITY:
2.8.0	
2.9.0	PLC DESCRIPTION:
2.10.	
2.11.	0 PLC SYSTEM SCHEMATIC DIAGRAM
3.0.0	INSTALLATION QUALIFICATION TEST POINTS:
3.1.0	IDENTIFICATION OF THE SYSTEMS GOING FOR VALIDATION
3.2.0	
3.3.0	
3.4.0	
3.5.0	
3.6.0	
3.7.0	
3.8.0	
3.9.0	
5.7.0	OF PLC SYSTEM
3.10.	
3.11.	
4.0.0	DEVIATION REPORT AND DISCREPANCY REPORT
5.0.0	SUMMARY REPORT
2.0.0	
6.0.0	TERMINOLOGIES
7.0.0	LIST OF ATTACHMENTS
8.0.0	LIST OF ABBREVIATIONS
9.0.0	POST APPROVAL SIGNATURES43



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 3 of 43

INSTALLATION QUALIFICATION DOCUMENT OF PLC SYSTEM FOR DOUBLE SIDE ROTARY TABLET COMPRESSION M/C 45 STN (ACCURA PRESS IV)

1.0.0 PRE APPROVAL SIGNATURES:

The signatures below indicate pre approval of this qualification document and it is ready for execution. Any changes or modifications to the intent or the acceptance criteria of this qualification document, following approval, requires the generation of an amendment which must be approval prior to execution.

			T.L.	
Prepared by	C J	Engineering	* 5	
Reviewed by		Engineering	R	
Reviewed by		Production		
Reviewed by		Quality Assurance		
	<u>Final Approval</u>	Final approval has been	n given by the follow	ing
Function	Name	D	esignation	Signature/Date
Approved by	0		ead Quality Assurance	



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 4 of 43

INSTALLATION QUALIFICATION DOCUMENT OF PLC SYSTEM FOR DOUBLE SIDE ROTARY TABLET COMPRESSION M/C 45 STN (ACCURA PRESS IV)

2.0.0 <u>GENERAL:</u>

2.1.0 <u>PURPOSE</u>:

The purpose of this qualification document is to verify and document that the PLC system of "Double Side Rotary Tablet Compression M/C 45 STN (Accura Press IV)" has been installed and fulfill its intended use when placed in its intended environment.

The purpose of the Installation Qualification is to provide documented evidence to demonstrate that the PLC system is installed as per the design specifications.

2.2.0 <u>SCOPE</u>:

This Installation Qualification will be performed on "Double Side Rotary Tablet Compression M/C 45 STN (Accura Press IV)" which is located in "Compression-1".

This installation qualification document describes the PLC system hardware and software, equipment details, test procedures, documentation, references and acceptance criteria used to establish that **"Double Side Rotary Tablet Compression M/C 45 STN (Accura Press IV)**"has been installed in accordance with the master documentations.

2.3.0 <u>BACKGROUND</u>:

The **"Double Side Rotary Tablet Compression M/C 45 STN (Accura Press IV)**" is a new system purchase specifically for use at

2.4.0 <u>REVISION HISTORY:</u>

Version No.	Effective Date	Reason for Change
00		New Document



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 5 of 43

INSTALLATION QUALIFICATION DOCUMENT OF PLC SYSTEM FOR DOUBLE SIDE ROTARY TABLET COMPRESSION M/C 45 STN (ACCURA PRESS IV)

2.5.0 <u>REFERENCES:</u>

The test and execution procedure within the scope of the qualification document are consistence with the following reference.

Guideline	Details
GAMP-5	Good Automated Manufacturing Practices
21 CFR Part 210	Code of Federal Regulations, Current Good Manufacturing Practices in Manufacturing Processing, Packing.
21 CFR Part 211	Code of Federal Regulations, Current Good Manufacturing Practices for finished Pharmaceuticals.
EU GMP Annex-11	European Union Good Manufacturing Practices Annexure-11

2.6.0 VALIDATION TEAM:

Validation team is responsible for the execution of Installation qualification of PLC system. Validation team comprises.

Name	Department	Designation	Sign & Date
Tunic	Department		Sign & Dute
	1		1
	Engineering		
	Production		
	QA		



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 6 of 43

INSTALLATION QUALIFICATION DOCUMENT OF PLC SYSTEM FOR DOUBLE SIDE ROTARY TABLET COMPRESSION M/C 45 STN (ACCURA PRESS IV)

2.7.0 <u>RESPONSIBILITY:</u>

- Collect all manuals, electrical wiring diagram and documentary or any other data necessary for the preparation, execution of installation qualification document from M/S.
- > Preparation and execution of Installation Qualification document.
- > Initiate Qualification study in coordination with Production, Quality Assurance and Engineering.
- Provide training to the persons, who present during execution, of this study.

Engineering	Production	Quality Assurance
 Co-ordinate during execution of Qualification activities. 	 Co-ordinate during execution of Qualification activities. 	Co-ordinate during execution of Qualification activities.
To provide utilities for Qualification activity.	Provide personnel for facilitating the execution of Qualification activity.	To review and approve the Qualification document.
To review the installation qualification document.	 Check that test requirements To Review the installation qualification document. 	



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 7 of 43

INSTALLATION QUALIFICATION DOCUMENT OF PLC SYSTEM FOR DOUBLE SIDE ROTARY TABLET COMPRESSION M/C 45 STN (ACCURA PRESS IV)

2.8.0 TRAINING RECORD:

Following persons have been trained on this approved qualification document and will execute/help in execution of this qualification document.

Duration of Training: _____

Venue of Training: _____

Date of Training:

Sr. No.	Name of Trainee	Designation of Trainee	Signature of Trainee	Evaluation OK/ To be retrained	Signature of evaluator
		and			
	E.				
	1		The second second		
Trai	ner Details:				
Nam	e:		Name:		
Desig	gnation:	I	Designation:		
Signa	ature:	(Signature:		



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:


PAGE No.: 8 of 43

INSTALLATION QUALIFICATION DOCUMENT OF PLC SYSTEM FOR DOUBLE SIDE ROTARY TABLET COMPRESSION M/C 45 STN (ACCURA PRESS IV)

2.9.0 PLC DESCRIPTION:

The dictionary defines automation as "the creation and application of technology to monitor and control the production and delivery of products and services."

"Programming Logic Controller" (PLC) is an industrial computer control system that continuously monitors the state of input devices and makes decisions based upon a custom program, to control the state of devices connected as outputs.



PLC consists of input modules or points, a Central Processing Unit (CPU), and output modules or points. An accepts a variety of digital analog signals from various field devices input or (sensors) and converts them into a logic signal that can be used by the CPU. The CPU makes decisions and executes control instructions based on program instructions in memory.

Output modules convert control instructions from the CPU into a digital or analog signal that can be used to control various field devices (actuators). A programming device is used to input the desired instructions. These instructions determine what the PLC will do for a specific input. An operator interface device allows process information to be displayed and new control parameters to be entered.

The PLC is used many inputs or modules to sense and measure physical quantities of equipment, such as motion, temperature, level, current, voltage, position, and pressure etc. Depending on the status of inputs which sensed by inputs or modules, processor controls various output module to energize or drive the field devices such as valves, motor starters and contactors etc that apply power circuit voltages to the control devices.



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 9 of 43

INSTALLATION QUALIFICATION DOCUMENT OF PLC SYSTEM FOR DOUBLE SIDE ROTARY TABLET COMPRESSION M/C 45 STN (ACCURA PRESS IV)

Digital or discrete input/output has only two states, one is ON and another is OFF. Input and output have light emitting diode (LED) to indicate the state of each input/output. Analog input/output allow to monitor and controlling analog voltage and control.

"Human Machine Interface" (HMI) is platform which is assist the operator to supervise and control the equipment. Operator has displayed information from the HMI and gives the command to PLC then PLC will execute the command.

2.10.0 SYSTEM DESCRIPTION

The PLC Based control system should have capability to control Double Side Rotary Tablet Compression M/C 45 STN (Accura Press). Purpose of the PLC system is to monitor, operate and control the machine. PLC System gets Digital signal from Field devices like Servo O/P signal, Proxy, HYD. Trip, VFD1 trip, VFD2 trip, F1 O/L, F2 O/L, E. Stop, LHS main Press OK, RHS Main Press OK, LHS Guard, RHS Guard, Lub. Oil level ok, Hyd. Press switch, LH PWD level, RH PWD level, Dust EXT., LHS Dozzer Present, RHS Dozzer Present, LHS Pre Press OK, RHS Pre Press OK, Front Guard, Rear Guard, LH MIN, LH MAX, RH MIN, RH MAX. The data is processed in CPU of PLC and give Output as per the logics of Control like SER 1 80, SER 1 81, SER 1 82, SER 1 83, VFD1, Clutch , F1, F2, HYD., DEC Valve , LUB. Valve buzzer etc



PROTOCOL No.:

REVISION No: 00


EFFECTIVE DATE:

PAGE No.: 10 of 43

INSTALLATION QUALIFICATION DOCUMENT OF PLC SYSTEM FOR DOUBLE SIDE ROTARY TABLET COMPRESSION M/C 45 STN (ACCURA PRESS IV)

2.11.0 PLC SYSTEM SCHEMATIC DIAGRAM

The PLC system schematic diagram for the **"Double Side Rotary Tablet Compression M/C 45 STN (Accura Press IV)"** automation is given below:





PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 11 of 43

INSTALLATION QUALIFICATION DOCUMENT OF PLC SYSTEM FOR DOUBLE SIDE ROTARY TABLET COMPRESSION M/C 45 STN (ACCURA PRESS IV)

INSTALLATION QUALIFICATION TEST POINTS:

<u>Sr. No.</u>	<u>Test Details</u>
1	IDENTIFY THE SYSTEMS GOING FOR VALIDATION
2	VERIFICATION OF MASTER DOCUMENTATIONS
3	VERIFICATION OF MASTER TEST INSTRUMENTS
4	VERIFICATION OF AMBIENT TEMPERATURE AND HUMIDITY CONDITIONS
5	VERIFICATION OF SCHEMATIC DIAGRAM & ELECTRICAL WIRING DIAGRAM
6	VERIFICATION OF PLC SYSTEM HARDWARE COMPONENTS
7	VERIFICATION OF PLC SYSTEM INPUT/OUTPUT ADDRESS
8	VERIFICATION OF PLC SYSTEM POWER SUPPLY
9	VERIFICATION OF LOGICAL SECURITY / ACCESS CONTROL OF PLC SYSTEM
10	VERIFICATION OF PLC AND HMI SOFTWARE
11	VERIFICATION OF STANDARD OPERATION PROCEDURE



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 12 of 43

Purpose	: This test is specified to illuminate the System going to be validated.
Scope	: Recordingof System details system Name, ID No., Manufacturer and location.
Procedure	 Record the details of System Identification as below : System Name Manufacturer Name System ID Location
Discrepancy	: If any Discrepancy is encountered which prevent completion of the report as originally intended, document the Discrepancy Report.
Acceptance Criteria	: Recorded data from the verification sources / tag plates and defined label of system manufacture should match with the specified data in test data table.



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 13 of 43

INSTALLATION QUALIFICATION DOCUMENT OF PLC SYSTEM FOR DOUBLE SIDE ROTARY TABLET COMPRESSION M/C 45 STN (ACCURA PRESS IV)

3.1.1 DATA TABLE OF SYSTEM IDENTIFICATION

Sr. No	System information	Expected result	Actual result	Meets acceptance criteria	Sign. & date
1	System Name	Double Side Rotary Tablet Compression M/C 45 STN (Accura Press IV)		Yes () No ()	
2	System Manufacturer	Fluidpack		Yes () No ()	
3	System ID No.			Yes () No ()	
4	System Location	Compression-1		Yes () No ()	

Comments/ Remarks:

Function	Name	Department	Sign. & Date
Tested by		Engineering	
Verified by		Engineering	
Reviewed by		QA	



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 14 of 43

INSTALLATION QUALIFICATION DOCUMENT OF PLC SYSTEM FOR DOUBLE SIDE ROTARY TABLET COMPRESSION M/C 45 STN (ACCURA PRESS IV)

3.1.0 VERIFICATION OF MASTER DOCUMENTATIONS

Purpose	: This test is to verify and review master document and ensure that system is adequately documented and controlled.
Scope	: Recordingof master document list, location and availability.
Procedure	 : List all the master document associated to this PLC system. > Check the master document availability. > Record the master document location.
Discrepancy	: If any discrepancy is encountered which prevent completion of the report as originally intended, document the discrepancy report.
Acceptance Criteria	: All master documents must be available.



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 15 of 43

INSTALLATION QUALIFICATION DOCUMENT OF PLC SYSTEM FOR DOUBLE SIDE ROTARY TABLET COMPRESSION M/C 45 STN (ACCURA PRESS IV)

3.1.1 DATA TABLE OF MASTER DOCUMENTS

Sr. No	Master Document Title	Availability Yes/No	Controlled Location	Meets acceptance criteria:	Sign. & date
1	Machine Operation Manual			Yes () No ()	
2	PLC System Bill of Material			Yes () No ()	
3	PLC Specification	Same	Total Y	Yes () No ()	
4	HMI Specification			Yes () No ()	
nents _	/ Remarks:				
_					
_					

Function	Name	Department	Sign. & Date
Tested by		Engineering	
Verified by		Engineering	
Reviewed by		QA	



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 16 of 43

INSTALLATION QUALIFICATION DOCUMENT OF PLC SYSTEM FOR DOUBLE SIDE ROTARY TABLET COMPRESSION M/C 45 STN (ACCURA PRESS IV)

3.2.0 <u>VERIFICATION OF MASTER TEST INSTRUMENTS</u>

Purpose	: This test is verified to master instrument which is used for testing.
Scope	: Recordingof master test instrument name, ID no and calibration date and due date.
Procedure	 Record the details of Master Instrument as below : Instrument Name - Instrument Tag Plate Instrument ID No - Instrument Tag Plate Calibration date and Due date – Calibration Certificate
Discrepancy	: If any discrepancy is encountered which prevent completion of the report as
	originally intended, document the discrepancy report.
Acceptance	: Recorded data from manufacturer tag plates and master instruments should be
Criteria	calibrated.



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 17 of 43

INSTALLATION QUALIFICATION DOCUMENT OF PLC SYSTEM FOR DOUBLE SIDE ROTARY TABLET COMPRESSION M/C 45 STN (ACCURA PRESS IV)

3.2.1 DATA TABLE OF MASTER TEST INSTRUMENTS Instrument Meets Sign. Sr. Instrument Calibration Calibration ID /Make acceptance & Name **Due Date** No Date /Model criteria: date Yes() No() 1 Yes() No() 2 **Comments/ Remarks:** Function Name Department Sign. & Date Tested by Engineering Engineering Verified by **Reviewed by** QA



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 18 of 43

INSTALLATION QUALIFICATION DOCUMENT OF PLC SYSTEM FOR DOUBLE SIDE ROTARY TABLET COMPRESSION M/C 45 STN (ACCURA PRESS IV)

3.3.0 VERIFICATION OF AMBIENT TEMPERATURE AND HUMIDITY CONDITIONS

Purpose	: To verify proper ambient temperature and humidity conditions for PLC and HMI system.
Scope	: Recording of temperature and humidity for PLC and HMI system.
Procedure	 Measure the environmental conditions for the PLC and HMI system with calibrated hydro-thermometer. Record the data for the same and verify with the specified conditions.
Discrepancy	: If any discrepancy is encountered which prevent completion of the report as originally intended, document the discrepancy report.
Acceptance Criteria	: The environmental conditions of PLC and HMI system should be within the specified limits provided by the supplier.



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 19 of 43

INSTALLATION QUALIFICATION DOCUMENT OF PLC SYSTEM FOR DOUBLE SIDE ROTARY TABLET COMPRESSION M/C 45 STN (ACCURA PRESS IV)

3.3.1 DATA SHEET OF AMBIENT TEMPERATURE AND HUMIDITY CONDITIONS ***** Temperature condition for PLC :-Specified temperature range :- $0^{\circ}C$ to $55^{\circ}C$ Field measured temperature :- _____ ***** Temperature condition for HMI :-Specified temperature range :- 0°C to 50°C Field measured temperature :-* Relative Humidity condition for PLC :-Specified humidity range :-5% - 95% (without condensation) Field measured humidity: -* Relative Humidity condition for HMI :-Specified humidity range :-10% - 85% (without condensation) Field measured humidity: -Meets acceptance criteria: Yes () No() **Comments/ Remarks:** Function Sign. & Date Name Department

Tested by	Engineering	
Verified by	Engineering	
Reviewed by	QA	



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 20 of 43

INSTALLATION QUALIFICATION DOCUMENT OF PLC SYSTEM FOR DOUBLE SIDE ROTARY TABLET COMPRESSION M/C 45 STN (ACCURA PRESS IV)

3.4.0 **VERIFICATION OF SCHEMATIC DIAGRAM & ELECTRICAL WIRING DIAGRAM** Purpose : To verify and check schematic diagram and electrical wiring diagram of PLC system. Scope : To check and record the engineering drawing list. Procedure Verify availability of all engineering drawings. : Verify the electrical wiring diagram with actual PLC system. : If any discrepancy is encountered which prevent completion of the report as Discrepancy originally intended, document the discrepancy Report. : All drawing must be current. The PLC system assembly conforms to the latest Acceptance Criteria version of the drawings. PLC System communication cable and printer (if available) should be correctly and clearly tagged. All PLC system components should be installed in correct location. All of them accessible and readable.



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 21 of 43

INSTALLATION QUALIFICATION DOCUMENT OF PLC SYSTEM FOR DOUBLE SIDE ROTARY TABLET COMPRESSION M/C 45 STN (ACCURA PRESS IV)

3.4.1 DATA TABLE OF SCHEMATIC DIAGRAM & ELECTRICAL WIRING DIAGRAM

Sr. No	Details	Drawing No/ Document Availability Yes/No	Location	Meets acceptance criteria:	Sign. & date
1	Schematic diagram			Yes () No ()	
2	Electrical wiring diagram	5	Z	Yes () No ()	
ment	s/ Remarks:				
-					
-					
-		Ţ			
	1				
F	Function	Name	Department	Sign.	& Date
	ested by		Engineering		
Т	erified by		Engineering		



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 22 of 43

INSTALLATION QUALIFICATION DOCUMENT OF PLC SYSTEM FOR DOUBLE SIDE ROTARY TABLET COMPRESSION M/C 45 STN (ACCURA PRESS IV)

3.5.0 VERIFICATION OF PLC SYSTEM HARDWARE COMPONENTS

Purpose	: Verify the hardware components of PLC system.
Scope	: Record the each and every hardware components details of PLC system.
Procedure	 Yerify physical installation of PLC system with engineering drawing. Perform visual inspection of hardware components of PLC system. Verify PLC system manufacturer, model No. and other relative details of PLC system. Verify PLC system input and output modules. Verify manufacturer, Model No and other relative details of each module.
Discrepancy	: If any discrepancy is encountered which prevent completion of the report as originally intended, document the discrepancy report.
Acceptance	: Physical installation of the hardware components of PLC system should be as
Criteria	per specification and schematic drawing.



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 23 of 43

INSTALLATION QUALIFICATION DOCUMENT OF PLC SYSTEM FOR DOUBLE SIDE ROTARY TABLET COMPRESSION M/C 45 STN (ACCURA PRESS IV)

3.5.1 DATA TABLE OF HARDWARE COMPONENTS

Description	Manufacturer Specification	Actual Observation	Meets acceptance criteria	Sign. & date
		PLC Processor Unit		
Manufacturer	Allen Bradley		Yes () No ()	
Model No.	Micro Logix 1400		Yes () No ()	
No. of Digital Inputs	20		Yes () No ()	
No. of Digital Outputs	12	ALA	Yes () No ()	
No. of Analog Inputs	04		Yes () No ()	
No. of Analog Outputs	02		Yes () No ()	
		Digital Input Card		
Manufacturer	Allen Bradley	U U U U U U U U	Yes () No ()	
Model No.	1762 IQ 16		Yes () No ()	
No. of Digital Inputs	16		Yes () No ()	
		Digital Output Card		
Manufacturer	Allen Bradley		Yes () No ()	
Model No.	1762 QW8		Yes () No ()	
No. of Digital Output	08		Yes () No ()	



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 24 of 43

Description	Manufacturer Specification	Actual Observation	Meets acceptance criteria	Sign. & date
	Analo	og Input & Output Card	· · ·	
Manufacturer	Allen Bradley		Yes () No ()	
Model No.	1762 IF2OF2		Yes () No ()	
No .of Analog Input	02	5.000	Yes () No ()	
No. of Analog Output	02		Yes () No ()	
		нмі		
Manufacturer	Schneider Electric		Yes () No ()	
Model No.	HMIGX03501		Yes () No ()	
	PLC-H	MI Communication cab	le	
Manufacturer	Allen Bradley		Yes () No ()	
Туре	RS232		Yes () No ()	
		Power Supply		
Manufacturer	Mean well		Yes () No ()	
Model No.	PR-120-24		Yes () No ()	



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 25 of 43

Function	Name	Department	Sign. & Date
Tested by	2	Engineering	
Verified by		Engineering	
Reviewed by		QA	



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 26 of 43

Purpose	: Verify the Input/ Output address of PLC system.
Scope	: To record the specific addressing of Input/ Output modules and PLC system.
Procedure	: > Verify the PLC module installation as per schematic drawing, Digital
Troccure	and Analog input/ output address as per input/ output list and PLC
	drawing. Record the data.
Discrepancy	: If any discrepancy is encountered which prevent completion of the report as
	originally intended, document the discrepancy report.
Acceptance	: Recorded specific addressing of Input/ Output module and PLC system should
Criteria	match with PLC system drawing.



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 27 of 43

INSTALLATION QUALIFICATION DOCUMENT OF PLC SYSTEM FOR DOUBLE SIDE ROTARY TABLET COMPRESSION M/C 45 STN (ACCURA PRESS IV)

3.6.1 DATA TABLE OF PLC SYSTEM INPUT/ OUTPUT ADDRESS Meets Sign. & Actual Module Model No. Addressing acceptance date Observation criteria: **Digital Inputs** IN0-IN19, **Digital Outputs OUT0-OUT11**, Allen Bradley Yes() No() Analog Input Micro Logix PLC 14000 IN1-IN4 **Analog Output** OUT1-OUT2 **Digital Inputs** Digital IN0-IN15 Yes () No () 1762 IQ16 Input card **Digital Outputs** Digital OUT0-OUT7 Yes() No() Output 1762 OW8 card



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 28 of 43

Module	Model No.	Addressing	Actual Observation	Meets acceptance criteria:	Sign. & date
Analog Input &		Analog input IN0 to IN1			
Output Card	IF2OF2	Analog Output Out0 to Out1		Yes () No ()	
ments/ Remarks	s:				
				1	
			Department	S	Sign. & Date
Function	Na	ame	_ · F ··· ·····		
Function Tested by	Na		Engineering		



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 29 of 43

INSTALLATION QUALIFICATION DOCUMENT OF PLC SYSTEM FOR DOUBLE SIDE ROTARY TABLET COMPRESSION M/C 45 STN (ACCURA PRESS IV)

3.7.0 **VERIFICATION OF PLC SYSTEM POWER SUPPLY** : Verify the power supply of PLC System. Purpose : Measure the power supply of PLC system Scope Power on the PLC system and set the multi meter in AC/DC voltage Procedure : \geq measurement range and measure the voltage at PLC terminal end and record. > Power on the HMI system and set the multi meter in AC/DC voltage measurement range and measure the voltage at HMI terminal end and record. : If any Discrepancy is encountered which prevent completion of the report as Discrepancy originally intended, document the Discrepancy Report. : All utilizes must be verified to meet the attached manufacturer's specification. Acceptance Criteria



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 30 of 43

Function	Name	Department	Sign. & Date
Tested by		Engineering	
Verified by		Engineering	
Reviewed by		QA	



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 31 of 43

INSTALLATION QUALIFICATION DOCUMENT OF PLC SYSTEM FOR DOUBLE SIDE ROTARY TABLET COMPRESSION M/C 45 STN (ACCURA PRESS IV)

3.8.0 VERIFICATION OF PHYSICAL AND LOGICAL SECURITY / ACCESS CONTROL OF PLC SYSTEM Purpose : Verify the physical and logical security / access control of the PLC system. : Physical and logical security of PLC system. Scope Verify physical control of PLC system. Procedure : Verify logical security of HMI system. Check password length. Check level of password for HMI functions. Discrepancy : If any discrepancy is encountered which prevent completion of the report as originally intended, document the discrepancy Report. : Physical security for the PLC system should be maintained. Logical security of Acceptance Criteria PLC system should have 3 or 4 character password length and minimum 2 levels of password.



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 32 of 43

INSTALLATION QUALIFICATION DOCUMENT OF PLC SYSTEM FOR DOUBLE SIDE ROTARY TABLET COMPRESSION M/C 45 STN (ACCURA PRESS IV)

3.8.1 DATA TABLE OF PHYSICAL SECURITY FOR PLC SYSTEM

Sr. No	System	Physical security available Yes / No	Meets acceptance criteria:	Sign. & date
1	PLC		Yes () No ()	
2	HMI		Yes () No ()	

3.8.2 DATA TABLE OF LOGICAL SECURITY FOR HMI SYSTEM

1 AAN

Sr. No	Specified user	Security level	Logical security available Yes / No	Meets acceptance criteria:	Sign. & date
1	Operator	Level 1		Yes () No ()	
2	Supervisor	Level 2	 	Yes () No ()	
3	Manager	Level 3		Yes () No ()	

phan



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 33 of 43

	C	2	
Function	Name	Department	Sign. & Date
Tested by		Engineering	
Verified by		Engineering	
Reviewed by		QA	



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 34 of 43

3.9.0	VERIFICATIO	N OF PLC AND HMI SOFTWARE
	Purpose	: Verify the software of PLC and HMI system.
	Scope	: Software of PLC and HMI system.
	Procedure	 Record the software used for PLC and HMI system Verify the Application software name for PLC and HMI system. Record the data.
	Discrepancy	: If any discrepancy is encountered which prevent completion of the report as originally intended, document the discrepancy report.
	Acceptance Criteria	: PLC and HMI system software should be installed properly.



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 35 of 43

INSTALLATION QUALIFICATION DOCUMENT OF PLC SYSTEM FOR DOUBLE SIDE ROTARY TABLET COMPRESSION M/C 45 STN (ACCURA PRESS IV)

3.10.0 DATA TABLE OF PLC AND HMISOFTWARE

System	Specified	Actual Observation	Meets acceptance criteria:	Sign. & date
		PLC SYSTEM		J
Application Software Name	RS Logix 500		Yes () No ()	
Version	8.6		Yes () No ()	
	C	HMI SYSTEM	2	J
Application Software Name	Vejio Desi <mark>gner</mark>		Yes () No ()	
Version	6.1.0		Yes() No()	
nments/ Remarks:				
<u> </u>				
		W-0		

Function	Name	Department	Sign. & Date
Tested by		Engineering	
Verified by		Engineering	
Reviewed by		QA	



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 36 of 43

3.11.0	VERIFICATIO	N OF STANDARD OPERATION PROCEDURE
	Purpose	: Verify the document that the SOP's for the PLC system.
	Scope	: Standard Operating Procedure of PLC system.
	Procedure	 Verify the all SOPs used for PLC system is written and currently effective, SOP Name, SOP Number, Availability of SOP. Verify availability of following SOPs. Equipment Operation Preventive maintenance Hardware and software change control
	Discrepancy	: If any Discrepancy is encountered which prevent completion of the report as originally intended, document the Discrepancy Report.
	Acceptance Criteria	: All SOPs for PLC System should be identified.



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 37 of 43

INSTALLATION QUALIFICATION DOCUMENT OF PLC SYSTEM FOR DOUBLE SIDE ROTARY TABLET COMPRESSION M/C 45 STN (ACCURA PRESS IV)

3.11.1 DATA TABLE OF STANDARD OPERATING PROCEDURE Sign. Meets Sr. Availability **SOP** Name **SOP** Number acceptance & No Yes/No criteria: date Equipment Operation Yes () No () 1 Procedure **Preventive Maintenance** Yes () No () 2 Hardware and software Yes () No () 3 change control **Comments/ Remarks:** Function Name Sign. & Date Department Tested by Engineering Verified by Engineering **Reviewed by** QA



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 38 of 43

INSTALLATION QUALIFICATION DOCUMENT OF PLC SYSTEM FOR DOUBLE SIDE ROTARY TABLET COMPRESSION M/C 45 STN (ACCURA PRESS IV)

4.0.0 DEVIATION REPORT AND DISCREPANCY REPORT

Sr.No		eficiency	Categ	orv
51.10		enciency	Calog	,01 y
Recomm	ended corrective action, Responsible persor	1		
Sr. No.	Recommended corrective action	Responsibility	Assigned date	
Provisior	al approval to proceed further (For Categor	ry B Deficiencies):		
Er	nal approval to proceed further (For Categor ngineering gn and date)	Ty B Deficiencies): Quality Assurance (Sign and date)	_	
Er (Siş	ngineering	Quality Assurance (Sign and date)	_	
Er (Siş	ngineering gn and date)	Quality Assurance (Sign and date)	n Date	
Er (Sig Correctiv	ngineering gn and date) re actions taken (For Category C deficiency)	Quality Assurance (Sign and date)	n Date	
Er (Sig Correctiv	ngineering gn and date) re actions taken (For Category C deficiency)	Quality Assurance (Sign and date)	n Date	
Er (Sig Correctiv	ngineering gn and date) re actions taken (For Category C deficiency)	Quality Assurance (Sign and date)	n Date	
Er (Sig Correctiv Sr.	ngineering gn and date) re actions taken (For Category C deficiency)	Quality Assurance (Sign and date)	n Date	
En (Sig Correctiv Sr. Closure	ngineering gn and date) /e actions taken (For Category C deficiency Corrective action taken	Quality Assurance (Sign and date)	n Date	

Follow-up Compliance (For category C deficiency):

Recomn	nended corrective actions taken (Action taken	within stipulated period)	
Sr.	Corrective action taken	Sign	Date
Closure	remarks:		
Review	ed and approved by Engineering:		

*Category A: Equipment/instrument/system accepted with deficiency

Category B: Conditional acceptance of equipment, deficiency to be corrected within stipulated period

Category C: Deficiency to be rectified before proceeding further



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 39 of 43

5.0.0 <u>SUMMARY RI</u>	EPORT		
	C		
Function	Name	Department	Sign. & Date
Tested by		Engineering	
Verified by		• Engineering	
Reviewed by		QA	



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 40 of 43

INSTALLATION QUALIFICATION DOCUMENT OF PLC SYSTEM FOR DOUBLE SIDE ROTARY TABLET COMPRESSION M/C 45 STN (ACCURA PRESS IV)

6.0.0 <u>TERMINOLOGIES</u>

✤ Access security :

For protection that ensures system access only to authorized persons on their assigned access level.

***** Automated system :

A system that automatically, without human intervention, controls or monitors a specific set of sequential activities; such as a plant process, laboratory function, or data processing operation.

♦ Installation Qualification (IQ) :

Document evidence that verify the equipment and its sub-system has been installed properly as per the specification.

✤ Operational Qualification (OQ):

Document evidence that the equipment related system or subsystem has been operated properly as per specification.

***** Validation :

Documented evidence which provides a high degree of assurance that a specific process will consistently produce a product meeting its predetermined specifications and quality attributes.

✤ PLC:

PLC is an industrial computer control system that continuously monitors the state of input devices and makes decisions based upon a custom program, to control the state of devices connected as outputs.

♦ CPU :

The **central processing unit** (**CPU**) is the portion of a computer system that carries out the instructions of a computer program, to perform the basic arithmetical, logical, and input/outputoperations of the system.

SOP :Standard Operating Procedure



PROTOCOL No.:

REVISION No: 00


EFFECTIVE DATE:

PAGE No.: 41 of 43

INSTALLATION QUALIFICATION DOCUMENT OF PLC SYSTEM FOR DOUBLE SIDE ROTARY TABLET COMPRESSION M/C 45 STN (ACCURA PRESS IV)

7.0.0 LIST OF ATTACHMENTS

<u>Sr.</u> <u>No.</u>	<u>Reference</u>	Description Of Attachment
1	Attachment-1	PLC system bill of material
2	Attachment-2	PLC specifications
3	Attachment-3	HMI specifications
4	Attachment-4	Master Test Instrument Calibration Certificate
5	Attachment-5	PLC schematic diagram
6	Attachment-6	PLC wiring diagram





PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 42 of 43

INSTALLATION QUALIFICATION DOCUMENT OF PLC SYSTEM FOR DOUBLE SIDE ROTARY TABLET COMPRESSION M/C 45 STN (ACCURA PRESS IV)

8.0.0 LIST OF ABBREVIATIONS

<u>Acronym</u>		Description
CPU	\rightarrow	Central Processing Unit
cGMP	\rightarrow	Current Good Manufacturing Practices
GAMP	\rightarrow	Good Automated Manufacturing Practices
GMP	\rightarrow	Good Manufacturing Practices
ID	\rightarrow	Identification Number
Ю	\rightarrow	Input Output
IQ	\rightarrow	Installation Qualification
PLC	\rightarrow	Programmable Logic Controller
SOP	\rightarrow	Standard Operating Procedure
UPS	\rightarrow	Uninterruptible Power Supply
VAC	\rightarrow	Volts Alternating Current
VDC	\rightarrow	Volts Direct Current
VMP	\rightarrow	Validation Master Plan
HMI	\rightarrow	Human Machine Interface



PROTOCOL No.:

REVISION No: 00

EFFECTIVE DATE:

PAGE No.: 43 of 43

INSTALLATION QUALIFICATION DOCUMENT OF PLC SYSTEM FOR DOUBLE SIDE ROTARY TABLET COMPRESSION M/C 45 STN (ACCURA PRESS IV)

9.0.0 POST APPROVAL SIGNATURES

The signatures below indicate post approval of this Installation Qualification document and it is executed properly. All variations or discrepancies have been satisfactorily resolved.

Checked by		Engineering	<u>b</u> 2	
Reviewed by	2	Engineering	1 2	
Reviewed by	19	Production		
Reviewed by		Quality Assurance		
Function	Name	De	signation	Signature/Date
Approved by	~	Hea	ad Quality ssurance	
		Hea	ad Quality ssurance	