

PROTOCOL No.:

OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR AUTOMATIC STICKER LABELING

MACHINE

EQUIPMENT ID. No.	
LOCATION	Packing Hall
DATE OF QUALIFICATION	
SUPERSEDE PROTOCOL No.	NIL



PROTOCOL No.:

PROTOCOL CONTENTS

S.No.	TITLE	PAGE NO.
1.0	PROTOCOL PRE-APPROVAL	3
2.0	OBJECTIVE	4
3.0	SCOPE	4
4.0	RESPONSIBILITY	5
5.0	EQUIPMENT DETAILS	6
6.0	EQUIPMENT DESCRIPTION	6
7.0	PRE-QUALIFICATION REQUIREMENTS	7
8.0	CRITICAL VARIABLES TO BE MET	8-13
9.0	REFERENCES	14
10.0	DOCUMENTS TO BE ATTACHED	14
11.0	DEVIATION FROM PRE-DEFINED SPECIFICATION, IF ANY	14
12.0	CHANGE CONTROL, IF ANY	14
13.0	REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY)	14
14.0	CONCLUSION	15
15.0	RECOMMENDATION	15
16.0	ABBREVIATIONS	16
17.0	PROTOCOL POST- APPROVAL	17



PROTOCOL No.:

PROTOCOL PRE – APPROVAL: 1.0

PREPARED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OPERATING MANAGER (QUALITY ASSURANCE)			
HEAD (ENGINEERING)			
HEAD (PRODUCTION)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			



2.0 **OBJECTIVE:**

- To verify that the equipment operates in accordance with the design and user requirements as defined by set Acceptance Criteria and complies with relevant cGMP Requirements.
- To verify the Operational features of Automatic Sticker Labeling Machine and to ensure that it produces desired Quality & rated output according to manufactures specifications.
- To verify all the Operational features from user point of view of the Equipment, Cleaning Procedure, Start up & Shut down Procedure and Safety Features.

3.0 SCOPE:

- The scope of this operational qualification protocol cum report is limited to qualification of Automatic Self Adhesive Vertical Labeling Machine (Make: Maharshi'') Installed in Packing Hall.
- This Protocol cum Report will define the methods and documentation used to perform OQ activity of Automatic Sticker Labeling Machine.
- Successful completion of this Protocol will verify that Automatic Sticker Labeling Machine. meet all acceptance criteria and ready for Performance Qualification.



OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR

AUTOMATIC STICKER LABELING MACHINE

4.0 **RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following departments shall be responsible for the overall compliance of this Protocol cum Report:

DEPARTMENTS	RESPONSIBILITIES
	Preparation, Review, Authorization and compilation of the operational
	Qualification Protocol cum Report.
	• Co-ordination with Production and Engineering to carryout Operational
Quality Assurance	Qualification.
	Monitoring of Operation Process.
	• Post approval of Operational Qualification Protocol cum Report after
	execution.
	Pre Approval of Operational Qualification Protocol cum Report.
	• To Co-ordinate and support for execution of Operational Qualification
Production	study as per Protocol.
	• Post Approval of Operational Qualification Protocol cum Report after
	Execution.
	Review of Operational Qualification Protocol cum Report.
Engineering	• To co-ordinate and support Operational Qualification Activity.
Engineering	• Post approval of Operational Qualification Protocol cum Report after
	execution.



5.0 EQUIPMENT DETAILS:

Equipment Name	Automatic Sticker Labeling Machine
Equipment ID.	
Manufacturer's Name	Maharshi
Machine No.	
Model No.	
Supplier's Name	Maharshi
Location of Installation	Packing Hall

6.0 EQUIPEMENT DESCRIPTION:

This machine is designed to give High Output of Labeling on Bottle. (With automation) Model itself indicates the machine the machine identify as a vertical small / large container double side (front & back) labeling machine for standard rated speed up to 150 CPM depending upon the size of the labels & bottles.

This ,machine is compatible to handle various size of flat , rectangular, square , oval & round bottle & its labels back up to 150 mm label width (vertical height) with the help of minimum change parts & additional round bottle attachment (wrap around system) is applicable up to 70% of periphery of round bottle & not fully wrap around labeling. Online coded device can be install on this machine, which is used to print predetermined data such as mfg. date, retail price (MRP) and batch no. etc. on label .

This machine will supply with some additional automation feature i.e. touch screen HMI 'With **Fatech**' make PLC, Roll ending alarm system with machine stop facility, missing label detection with pneumatic rejection system & tower light show.

7.0 PRE - QUALIFICATION REQUIREMENTS:

7.1 Verification of Documents:

- DQ Protocol cum Report.
- IQ Protocol cum Report.
- Draft SOP for Operation & Cleaning of Automatic sticker Labeling Machine.
- Draft SOP for Preventive Maintenance of Automatic sticker Labeling Machine.

7.1.1 Procedure:

- Verify the above mentioned documents for availability, completeness and approval status.
- If any deviation is observed the same has to be recorded giving reasons for deviation and



approved. Deviation should be approved by Authorized person.

• Approved Drawings and supporting documents would form a part of the OQ Protocol cum Report.

7.1.2 Acceptance Criteria:

All the documents should be available, complete and approved by respective authorities.

8.0 CRITICAL VARIABLES TO BE MEET:

8.1 Verification of documents:

The results of any tests should meet the limits and acceptance criteria specified in the test documents. Any deviations or issues should be rectified and documented prior to OQ commencing.

S.No.	DOCUMENT NAME	COMPLETED (YES/NO)	CHECKED BY (ENGINEERING) SIGN/DATE
1.	Executed and approved Design		
	Qualification protocol cum report		
2.	Executed and approved Installation		
	Qualification protocol cum report		
3.	Draft SOP for Operation & Cleaning of		
	Automatic Sticker Labeling Machine.		
4.	Draft SOP for Preventive Maintenance of		
	Automatic Sticker Labeling Machine		

Checked By Production

Production	l						
Sign/Date:	••••	 •••	 •••	 •	• •	••	,

Verified By Quality Assurance Sign/Date:

Inference:

Reviewed By (Manager QA) Sign/Date:



PROTOCOL No.:

8.2 OPERATIONAL AND FUNCTIONAL CHECKS:

FUNCTIONAL CHECK	ACCEPTANCE CRITERIA	OBSERVATIONS	OBSERVED BY (ENGINEERING) SIGN/DATE
Main Power Supply	Tower blink & Yellow color show.		
All Function key or Touch key from HMI	As stated in related operating manual.		
Emergency stop push button.	To stop machine in Emergency.		
Power UP after Power failureThe machine should start smoothly after recovery of Power from power failure			
SYSTEM SETTING			
System start up is OK	Should be Satisfactory		
AUTO Mode entry is ok	Should be Satisfactory		

Checked By	7					
Production						
Sign/Date: .		 •••	 	 	•••	•••

Verified By **Quality Assurance** Sign/Date:

Inference:

Reviewed By Manager QA Sign/Date:



PROTOCOL No.:

Checked By Production Sign/Date:	Verified By Quality Assurance Sign/Date:
Inference	
	Reviewed By Manager QA Sign/Date:

Safety Features, Alarms & Interlock: The equipment shall be provided with safety features as listed 8.3 below.

SENSOR	FUNCTION	METHOD OF CHALLANGE	ACCEPTANC E CRITERIA	OBESERVATI ON	OBSERVED BY (ENGINEERING) SIGN/DATE
Product sensor (Leuze :Make)	If there is no product on conveyor then no Labeling	Manually simulate the condition like no product on conveyor	No bottle, No Labeling.		
Metal proxy sensor 2 nos. (Leuze : Make)	To check the level of label roll, in case of low level or label roll ending	Manually simulate the condition like low level or label roll ending	Machine should Stop and alarm should be display on HMI Screen.	Front Side Label Roll: Back Side Label Roll:	
Missing label sensor 2 nos. (Panasonic : Make) 2 nd product & rejection sensor 2 nos. (Leuze: Make)	Check the presence of label on both side of container	Manually simulate the condition like no Labeling on container	If No labeling on Front/Back side of container. Bottle should be rejected	Front Side: Back Side:	
Emergency Stop	Machine should stop after pressing emergency stop button	During running of machine, press the emergency stop button.	The machine should stopped.		



8.4

OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR AUTOMATIC STICKER LABELING MACHINE

PROTOCOL No.:

Emergency Operation Verification:

ITEM	ACCEPTANCE CRITERIA	OBSERVATION	OBSERVED BY (ENGINEERING) (SIGN/DATE)
ON/OFF Push button	Equipment should Stop		
Press Stop Push			
Button			
Release ON Push	Equipment should Start		
Button			
With the OFF button	The Equipment will be		
Pressed in, Try to cause	inoperative.		
movement of an			
Operating function.			

Checked By Production Sign/Date:	Verified By Quality Assurance Sign/Date:
Inference:	
•••••••••••••••••••••••••••••••••••••••	•••••••••••••••••••••••••••••••••••••••

Reviewed By		
Manager QA		
Sign/Date:	•	

. . .



PROTOCOL No.:

8.5 **Power Failure Verification:**

ITEM	ACCEPTANCE CRITERIA	OBSERVATION	OBSERVED BY (ENGINEERING) SIGN/DATE
Power up after	Machine should not start		
power Failure	automatically with power.		
	Equipment can be restarted		
Main Power	with no problems or adverse		
Restored	conditions by Pressing start		
	button.		

Checked By								
Production								
Sign/Date:	 	••	•••	 	• •	•	 •	•

Verified By Quality Assurance Sign/Date:

Inference:

Reviewed By Manager QA Sign/Date:



8.6 USER ACCESS / RIGHTS VERIFICATION

Mode		(Supervisor)				
		As specified	Actual			
	Auto	\checkmark				
	Edit	\checkmark				
Data Entry	Load	\checkmark				
	Change Password	\checkmark				
Complies / Does not complies						
Observed by (Production) (Sign. / Date) $(*\sqrt{-}$ Authorized,	X – Not authorized)					
Checked By Production Sign/Date:			Verified By Quality Assurance Sign/Date:			
Inference:						

Reviewed By Manager QA Sign/Date:



PROTOCOL No.:

AUTOMATIC STICKER LABELING MACHINI

8.7 SECURITY LEVEL VERIFICATION (PASSWORD PROTECTION)

User Level	Method of Verification	Acceptance Criteria	Observation	Complies / Does not complies	Observed By (Sign. / Date)
Level 1	Login with correct user name and password	The system should be accessible			
(Supervisor)	Login with incorrect user name and password	The system should not be accessible			

Checked By Production Sign/Date: Verified By Quality Assurance Sign/Date:

Inference:

Reviewed By			
Manager QA			
Sign/Date:	••	•	•••



PHARMA DEVILS

9.0 **REFERENCES:**

The Principle Reference is the following:

- Validation Master Plan.
- Schedule M "Good Manufacturing Practices and Requirements of Premises, Plant and Equipment for Pharmaceutical Products."
- WHO Essential Drugs and Medicines Policy, QA of Pharmaceuticals, Manufacturing Practices • and Inspection.

10.0 DOCUMENTS TO BE ATTACHED:

- Operation and Maintenance Manual.
- Any other Relevant Documents.

11.0 DEVIATION FROM PREDEFINED SPECIFICATION, IF ANY:

.....

12.0 CHANGE CONTROL, IF ANY:

.....

13.0 REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):

.....



14.0 CONCLUSION:

15.0 RECOMMENDATION:



OPERATIONAL QUALIFICATION PROTOCOL CUM REPORT FOR

PROTOCOL No.:

AUTOMATIC STICKER LABELING MACHINE

16.0 ABBREVIATIONS:

cGMP	:	Current Good Manufacturing Practices
DQ	:	Design Qualification
HP	:	Horse Power
ID.	:	Identification
IQ	:	Installation Qualification
Kg	:	Kilo Gram
KW	:	Kilo Watt
mm	:	Millimetre
No.	:	Number
OQ	:	Operational Qualification
SOP	:	Standard Operating Procedure
WHO	:	World Health Organization



PROTOCOL No.:

17.0 PROTOCOL POST- APPROVAL:

PREPARED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
OPERATING MANAGER (QUALITY ASSURANCE)			
HEAD (ENGINEERING)			
HEAD (PRODUCTION)			

APPROVED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			