

# **DESIGN QUALIFICATION** PROTOCOL CUM REPORT **FOR** SHRINK WRAPPING MACHINE

DATE OF QUALIFICATION	
SUPERSEDE PROTOCOL No.	NIL



## **CONTENTS**

S.No.	TITLE	PAGE No.
1.0	Pre-Approval	3
2.0	Objective	4
3.0	Scope	4
4.0	Responsibility	5
5.0	<b>Brief Process Description</b>	6
6.0	<b>Equipment Specification</b>	6
7.0	Critical Variables to be Met	7
7.1	Process/Product Parameters	8
7.2	Utility Requirement/Location Suitability	8
7.3	Technical Specification /Key Design Features	8
7.4	Material of Construction	9
7.5	Safety	10
7.6	Vendor Selection	10
8.0	Documents to be Attached	11
9.0	Review (Inclusive of Follow Up Action, If Any )	11
10.0	Any Changes Made Against the Formally Agreed Parameters	11
11.0	Recommendation	12
12.0	Abbreviations	13
13.0	Reviewed By	14



PROTOCOL No
-------------

## 1.0 PRE – APPROVAL:

### **INITIATED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
OFFICER/EXECUTIVE (QUALITY ASSURANCE)			

### **REVIEWED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			
HEAD (ENGINEERING)			

### **APPROVED BY:**

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			



PROTOCOL No.:

### **2.0 OBJECTIVE:**

- To prepare the Design Qualification on the basis of URS, Purchase Order and information given by Supplier.
- The purpose of Design qualification is to ensure that all Critical Aspects of Process/Product requirement, cGMP and Safety have been considered in designing the equipment and is properly documented.

### 3.0 SCOPE:

- The Scope of this Qualification Document is limited to the Design Qualification for Shrink Wrapping Machine (Make: Vinpack Shrink Wrapping).
- The equipment shall operate under the dust free environment and conditions as per the cGMP requirements.
- The drawings and P & ID's provided by vendor shall be verified during Design Qualification.



#### 4.0 **RESPONSIBILITY:**

The Validation Group, comprising of a representative from each of the following departments shall be responsible for the overall compliance of this Protocol cum Report:

DEPARTMENTS	RESPONSIBILITIES		
	Initiation, Review and Approval of the Qualification Protocol cum Report		
	• Assist in the verification of Critical Process Parameters, Drawings as per the		
	Specification.		
<b>Quality Assurance</b>	Review of Qualification Protocol cum Report after Execution.		
	Co-ordination with Production and Engineering to carryout Design		
	Qualification.		
	Monitoring of Design Qualification Activity.		
	Review of the Protocol cum Report.		
Dec de dies	• Assist in the verification of Critical Process Parameters, Drawings as per the		
Production	Specification.		
	• Review of Qualification Protocol cum Report after Execution.		
	Review of the Qualification Protocol cum Report		
	• Assist in the Preparation of the Protocol cum Report.		
	• To co-ordinate and support the Activity.		
	• To assist in Verification of Critical Process Parameter, Drawings as per the		
	Specification i.e.		
	➤ GA Drawing.		
Engineering	> Specification of the sub-components/bought out items, their Make,		
Engmeering	Model, Quantity and backup records/brochures.		
	Details of utilities Required.		
	<ul><li>Identification of components for calibration.</li></ul>		
	Material of construction of Product Contact Parts.		
	Brief Process Description.		
	Safety Features and Alarms.		
	Review of Qualification Protocol cum Report after Execution.		



PROTOCOL No.:

### **5.0** BRIEF PROCESS DESCRIPTION:

Vinpack provides Shrink Wrapping Machine is a very efficient machine, all around close design ensures less heat, thus less electricity consumption. Heavy duty conveyor system having insulated surface is provided to avoid any damage to product or shrink sleeve. High speed blower system provided with continuous rating. Shrink Wrapping Machine is equipped with high quality heating elements to create a recirculating air system that forces air to all package surfaces. Independent regulate system controls temperature, air velocity and conveyer speed. The efficient heating system on machine reduces the amount of electricity needed to run the machine consequently reducing the operating costs. Upper Centrifugal fan to ensure 360 degree airflow and uniform temperature distribution.

Machine can be attached with any other packing machine or operation to give online application. Vinpack Shrink Wrapping Machine provides protection to the product and enhances its aesthetic value. Single or set of products can be elegantly packed together. This is one of the widely accepted tamper proof packing method for a variety of consumer and industrial products. It provides complete protection to the product from heat, moisture and dust, which enhances shelf life of the product.

### **6.0 EQUIPMENT SPECIFICATION:**

Equipment Specifications are based on User Requirement Specification prepared for the manufacturer of equipment ensures complies with User Requirement Specification.



#### **CRITICAL VARIABLES TO BE MET: 7.0**

#### **7.1** PROCESS/PRODUCT PARAMETERS:

Critical Variables	Acceptance Criteria	Reference
Application:		
The Shrink Wrapping	Shrink Wrapping Machine should meet the	Process Requirement
Machine should be able to	requirement for sealing of bulk shippers of filled	
seal bulk shippers of filled	Vials, prevent them from getting damp and	
Vials, prevent them from	protected against knocks.	
getting damp and protected		
against knocks.		
Working:		
Working of Shrink Wrapping	Shrink Wrapping Machine should be able to seal	Process Requirement
Machine.	bulk shippers of filled Vials, prevent them from	
	getting damp and protected against knocks.	

#### 7.2 UTILITY REQUIREMENTS/LOCATION SUITABILITY:

Critical Variables	Acceptance Criteria	Reference		
Utility connections should be available as per the manufacturer's specification.				
Electrical Supply:	The electrical system of the equipment shall be	GMP Requirement		
	housed as per the cGMP and cGEP standards,			
	with adequate safety. Electrical panel and electro			
	pneumatic panel is to be installed in service area.			
<b>Room Condition</b>	Temperature and RH required as per requirement	Process Requirement		
	of product.			



#### TECHNICAL SPECIFICATIONS/KEY DESIGN FEATURES: 7.3

S.No.	Critical Variables	Acceptance Criteria	
1.	Equipment	Shrink Wrapping Machine	
2.	Overall Dimensions	756 (L) mm X 565 (W) mm X 335 (H) mm	
3.	<b>Tunnel Dimensions</b>	1225 (L) mm X 565 (W) mm X 1250 (H) mm	
4.	Main Motor	Make : K- SWATI	
		Type : AC Induction 03 Phase Motor	
		HP/kW: 0.18/0.12	
		Volt : 440 V	
		RPM : 2800	
		AMP : 0.4	
		Sr. No. : 5.14	
5.	Ampere Load	Range: 8.5-9.5 Ampere	
6.	ON/OFF Control Switch	Make : "ABB"	
7.	Control Switch	Nos. : 04 (01 each for Power, Conveyer, Heater, Blower)	
		Make : L & T (Salzer)	
8.	Indicators	Nos. : 06 (03 for Power and 01 each for Conveyer, Heater &	
		Blower)	
9.	Conveyer Motor	Make : LUCAS TVS	
		Sr. No. : 26971039	
10.	Conveyer Speed	Speed : 0-5 (Adjustable)	
11.	MMI for Temperature	Make : MULTISPAN	
	Controller	Type : TC-49	
		Temperature: 1-150 °C	
12.	<b>Heating Rods</b>	Nos. : 06 (02 each side on Left, Right and Bottom).	
		Rod Length: 630 mm	
13.	MCB	Make : C & S (WINTRIP 2)	
		Type : C 16	
		Volt : 415 V	
	•	·	



#### MATERIAL OF CONSTRUCTION: **7.4**

S.No.	Parts Name	Material of Construction	Reference
1.	Motor	STD	Process Requirement
2.	Gear box	STD	Process Requirement
3.	Indicator	STD	Process Requirement
4.	Chain	SS 304	GMP Requirement
5.	Main Tunnel Hood	Mild Steel Powder Coated	Process Requirement
6.	Machine Frame	Mild Steel Powder Coated	Process Requirement
7.	Covers	Mild Steel Powder Coated	Process Requirement
8.	Castor Wheel	Polyurethane (PU)	GMP Requirement



#### 7.5 **SAFETY:**

Critical Variables	Acceptance Criteria	Reference
MCB	MCB is provided so that when there is an overload in	Safety Requirement
	current or any short circuit then the MCB trips.	
Mechanical Guard	Mechanical guard for all rotating parts.	Safety Requirement
Joints	Welding of joints without any welding burrs.	Safety Requirement
Metal Parts	All the metal parts should be properly grounded	Safety Requirement
	without any sharp edges.	
Leveling and Balancing	Equipment should be properly balanced & leveled.	Safety Requirement
<b>Electrical Wiring and</b>	Electrical wiring should be as per approved drawings.	Safety Requirement
Earthing	Double external Earthing to control machine panel and	
	motors and operator should be provided.	
Noise Level	Below 80 db	Safety Requirement

#### **7.6 VENDOR SELECTION:**

Critical Variables	Acceptance Criteria	Reference		
Selection of Vendor for	Selection of Vendor is done on the basis of review of	Process Requirement		
supplying the Shrink	vendor. Criteria for review were vendor background			
Wrapping Machine	(general/financial), technical know how, quality			
	standards, inspection of site, costing, feedback from			
	market (customers already using the equipment).			

**Reference:** (1) The equipment shall confirm to the specifications and requirement.

(2) Operating and service manual for Shrink Wrapping Machine.



PROTOCOL No
-------------

## **8.0 DOCUMENTS TO BE ATTACHED:**

- Technical details for Equipment Requirement with Engineering Drawings.
- Approved Design and Specifications.
- Minutes of meeting held with the supplier, if any.
- Purchase Order Copy.
- Any other relevant documents.

9.0	REVIEW (INCLUSIVE OF FOLLOW UP ACTION, IF ANY):
7.0	REVIEW (INCLUSIVE OF TOLLOW OF MOTION, IF MIXT).
10.0	ANY CHANGES MADE AGAINST FORMALLY AGREED PARAMETERS:



DD	$\alpha$ T	$\alpha$		T 1	T_
PR	UI.	w	Z)	L I	W).

PHA	RMA DEVILS	
	RECOMMENDATION:	
		••••••

# PHARMA DEVILS

# DESIGN QUALIFICATION PROTOCOL CUM REPORT | PROTOCOL No.: SHRINK WRAPPING MACHINE

#### 12.0 **ABBREVIATIONS:**

URS User Requirement Specification

cGMP Current Good Manufacturing Practice

cGEP : **Current Good Engineering Practice** 

PO Purchase Order

Design Qualification DQ

Kg Kilogram

Millimeter mm

SS Stainless Steel

MOC Material of Construction

GA General Arrangement

P & ID Piping and Instrumentation Diagram

Miniature Circuit Breaker MCB

Decibel db

RH Relative Humidity

**RPM** Revolution per Minute

HP Horse Power

AMP Ampere

V Volt

STD Standard

SWM : Shrink Wrapping Machine



<b>PROTO</b>	COL No.
--------------	---------

## 13.0 REVIEWED BY:

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (ENGINEERING)			

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (PRODUCTION)			

DESIGNATION	NAME	SIGNATURE	DATE
HEAD (QUALITY ASSURANCE)			