



**Installation and Operational Qualification Test Datasheet #08 for Infrared Ray Dryer**

**Identification No.:**

**Document Number:**

**Effective Date:**

**Revision No.:** 00

**Test ID #8: Verification of Noise Level**

**Test Run:** \_\_\_\_

**Target:**

To verify the noise level during operation

**Necessary materials:**

- Equipment Manual
- SOP of Operation
- Calibrated sound level meter

**Preconditions:**

Equipment is in normal operation mode.

**Test ID**

**Test Description**

1

Operate the Infrared Ray Dryer as per draft SOP.

2

Check the noise level of Infrared Ray Dryer from a distance of 1 meter.

**Test ID**

**Acceptance criteria:**

**Acceptance criteria fulfilled? (Y/N)**

2

The noise level of Infrared Ray Dryer should be below 80 db at a distance of 1 meter.

**Measures after test execution:**

**Comment Ref. No**

**Comment**

**Deviation Ref No**

**Checked by Signature / Date**

**Verified by Signature / Date**