



Installation and Operational Qualification Test Datasheet #07 for Infrared Ray Dryer

Identification No.:

Document Number:

Effective Date:

Revision No.: 00

Test ID #7: Verification of Emergency stop

Test Run: ___

Target: Verify the performance of emergency stop

- Necessary materials:**
- Equipment Manual
 - Draft SOP of Operation

Preconditions: Machine is running in normal mode

Test ID	Test Description
1	Run the system for few minutes and press the emergency stop button.
2	Release the emergency stop button.
3	Configured parameters should not be altered.

Test ID	Acceptance criteria:	Acceptance criteria fulfilled? (Y/N)
1	The machine should come to state of rest when emergency stop is pressed.	
2	The machine should not re-start without human intervention.	
3	Configured parameters not altered.	

Measures after test execution:

Comment Ref. No	Comment	Deviation Ref No

Checked by (Signature/ date)

Verified by (Signature/ date)